



Republic of the Philippines
Bangsamoro Autonomous Region in Muslim Mindanao

MINISTRY OF PUBLIC WORKS

LANAO DEL SUR FIRST ENGINEERING DISTRICT

Matampay, Marawi City, Lanao del Sur



MPW-BARMM

Lanao Del Sur First Engineering District

MONTHLY ACCOMPLISHMENT REPORT

Regular Infrastructure Projects & Special Projects

As of December 2020

ABOLCAIR S. LANGILAO

District Engineer



REGULAR INFRASTRUCTURE PROJECTS

Regular Infrastructure Project (CY-2019)

Regular Infrastructure Project (CY-2018)

Regular Infrastructure Project (CY-2017)

SPECIAL PROJECTS

ARMM-HELPS PROJECTS

(CY-2018) ARMM-HELPS

(CY-2017) ARMM-HELPS

BARMM-BRIDGE PROJECTS

(CY-2019) BARMM-BRIDGE

(CY-2018) ARMM-BRIDGE

(CY-2017) ARMM-BRIDGE

SCHOOL BUILDING PROJECTS

(CY-2018) Rehab/Repair School Building Project

(CY-2015) Basic Educational Facilities (BEF) Senior High School Building



REGULAR INFRASTRUCTURE PROJECTS



CY 2019

REGULAR INFRASTRUCTURE PROJECT



SUMMARY OF STATUS REPORT

CY 2019 REGULAR INFRASTRUCTURE PROJECT

Physical Accomplishment: 51.33%
As of December 2020

BY CATEGORY	NO. OF PROJ8ECT	NO. OF PROJECTS PROCURED	ABC (in million)	MODE OF IMPLEMENTATION	ON-GOING	COMPLETED	REMARKS
Roads	39	37	582.49	By Contract	34	2	2 (For republish)
Water Supply	25	25	166.84	By Contract	31	4	
Lake Ports	5	5	38.80	By Contract	4	1	
Bridges	10	10	162.48	By Contract	10	-	
Shore/Slope Protection	5	5	82.45	By Contract	5	-	
Drainage	3	2	31.04	By Contract	2	-	1 (For award)
Flood Control	2	2	24.25	By Contract	2	-	
TOTAL	89	86	1,088.34		78	7	3



CY 2019 REGULAR INFRASTRUCTURE PROJECT

Summary Accomplishment Report

As of December 2020

No.	NAME OF PROJECTS	Location	Appropriation Amount in Million (Php)	Implemented by:	Financial Status		% of Actual Released as of Dec. 2020	% of Physical Accompl. as of Dec. 2020	Physical Performance Status			Project Duration (Calendar Days)	Date Started (mm/dd/yy)	Original Expiry Date (mm/dd/yy)	Revised Expiry Date (mm/dd/yy)	Status	Remarks
					Project Cost	Total amount Released/ Disbursed			Target (POW & Plan) (km/unit)	Completed (km/unit)	Ongoing (km/unit)						
LANAO DEL SUR 1ST DISTRICT ENGINEERING OFFICE																	
I. ROADS																	
1	UPGRADING OF LAKE LANA O CIRCUMFERENTIAL ROAD (MULONDO SECTION)	MULONDO	30,000,000.00	LECAR BUILDERS	24,563,043.73	3,684,456.56	15.00%	54.63%	0.96	0.52	0.44	136 C.D	05-Dec-19	19-Apr-20	06-Jun-20	On-going	Awaiting for Release of Fund
2	REPAIR/REHAB. OF GUILOPA-DIMARAO-DANSALAN ROAD	MULONDO	12,000,000.00	CDH CONSTRUCTION	9,125,138.80	1,368,770.82	15.00%	15.00%	0.75	0.11	0.64	75 CD	18-Feb-20	03-May-20	20-Jun-20	On-going	SITE ISSUES
3	CONCRETING OF CADAYONAN - BUALAN ROAD	SAGUAIRAN	10,000,000.00	JAHANA CONST. & GEN. MDSE	9,600,789.46	1,440,118.42	15.00%	55.58%	0.46	0.18	0.28	65 C.D	10-Mar-20	14-May-20	01-Jul-20	On-going	Awaiting for Release of Fund
4	CONCRETING OF MAITOBASAK-PAGALAMATAN ROAD	SAGUAIRAN	10,000,000.00	ASAND CONST. & DEVT	9,605,709.62	1,440,856.44	15.00%	55.75%	0.56	0.31	0.25	48 C.D	11-Dec-19	28-Jan-20	To be revised	On-going	Awaiting for Release of Fund
5	CONCRETING OF CEBUANO GROUP ROAD	WAO	10,000,000.00	JRS BUILDERS	9,601,978.03	1,440,296.70	15.00%	55.00%	0.55	0.30	0.25	45 C.D	20-Dec-19	03-Feb-20	To be revised	On-going	Awaiting for Release of Fund
6	CONCRETING OF SITIO MAGAMPONG ROAD	WAO	15,000,000.00	MJ ALONTO BUILDERS & ENT.	14,404,857.40	2,160,728.61	15.00%	15.00%	0.88	0.13	0.75	93 C.D	16-Dec-19	22-Mar-20	09-May-20	On-going	SITE ISSUES
7	CONCRETING OF MANTAPOLI-LUMBAC ROAD	MARANTAO	15,000,000.00	NDP CONST. & DEVT	12,961,088.50	1,944,163.28	15.00%	50.06%	0.93	0.33	0.60	62 C.D.	05-Dec-19	20-Feb-20	To be revised	On-going	Awaiting for Release of Fund
8	CONCRETING OF NATIONAL HIGHWAY-LOWWAY BARANGAY ROAD	MARANTAO	15,000,000.00	MJ ALONTO BUILDERS & ENT.	13,095,000.00	1,964,250.00	15.00%	30.16%	1.00	0.30	0.70	93 C.D.	03-Dec-19	05-Feb-20	To be revised	On-going	Awaiting for Release of Fund
9	CONCRETING OF TAWAAN-TAMBO, PIAGAPO	PIAGAPO	15,000,000.00	NDP CONST. & DEVT	12,363,562.89	1,854,534.43	15.00%	45.08%	1.00	0.40	0.60	62 C.D.	05-Dec-19	05-Feb-20	To be revised	On-going	Awaiting for Release of Fund
10	CONCRETING OF BRGY. BUBONG ROAD	SAGUAIRAN	10,000,000.00	NDP CONST. & DEVT	8,615,574.37	1,292,336.16	15.00%	70.00%	0.75	0.53	0.23	48 C.D	05-Dec-19	22-Jan-20	To be revised	On-going	Awaiting for Release of Fund



CY 2019 REGULAR INFRASTRUCTURE PROJECT

Summary Accomplishment Report

No.	NAME OF PROJECTS	Location	Appropriation Amount in Million (Php)	Implemented by:	Financial Status		% of Actual Released as of Dec. 2020	% of Physical Accomp. as of Dec. 2020	Physical Performance Status			Project Duration (Calendar Days)	Date Started (mm/dd/yy)	Original Expiry Date (mm/dd/yy)	Revised Expiry Date (mm/dd/yy)	Status	Remarks
					Project Cost	Total amount Released/ Disbursed			Target (POW & Plan)	Completed	Ongoing						
									(km/unit)	(km/unit)	(km/unit)						
11	CONCRETING OF RADAPAN-PANTAR ROAD	PIAGAPO	15,000,000.00	RENREN TRADING & CONST. SERV.	13,676,640.90	2,051,496.14	15.00%	50.24%	1.00	0.50	0.50	62 C.D.	20-Dec-19	20-Feb-20	To be revised	On-going	Awaiting for Release of Fund
12	CONCRETING OF BRGY. BATANGAN ROAD	SAGUAIRAN	10,000,000.00	ASAND CONST. & DEVT	8,257,010.09	1,238,551.51	15.00%	40.00%	0.35	0.14	0.21	65 C.D.	20-Dec-19	23-Feb-20	To be revised	On-going	Awaiting for Release of Fund
13	CONCRETING OF BRGY. MIPAGA ROAD	SAGUAIRAN	10,000,000.00	RENJED CONST.	8,245,650.48	1,236,847.57	15.00%	60.00%	0.70	0.11	0.60	45 C.D.	20-Dec-19	03-Feb-20	To be revised	On-going	Awaiting for Release of Fund
14	CONCRETING OF SAPINGIT-MENTRING-PARIDI ROAD	PIAGAPO	15,000,000.00	RENREN TRADING & CONST. SERV.	13,686,189.46	2,052,928.42	15.00%	61.00%	1.00	0.61	0.39	93 C.D.	20-Dec-19	22-Mar-20	09-May-20	On-going	Awaiting for Release of Fund
15	CONSTRUCTION OF ROAD BRGY. BUADI ONGCALO - BUADI MANGA ROAD	TARAKA	15,000,000.00	MAGS TRADING & CONST.	14,283,113.58	2,142,467.04	15.00%	50.57%	1.00	0.45	0.55	67 C.D.	18-Feb-20	25-Apr-20	12-Jun-20	On-going	Awaiting for Release of Fund
16	CONSTRUCTION OF LINUK - DASOMALONG ROAD	TAMPARAN	15,000,000.00	IBNOR CONST.	13,968,000.00	2,095,200.00	15.00%	45.15%	0.73	0.26	0.47	67 C.D.	05-Dec-19	10-Feb-20	To be revised	On-going	Awaiting for Release of Fund
17	REPAIR/REHAB OF HIGHWAY DATU SABER - CAMPO RANAO ROAD	MARAWI CITY	15,000,000.00	Z.A CONST.	14,387,676.59	2,158,151.49	15.00%	45.00%	1.09	0.38	0.71	93 C.D.	05-Dec-19	07-Mar-20	To be revised	On-going	Awaiting for Release of Fund
18	REHABILITATION OF TAMPARAN PROPER ROAD	TAMPARAN	8,000,000.00	J.R.S. BUILDERS	7,158,305.08	1,073,745.76	15.00%	100.00%	0.46	0.46	0.00	38 C.D.	23-Dec-19	30-Jan-20		Completed	
19	CONCRETING OF SUGOD-DULAY ROAD	MARAWI CITY	15,000,000.00	H&N BUILDERS & ENTERPRISES	14,399,997.72	2,159,999.66	15.00%	55.63%	1.00	0.35	0.65	180 C.D.	21-Feb-20	19-Aug-20	06-Oct-20	On-going	Awaiting for Release of Fund
20	CONCRETING OF KASULA - MACAGUILING ROAD	LUMBA BAYABAO	15,000,000.00	MILLENNIUM BUILDERS & CONST.	11,785,500.00	1,767,825.00	15.00%	66.00%	1.00	0.66	0.34	67 C.D.	18-Dec-19	23-Feb-20	To be revised	On-going	Awaiting for Release of Fund
21	CONCRETING OF GOLINGAN TO BRGY. BARIT ROAD	LUMBA BAYABAO	12,000,000.00	NASCON BUILDERS	9,893,596.09	1,484,039.41	15.00%	62.00%	0.75	0.47	0.29	56 C.D.	05-Dec-19	30-Jan-20	To be revised	On-going	Awaiting for Release of Fund
22	CONCRETING OF GATA ROAD	WAO	15,000,000.00	HNT BUILDERS	13,751,858.78	2,062,778.82	15.00%	70.23%	1.00	0.60	0.40	62 C.D.	05-Dec-19	06-Feb-20	To be revised	On-going	Awaiting for Release of Fund
23	CONCRETING OF UPPER RAGAYAN-CALUPAAN MUNICIPAL ROAD	POONA BAYABAO	15,000,000.00	RMY BUILDERS	13,642,974.52	2,046,446.18	15.00%	40.28%	1.00	0.35	0.65	93 C.D.	05-Dec-19	08-Mar-20	To be revised	On-going	Awaiting for Release of Fund
24	CONCRETING OF CAIRAN - LUMBAC ROAD	POONA BAYABAO	15,000,000.00	AHMADI BUILDERS	14,331,228.70	2,149,684.31	15.00%	40.00%	1.00	0.15	0.85	67 C.D.	05-Dec-19	11-Feb-20	To be revised	On-going	Awaiting for Release of Fund



CY 2019 REGULAR INFRASTRUCTURE PROJECT

Summary Accomplishment Report

No.	NAME OF PROJECTS	Location	Appropriation Amount in Million (Php)	Implemented by:	Financial Status		% of Actual Released as of Dec. 2020	% of Physical Accomp. as of Dec. 2020	Physical Performance Status			Project Duration (Calendar Days)	Date Started (mm/dd/yy)	Original Expiry Date (mm/dd/yy)	Revised Expiry Date (mm/dd/yy)	Status	Remarks
					Project Cost	Total amount Released/ Disbursed			Target (POW & Plan)	Completed	Ongoing						
									(km/unit)	(km/unit)	(km/unit)						
25	CONCRETING OF PAGALONGAN-MILAYA ROAD	WAO	25,000,000.00	RENREN TRADING & CONST. SERV.	23,521,434.23	3,528,215.13	15.00%	60.00%	1.50	0.90	0.60	86 C.D.	05-Dec-19	01-Mar-20	To be revised	On-going	Awaiting for Release of Fund
26	CONCRETING OF DILIMBAYAN BARANGAY ROAD	MAGUING	15,000,000.00	LECAR BUILDERS	12,922,712.38	1,938,406.86	15.00%	90.00%	1.00	0.90	0.10	67 C.D.	03-Jan-20	10-Mar-20	27-Apr-20	On-going	Awaiting for Release of Fund
27	CONCRETING OF LOWAY-RANARANAO ROAD	MARANTAO	15,000,000.00	Z.A CONST.	14,106,443.25	2,115,966.49	15.00%	31.00%	1.00	0.30	0.70	93 C.D.	05-Dec-19	08-Mar-20	To be revised	On-going	Awaiting for Release of Fund
28	CONCRETING OF ROGERO-RAMAIN VALLEY ROAD PHASE II	BUBONG	15,000,000.00	CTML CONST.	14,040,706.45	2,106,105.97	15.00%	75.00%	1.00	0.75	0.25	93 CD	02-Dec-19	05-Mar-20	To be revised	On-going	Awaiting for Release of Fund
29	CONCRETING OF BUALAN MANAS - MATAMPAY ROAD	BUBONG	20,000,000.00	MJ ALONTO BUILDERS & ENT.	16,935,778.38	2,540,366.76	15.00%	60.34%	0.74	0.45	0.29	87 C.D.	03-Dec-19	29-Feb-20	To be revised	On-going	Awaiting for Release of Fund
30	CONCRETING OF GINAOPAN ROAD	DITSAAN RAMAIN	5,000,000.00	RARMAN TRADING & ENTERPRISES	4,268,008.13	640,201.22	15.00%	50.16%	0.25	0.13	0.13	36 C.D.	13-Dec-19	18-Jan-20	To be revised	On-going	Awaiting for Release of Fund
31	CONCRETING OF BUADAMALUY-LUMBACAINGUD ROAD	MASIU	15,000,000.00	JAHANA CONST. & GEN. MDSE	10,798,367.97	1,619,755.20	15.00%	65.23%	0.10	0.02	0.09	90 CD	27-Feb-20	27-May-20	14-Jul-20	On-going	Awaiting for Release of Fund
32	CONCRETING OF DAYAWAN BRGY. ROAD	MASIU	9,000,000.00	JAHANA CONST. & GEN. MDSE	3,202,878.30	480,431.75	15.00%	50.00%	0.35	0.18	0.18	75 CD	10-Mar-20	24-May-20	11-Jul-20	On-going	Awaiting for Release of Fund
33	CONCRETING OF MATA-A-RAZA ROAD	MASIU			2,956,875.45	443,531.32	15.00%	50.00%	0.28	0.14	0.14					On-going	Awaiting for Release of Fund
34	CONCRETING OF BRGY. SAMBOWANG ATAW ROAD	MASIU			2,141,523.20	321,228.48	15.00%	100.00%	0.10	0.10	0.00					Completed	
35	CONCRETING OF MINANGA- SAPOT DALAMA LAKESHORE ROAD PHASE II	BUADIPUSO BUNTONG	30,000,000.00	LECAR BUILDERS	27,639,146.69	4,145,872.00	15.00%	70.00%	1.44	1.01	0.43	180 C.D.	13-Dec-19	10-Jun-20	28-Jul-20	On-going	Awaiting for Release of Fund
36	CONCRETING OF BACOLOD- DANSALAN LAKESHORE ROAD PHASE II	BUADIPUSO BUNTONG	30,000,000.00	LECAR BUILDERS	27,768,915.29	4,165,337.29	15.00%	15.00%	1.44	0.22	1.22	180 C.D.	24-Dec-19	21-Jun-20	08-Aug-20	On-going	SITE ISSUES



CY 2019 REGULAR INFRASTRUCTURE PROJECT

Summary Accomplishment Report

No.	NAME OF PROJECTS	Location	Appropriation Amount in Million (Php)	Implemented by:	Financial Status		% of Actual Released as of Dec. 2020	% of Physical Accomp. as of Dec. 2020	Physical Performance Status			Project Duration (Calendar Days)	Date Started (mm/dd/yy)	Original Expiry Date (mm/dd/yy)	Revised Expiry Date (mm/dd/yy)	Status	Remarks
					Project Cost	Total amount Released/ Disbursed			Target (POW & Plan)	Completed	Ongoing						
									(km/unit)	(km/unit)	(km/unit)						
II. SHORE/SLOPE PROTECTION																	
37	CONSTRUCTION OF CARAMIAN RIVERWALL FLOOD CONTROL	MASIU	10,000,000.00	MMG BUILDERS AND ENTERPRISES	9,506,057.87	1,425,908.68	15.00%	15.00%	1 Unit			90 C.D	24-Dec-19	23-Mar-20	10-May-20	On-going	SITE ISSUES
38	CONSTRUCTION OF PUNUD RIVERWALL FLOOD CONTROL	BUBONG	20,000,000.00	RENREN TRADING & CONST. SERV.	18,913,756.75	2,837,063.51	15.00%	30.50%	1 Unit			171 C.D	03-Jan-20	22-Jun-20	09-Aug-20	On-going	Awaiting for Release of Fund
39	CONST./REHAB OF MONTIAN-PANALAWAN RIVER FLOOD CONTROL	BUBONG	20,000,000.00	LANCE CONSTRUCTION	18,262,012.21	2,739,301.83	15.00%	15.00%	1 Unit			171 C.D	05-Dec-19	24-May-20	11-Jul-20	On-going	SITE ISSUES
40	CONSTRUCTION OF PINDOGOAN RIVERWALL PROTECTION	BUBONG	10,000,000.00	M.J. ALONTO BUILDERS & ENTERPRISES	9,608,012.80	1,441,201.92	15.00%	15.00%	1 Unit			90 C.D	05-Dec-19	04-Mar-20	To be revised	On-going	SITE ISSUES
41	CONSTRUCTION OF SLOPE PROTECTION ALONG BRGY. BUADIONGCALO-BUADIADINGUN	TARAKA	25,000,000.00	MAGS TRADING & CONST.	23,751,984.19	3,562,797.63	15.00%	30.00%	1 Unit			228 C.D	25-Dec-19	09-Aug-20	26-Sep-20	On-going	Awaiting for Release of Fund
III. LAKE PORTS																	
42	CONSTRUCTION OF DANSALAN LAKE PORT	MULONDO	5,000,000.00	ALMAC CONSTRUCTION & GEN. SERV.	4,701,379.56	705,206.93	15.00%	50.17%	1 Unit			90 C.D	23-Dec-19	22-Mar-20	04-May-20	On-going	Awaiting for Release of Fund
43	CONSTRUCTION OF TUCA LAKE PORT	BUADIPUSO BUNTONG	5,000,000.00	LECAR BUILDERS	4,677,593.59	701,639.04	15.00%	100.00%	1 Unit			180 C.D.	05-Dec-19	02-Jun-20	20-Jul-20	Completed	
44	CONST/ REHAB OF CADAYUNAN LAKEPORT POONA BAYABAO	POONA BAYABAO	10,000,000.00	HUMAN SAFETY SITE CONSULTANCY	8,078,241.52	1,211,736.23	15.00%	68.75%	1 Unit			90 C.D	03-Dec-19	04-Mar-20	21-Apr-20	On-going	Awaiting for Release of Fund
45	EXTENSION / REHAB OF BUADABABAY FISH PORT	DITSAAN RAMAIN	10,000,000.00	LANCE CONSTRUCTION	9,690,921.07	1,453,638.16	15.00%	50.98%	1 Unit			90 C.D	05-Dec-19	06-Mar-20	To be revised	On-going	Awaiting for Release of Fund
46	CONSTRUCTION OF DAYAWAN FISHPORT	MARAWI CITY	10,000,000.00	DANSBURG MACRO-INC BUILDERS	7,605,597.34	1,140,839.60	15.00%	50.00%	1 Unit			150 CD	10-Mar-20	07-Aug-20	24-Sep-20	On-going	Awaiting for Release of Fund



CY 2019 REGULAR INFRASTRUCTURE PROJECT

Summary Accomplishment Report

No.	NAME OF PROJECTS	Location	Appropriation Amount in Million (Php)	Implemented by:	Financial Status		% of Actual Released as of Dec. 2020	% of Physical Accomp. as of Dec. 2020	Physical Performance Status			Project Duration (Calendar Days)	Date Started (mm/dd/yy)	Original Expiry Date (mm/dd/yy)	Revised Expiry Date (mm/dd/yy)	Status	Remarks
					Project Cost	Total amount Released/ Disbursed			Target (POW & Plan)	Completed	Ongoing						
									(km/unit)	(km/unit)	(km/unit)						
IV. WATER SYSTEM																	
47	CONSTRUCTION OF WATER SYSTEM, BRGY. PANGGAO MALIWANAG & PATPANGKAT	SAGUIARAN	10,000,000.00	JIZAN BUILDERS	7,091,106.42	1,063,665.96	15.00%	50.00%	1 Unit			133 CD	06-Mar-20	17-Jul-20	03-Sep-20	On-going	Awaiting for Release of Fund
48	CONSTRUCTION OF SUMOGOT WATER SYSTEM	BUMBARAN	5,000,000.00	ALGHAMDY BUILDERS	4,701,864.76	705,279.71	15.00%	100.00%	1 Unit			82 CD	03-Mar-20	24-May-20		Completed	
49	CONSTRUCTION OF MALINGEN WATER SYSTEM LEVEL 2	TAGOLOAN	10,000,000.00	4JY'S CONSTRUCTION SERVICES	9,689,434.74	1,453,415.21	15.00%	86.13%	1 Unit			66 CD	03-Mar-20	08-May-20	25-Jun-20	On-going	Awaiting for Release of Fund
50	CONSTRUCTION OF TALUB WATER SYSTEM	TAMPARAN	5,000,000.00	H&N BUILDERS & ENTERPRISES	4,073,999.99	611,100.00	15.00%	80.00%	1 Unit			66 C.D	27-Dec-19	02-Mar-20	To be revised	On-going	Awaiting for Release of Fund
51	CONSTRUCTION OF SAWER WATER SYSTEM	MASIU	5,000,000.00	SRM CONST.	4,069,190.88	610,378.63	15.00%	40.39%	1 Unit			82 CD	10-Dec-19	01-Mar-20	To be revised	On-going	Awaiting for Release of Fund
52	CONSTRUCTION OF SIGAYAN WATER SYSTEM	TARAKA	10,000,000.00	MAGS TRADING & CONST.	9,407,034.02	1,411,055.10	15.00%	50.09%	1 Unit			112 C.D	24-Dec-19	14-Apr-20	01-Jun-20	On-going	Awaiting for Release of Fund
53	CONSTRUCTION OF SALVADOR CONCHA WATER SYSTEM	TARAKA	5,000,000.00	MAGS TRADING & CONST.	4,707,889.51	706,183.43	15.00%	65.16%	1 Unit			66 C.D	24-Dec-19	28-Feb-20	To be revised	On-going	Awaiting for Release of Fund
54	CONSTRUCTION OF LILOD BUJAYAAN WATER SYSTEM	DITSAAN RAMAIN	5,000,000.00	LANCE CONSTRUCTION	4,839,715.38	725,957.31	15.00%	100.00%	1 Unit			56 C.D.	05-Dec-19	30-Jan-20		Completed	
55	CONSTRUCTION OF MALNA WATER SYSTEM	KAPAI	5,000,000.00	PAS BUILDERS	4,801,493.77	720,224.07	15.00%	100.00%	1 Unit			66 C.D	17-Dec-19	22-Feb-20		Completed	
56	CONSTRUCTION OF KADINGILAN WATER SYSTEM LEVEL 2	WAO	10,000,000.00	MAC CONSTRUCTION	9,391,446.76	1,408,717.01	15.00%	15.00%	1 Unit			144 C.D.	03-Jan-20	26-May-20	13-Jul-20	On-going	SITE ISSUES
57	CONSTRUCTION OF PINDULUNAN WATER SYSTEM	MAGUING	5,000,000.00	LANCE CONSTRUCTION	4,845,800.60	726,870.09	15.00%	51.80%	1 Unit			66 C.D	23-Dec-19	01-Mar-20	To be revised	On-going	Awaiting for Release of Fund
58	CONSTRUCTION OF PORG WATER SYSTEM	MULONDO	7,000,000.00	ALMAC CONSTRUCTION & GEN. SERV.	5,728,863.02	859,329.45	15.00%	50.00%	1 Unit			107 C.D	23-Dec-19	08-Apr-20	26-May-20	On-going	Awaiting for Release of Fund
59	CONSTRUCTION OF PAGALONGAN BACAYAWAN WATER SYSTEM	MARANTAO	5,000,000.00	Z. A. CONSTRUCTION	4,656,000.00	698,400.00	15.00%	25.00%	1 Unit			66 C.D	10-Mar-20	15-May-20	02-Jul-20	On-going	Awaiting for Release of Fund
60	CONSTRUCTION OF GATA WATER SYSTEM	POONA BAYABAO	5,000,000.00	HUMAN SAFETY SITE CONSULTANCY	4,841,375.87	726,206.38	15.00%	70.44%	1 Unit			90 C.D	03-Dec-19	02-Mar-20	To be revised	On-going	Awaiting for Release of Fund
61	CONSTRUCTION OF LUMBATAN WATER SYSTEM	DITSAAN RAMAIN	5,000,000.00	AM SALONG CONSTRUCTION	4,801,725.63	720,258.84	15.00%	100.00%	1 Unit			62 C.D.	17-Dec-19	17-Feb-20		Completed	



CY 2019 REGULAR INFRASTRUCTURE PROJECT

Summary Accomplishment Report

No.	NAME OF PROJECTS	Location	Appropriation Amount in Million (Php)	Implemented by:	Financial Status		% of Actual Released as of Dec. 2020	% of Physical Accomp. as of Dec. 2020	Physical Performance Status			Project Duration (Calendar Days)	Date Started (mm/dd/yy)	Original Expiry Date (mm/dd/yy)	Revised Expiry Date (mm/dd/yy)	Status	Remarks
					Project Cost	Total amount Released/ Disbursed			Target (POW & Plan)	Completed	Ongoing						
									(km/unit)	(km/unit)	(km/unit)						
IV. WATER SYSTEM																	
62	CONSTRUCTION OF BUBONG GUILOPA WATER SYSTEM	MULONDO	5,000,000.00	HNT BUILDERS	4,512,580.89	676,887.13	15.00%	30.00%	1 Unit			62 C.D.	18-Dec-19	18-Feb-20	To be revised	On-going	Awaiting for Release of Fund
63	CONSTRUCTION OF LAILA LUMBAC WATER SYSTEM	MASIU	5,000,000.00	MELLINIUM BUILDERS AND CONST	3,858,510.53	578,776.58	15.00%	40.00%	1 Unit			66 C.D	23-Dec-19	27-Feb-20	To be revised	On-going	Awaiting for Release of Fund
64	CONSTRUCTION OF KATUTUNGAN WATER SYSTEM	WAO	5,000,000.00	4JY'S CONSTRUCTION SERVICES	4,848,381.34	727,257.20	15.00%	30.07%	1 Unit			82 C.D	04-Dec-19	24-Feb-20	To be revised	On-going	Awaiting for Release of Fund
65	CONSTRUCTION OF DIMAGALING WATER SYSTEM	KAPAI	5,000,000.00	AHA CONSTRUCTION	4,705,263.19	705,789.48	15.00%	30.00%	1 Unit			82 C.D.	16-Dec-19	07-Mar-20	To be revised	On-going	Awaiting for Release of Fund
66	CONSTRUCTION OF DIMUNDA WATER SYSTEM	KAPAI	5,000,000.00	PAS BUILDERS	4,704,493.87	705,674.08	15.00%	30.94%	1 Unit			66 C.D.	16-Dec-19	20-Feb-20	To be revised	On-going	Awaiting for Release of Fund
67	CONSTRUCTION OF LUMBA BAYABAO WATER SYSTEM PHASE II	LUMBA BAYABAO	25,000,000.00	SICARIO BUILDERS	18,245,682.03	2,736,852.30	15.00%	70.00%	1 Unit			162 CD	03-Mar-20	12-Aug-20	29-Sep-20	On-going	Awaiting for Release of Fund
68	CONSTRUCTION OF LINAO WATER SUPPLY PHASE II	SAGUIRAN	5,000,000.00	PREHTI CONSTRUCTION SERVICES	4,799,614.23	0.00	0.00%	15.00%	1 Unit			82 CD	17-Mar-20	07-Jun-20	25-Jul-20	On-going	Awaiting for Release of Fund
69	EXPANSION OF BUBONG WATER SYSTEM	BUBONG	10,000,000.00	ABRAHAM BM CONSTRUCTION	8,203,598.73	1,230,539.81	15.00%	70.56%	1 Unit			112 CD	03-Mar-20	23-Jun-20	10-Aug-20	On-going	Awaiting for Release of Fund
70	CONSTRUCTION OF CARIGONGAN WATER SYSTEM LEVEL II	BUBONG	5,000,000.00	ABRAHAM BM CONSTRUCTION	4,038,828.00	605,824.20	15.00%	40.22%	1 Unit			82 CD	03-Mar-20	24-May-20	11-Jul-20	On-going	Awaiting for Release of Fund
71	CONSTRUCTION OF KALAKALA WATER SYSTEM	BUADIPUSO BUNTONG	5,000,000.00	LECAR BUILDERS	4,704,548.80	705,682.32	15.00%	30.15%	1 Unit			66 CD	10-Mar-20	15-May-20	02-Jul-20	On-going	Awaiting for Release of Fund



CY 2019 REGULAR INFRASTRUCTURE PROJECT

Summary Accomplishment Report

No.	NAME OF PROJECTS	Loxation	Appropriation Amount in Million (Php)	Implemented by:	Financial Status		% of Actual Released as of Dec. 2020	% of Physical Accomp. as of Dec. 2020	Physical Performance Status			Project Duration (Calendar Days)	Date Started (mm/dd/yy)	Original Expiry Date (mm/dd/yy)	Revised Expiry Date (mm/dd/yy)	Status	Remarks
					Project Cost	Total amount Released/ Disbursed			Target (POW & Plan)	Completed	Ongoing						
									(km/unit)	(km/unit)	(km/unit)						
V. DRAINAGE																	
72	CONSTRUCTION OF DIMAGALINN-PINDOLONAN LINE CANAL DRAINAGE	KAPAI	10,000,000.00	Z.A. CONSTRUCTION	8,703,325.00	1,305,498.75	15.00%	50.68%	1 Unit			160 CD	02-Mar-20	09-Aug-20	26-Sep-20	On-going	Awaiting for Release of Fund
73	CONSTRUCTION OF DADO-RANTIAN OPEN CANAL	DITSAAN RAMAIN	5,000,000.00						1 Unit							RE-BID	Subject for Rebidding
74	CONSTRUCTION OF MARAWI - ILIGAN ROAD DRAINAGE SYSTEM	SAGUIRAN	10,000,000.00	HNT BUILDERS	9,505,584.00	1,425,837.60	15.00%	35.60%	1 Unit			62 C.D.	03-Jan-20	05-Mar-20	To be revised	On-going	Awaiting for Release of Fund
VI. BRIDGE																	
75	CONSTRUCTION OF BUADIPUSO BRIDGE	BUADIPUSO BUNTONG	20,000,000.00	LECAR BUILDERS	19,010,589.85	2,851,588.48	15.00%	15.00%	1 Unit			180 CD	27-Feb-20	25-Aug-20	12-Oct-20	On-going	SITE ISSUES
76	CONSTRUCTION/REPLACEMENT OF PAGALONGAN BRIDGE	MAGUING	22,000,000.00	CDH CONSTRUCTION	21,170,256.43	3,175,538.46	15.00%	55.86%	1 Unit			195 CD	18-Feb-20	31-Aug-20	18-Oct-20	On-going	Awaiting for Release of Fund
77	CONSTRUCTION OF TAMPARAN BRIDGE	TAMPARAN	20,000,000.00	RENREN TRADING & CONST. SERV.	18,913,595.83	2,837,039.37	15.00%	15.00%	1 Unit			180 CD	10-Mar-20	06-Sep-20	24-Oct-20	On-going	SITE ISSUES
78	CONSTRUCTION OF MADANDING BRIDGE	BUBONG	15,000,000.00	A & R BUILDERS	14,474,639.78	2,171,195.97	15.00%	90.00%	1 Unit			170 CD	27-Feb-20	15-Aug-20	02-Oct-20	On-going	Awaiting for Release of Fund
79	CONSTRUCTION/REPLACEMENT OF PAGALAMATAN BRIDGE	SAGUIRAN	20,000,000.00	RENREN TRADING & CONST. SERV.	19,188,674.59	2,878,301.19	15.00%	90.00%	1 Unit			180 CD	10-Mar-20	06-Sep-20	24-Oct-20	On-going	Awaiting for Release of Fund
80	CONSTRUCTION OF BUALAN-PANSOR BRIDGE	PIAGAPO	10,000,000.00	RENREN TRADING & CONST. SERV.	9,593,527.86	1,439,029.18	15.00%	45.35%	1 Unit			163 CD	10-Mar-20	20-Aug-20	07-Oct-20	On-going	Awaiting for Release of Fund
81	CONSTRUCTION OF RAYABALAI-BALINDONG BRIDGE	MULONDO	5,000,000.00	CDH CONSTRUCTION	4,704,258.17	705,638.73	15.00%	15.00%	1 Unit			163 CD	21-Feb-20	02-Aug-20	19-Sep-20	On-going	SITE ISSUES



CY 2018

REGULAR INFRASTRUCTURE PROJECT



SUMMARY OF STATUS REPORT CY 2018 REGULAR INFRASTRUCTURE PROJECT

Physical Accomplishment

78.47% By Contract

35.90% By MOA

As of December 2020

BY CATEGORY	NO. OF PROJECTS	NO. OF PROJECTS PROCURED	PROJECT COST	MODE OF IMPLEMENTATION		COMPLETED By Contract	ON-GOING By Contract	COMPLETED By MOA	ON-GOING By MOA
				By Contract	By MOA				
Roads	25	25	644,421,804.05	11	14	1	10	3	11
Bridges	7	7	190,2628,44.51	4	3	3	1	1	2
Water Supply	6	6	93,397,672.97	4	2	1	3	-	2
Lakeport	3	3	14,613,505.70	2	1	2	1	-	1
Shore/Slope Protection	3	3	35,000,000.00	-	3	-	-	2	1
Flood Control/ Drainage	6	6	92,424,627.87	4	2	2	2	-	2
Other Infra	1	1	14,399,900.82	1	-	-	1	-	-
TOTAL	51	51	1,084,520,355.92	26	25	9	18	6	19



Republic of the Philippines
BANGSAMORO AUTONOMOUS REGION IN MUSLIM MINDANAO
Ministry of Public Works
Lanao del Sur First Engineering District
Matampay, Marawi City



**CY 2018 REGULAR INFRASTRUCTURE PROJECT
 ACCOMPLISHMENT REPORT**

As of December 2020

No.	NAME OF PROJECTS	Location	Appropriation Amount in Million (Php)	Implemented by:	Financial Status		% of Actual Released as of Dec. 2020	% of Physical Accompl. as of Dec. 2020	Physical Performance Status			Project Duration (Calendar Days)	Date Started (mm/dd/yy)	Original Expiry Date (mm/dd/yy)	Revised Expiry Date (mm/dd/yy)	Status	Remarks
					Project Cost	Total amount Released/ Disbursed			Target (POW & Plan)	Completed	Ongoing						
									(km/unit)	(km/unit)	(km/unit)						
LANAO DEL SUR 1ST DISTRICT ENGINEERING OFFICE																	
A - MAJOR ROAD & BRIDGES																	
A.1 CONNECTIVITY																	
1	Completion of Kadingilan- Patpangkat Road, Saguairan	SAGUIRAN	30.00	FLYING SEVEN CONSTRUCTION	28,729,359.890	16,614,324.35	57.83%	80.06%	2.00	1.60	0.40	101.00	17-Sep-18	27-Dec-18	To be revised	On-going	Awaiting for Fund Release
2	Upgrading/ Widening of Bangon- Biaba Diversion (Phase II), Marawi City	MARAWI CITY	40.00	DCM CONSTRUCTION	38,412,149.170	5,761,822.37	15.00%	60.00%	2.00	1.00	1.00	114.00	30-Oct-18	21-Feb-19	To be revised	On-going	Awaiting for Fund Release
3	Upgrading/ Rehab of Marantao- Malabang Road (Marantao Section), Marantao	MARANTAO	25.00	KOUZBARY BUILDERS	23,024,467.750	3,453,670.16	15.00%	75.00%	1.00	0.75	0.25	127.00	22-Oct-18	26-Feb-19	To be revised	On-going	Awaiting for Fund Release
4	Upgrading/ Rehab of Somogut- Frankfort National Road, Bumbaran	BUMBARAN	20.00	MMA ACHIEVER CONSTRUCTION	18,818,437.87	10,842,758.49	57.62%	83.86%	1.00	0.84	0.16	117.00	24-Sep-18	19-Jan-19	To be revised	On-going	Awaiting for Fund Release
A.2 PEACE AND SECURITY ROADS																	
5	Concreting Malungun to Pagalungan Road, Maguing	MAGUING	15.00	MMA ACHIEVER CONSTRUCTION	14,113,395.490	8,154,860.68	57.78%	85.03%	1.00	0.85	0.15	90.00	24-Sep-18	23-Dec-18	To be revised	On-going	Awaiting for Fund Release
6	Concreting of Kablingan-Piagapo Road, Marawi City	MARAWI CITY	15.00	FLYING SEVEN CONSTRUCTION	14,398,418.680	8,364,205.60	58.09%	80.67%	0.50	0.40	0.10	90.00	24-Sep-18	23-Dec-18	To be revised	On-going	Awaiting for Fund Release
7	Concreting of New Capitol Road, Marawi City	MARAWI CITY	10.00	N.B SALBO CONSTRUCTION	9,601,665.150	8,393,645.59	87.42%	88.00%	0.50	0.40	0.10	101.00	29-Oct-18	07-Feb-19	To be revised	On-going	Awaiting for Fund Release



CY 2018 REGULAR INFRASTRUCTURE PROJECT

ACCOMPLISHMENT REPORT

No.	NAME OF PROJECTS	Location	Appropriation Amount in Million (Php)	Implemented by:	Financial Status		% of Actual Released as of Dec. 2020	% of Physical Accompl. as of Dec. 2020	Physical Performance Status			Project Duration (Calendar Days)	Date Started (mm/dd/yy)	Original Expiry Date (mm/dd/yy)	Revised Expiry Date (mm/dd/yy)	Status	Remarks
					Project Cost	Total amount Released/ Disbursed			Target (POW & Plan)	Completed	Ongoing						
									(km/unit)	(km/unit)	(km/unit)						
A.3 AGRICULTURAL ROADS																	
8	Concreting of Ragondingan-Rantian Road, Buadipuso Buntong	BUADIPUSO BUNTONG	15.00	N.B SALBO CONSTRUCTION	14,402,237.120	2,160,335.57	15.00%	40.00%	1.00	0.15	0.85	90.00	29-Oct-18	27-Jan-19	To be revised	On-going	Awaiting for Funds Release
9	Concreting of Batobato - Maguing Proper Road, Maguing	MAGUING	15.00	MMA ACHIEVER CONSTRUCTION	14,113,395.490	8,153,945.22	57.77%	90.06%	1.00	0.90	0.10	115.00	24-Sep-18	17-Jan-19	To be revised	On-going	Awaiting for Funds Release
A.4 ROADS TO TOURISM																	
10	Concreting of Dasomalong -lakelanao Mun. Road, Tamparan	TAMPARAN	15.00	LECAR BUILDERS	14,403,237.120	13,273,485.45	92.16%	100.00%	1.00	1.00	0.00	53.00	21-Sep-18	13-Nov-18		Completed	
11	Concreting Of Road Bito- Rorogagus Road, Marawi City	MARAWI CITY	15.00	N.B SALBO CONSTRUCTION	14,405,000.570	5,874,889.95	40.78%	90.00%	1.00	0.90	0.10	101.00	29-Oct-18	07-Feb-19	To be revised	On-going	Funds not yet available (LDDAP)
B-STRATEGIC INFRA																	
B.1 WATER SUPPLY																	
12	Expansion of Brgy Dirisan Water System level II, Buadipuso Buntong	BUADIPUSO BUNTONG	5.00	SDM VENTURES GENERAL ENGR'R	4,801,500.000	720,225.00	15.00%	67.85%	1-Unit			82.00	09-Oct-18	30-Dec-18	To be revised	On-going	Awaiting for Funds Release
13	Construction of Water System,Brgy. Linao (Spring Source), Saguiaran	SAGUIARAN	5.00	MJ ALONTO BUILDERS AND ENTER'P	4,800,714.300	720,107.14	15.00%	45.00%	1-Unit			82.00	17-Sep-18	08-Dec-18	To be revised	On-going	Awaiting for Funds Release
14	Improvement of Batangan Water Supply Level II, Saguiaran	SAGUIARAN	5.00	MJ ALONTO BUILDERS AND ENTER'P	4,800,714.300	2,770,669.22	57.71%	100.00%	1-Unit			82.00	17-Jul-18	07-Oct-18		Completed	
15	Expansion of Lumba Bayabao Intergrated Water System	LUMBA BAYABAO	25.00	N.B SALBO CONSTRUCTION	23,994,744.370	13,949,427.40	58.14%	70.00%	1-Unit			162.00	29-Oct-18	09-Apr-19	To be revised	On-going	Awaiting for Funds Release
B.2 LAKEPORTS																	
16	Construction of Lubo Lininding Lake Port, Marantao	MARANTAO	5.00	MSBA CONSTRUCTION	4,801,835.55	4,801,835.55	100.00%	100.00%	1-Unit			53.00	24-Sep-18	16-Nov-18		Completed	
17	Expansion of Dalama Lake Port, Mulondo	MULONDO	5.00	HNT BUILDERS AND ENTER'P	4,811,670.15	721,750.52	15.00%	100.00%	1-Unit			50.00	24-Sep-18	13-Nov-18		Completed	



CY 2018 REGULAR INFRASTRUCTURE PROJECTS
ACCOMPLISHMENT REPORT
As of November 2020
(BY MOA)

PROJECT CODE		NAME OF PROJECT	LOCATION	MODE OF IMPLEMENTATION	Appropriation Amount in Million (Php)	PHYSICAL STATUS				REMARKS
						Length (km./unit) as per P.O.W.	Length (Paved)	Actual(%)	Weighted(%)	
A - MAJOR ROAD & BRIDGES										
A.1 CONNECTIVITY										
2018-01	1	Upgrading/Concreting Marawi-Iligan Road, Saguiaran	Saguiaran	BY MOA	50,000,000.00	2.00	1.70	100.00%	6.59%	Completed
2018-02	2	Concreting of Udalo-Kalungunan-Linindingan Road (Phase II), Piagapo	Piagapo	BY MOA	20,000,000.00	1.00	0.90	90.00%	2.79%	For Progress Billing
2018-03	3	Concreting of Tagoloan- Bukidnon Bdry Road (Phase III), Tagoloan	Tagoloan	BY MOA	150,000,000.00	6.00	0.00	0.00%	0.00%	For Progress Billing
2018-04	4	Upgrading/ Concreting of Raya Balai- Salipongan Lumbaca-Ingud Road, Mulondo	Mulondo	BY MOA	20,000,000.00	1.00	0.55	55.00%	1.71%	For Progress Billing
A.2 PEACE AND SECURITY ROADS										
2018-05	5	Concreting Ragayan-Bantayao Road	Poona Bayabao	BY MOA	15,000,000.00	1.00	0.7556	75.56%	1.76%	For Progress Billing
2018-06	6	Concreting Upper Ragayan Road (Phase II)	Poona Bayabao	BY MOA	15,000,000.00	1.00	0.7521	75.21%	1.75%	For Progress Billing
2018-07	7	Upgrading/Concreting of MSU Bubo Road	Piagapo	BY MOA	15,000,000.00	1.00	0.9	90.00%	2.09%	For Progress Billing
A.3 AGRICULTURAL ROADS										
2018-08	8	Upgrading of Dilausan-Sitio Caluntay Mun. Road	Tamparan	BY MOA	15,000,000.00	1.00	0.90	90.00%	2.09%	For Progress Billing
2018-09	9	Concreting of Rantian- Ragondingan Road	Ditsaan Ragain	BY MOA	15,000,000.00	1.00	0.00	30.00%	0.00%	For Progress Billing
2018-10	10	Concreting of Punud - Taporog Road	Poona Bayabao	BY MOA	15,000,000.00	1.00	0.43	43.00%	1.00%	For Progress Billing
2018-11	11	Concreting of Muhammad Tangul - Dalog Balt Road	Masiu	BY MOA	15,000,000.00	1.00	0.30	30.00%	0.70%	For Progress Billing
2018-12	12	Concreting of Mimbuyaya Road	Wao	BY MOA	15,000,000.00	1.00	0.80	80.00%	1.86%	For Progress Billing
2018-13	13	Upgrading/ Concreting of Brgy. Bucalan to National Road	Taraka	BY MOA	15,000,000.00	1.00	1.00	100.00%	2.33%	Completed
A. 4 ROADS TO TOURISM										
2018-14	14	Upgrading of Road from national Highway Sigayan-Dilabayan	Taraka	BY MOA	15,000,000.00	1.00	1.00	100.00%	2.33%	Completed



CY 2018 REGULAR INFRASTRUCTURE PROJECTS

ACCOMPLISHMENT REPORT

As of December 2020


(BY MOA)

PROJECT CODE	NAME OF PROJECT	LOCATION	MODE OF IMPLEMENTATION	Appropriation Amount in Million (Php)	PHYSICAL STATUS				REMARKS	
					Length (km./unit) as per P.O.W.	Length	Actual(%)	Weighted(%)		
						(Paved)				
B-STRATEGIC INFRA										
B.1 WATER SUPPLY										
2018-15	15	Upgrading/Expansion of Brgy. Moriatao Lucsadatu Water System, Taraka	Taraka	BY MOA	5,000,000.00	1-Unit		90.00%	0.70%	For Progress Billing
2018-16	16	Expansion of Marawi City Water System, Marawi City	Marawi City	BY MOA	50,000,000.00	1-Unit		0.00%	0.00%	Awaiting for release of funds
B.2 LAKEPORTS										
2018-17	17	Construction of Rogan Brgy. Alimraya Caramian Lake Port, Masiu	Masiu	BY MOA	5,000,000.00	1-Unit		60.00%	0.47%	For Progress Billing
B.3 BRIDGES										
2018-18	18	Construction of Cadayonan Bridge, along the Tagoloan - Talakag Road, Tagoloan	Tagoloan	BY MOA	100,000,000.00	1-Unit		0.00%	0.00%	Awaiting for release of funds
2018-19	19	Construction of Bayug Bridge, Tagoloan	Tagoloan	BY MOA	25,000,000.00	1-Unit		0.00%	0.00%	Awaiting for release of funds
2018-20	20	Construction of Salvador Concha Bridge (Phase II), Taraka	Taraka	BY MOA	20,000,000.00	1-Unit		100.00%	3.10%	Completed
B.4 SHORE/SLOPE PROTECTION										
2018-21	21	Construction of Polo-Darimbangan-Buadi Babai Shoreline Protection, Ditsaan Ramin	Ditsaan Ramin	BY MOA	10,000,000.00	1-Unit		0.00%	0.00%	Awaiting for release of funds
2018-22	22	Construction of Poblacion Drainage Line Canal, Wao	Wao	BY MOA	5,000,000.00	1-Unit		100.00%	0.78%	Completed
2018-23	23	Construction of Borongan Moriatao Luksadato Flood Control, Taraka	Taraka	BY MOA	20,000,000.00	1-Unit		100.00%	3.10%	Completed
B.6 FLOOD CONTROL										
2018-24	24	Construction of Rayabala-Baudi Abala River Wall Protection Flood Control, Mulondo	Mulondo	BY MOA	10,000,000.00	1-Unit		40.00%	0.62%	For Progress Billing
2018-25	25	Construction of Panalawan River Wall Flood Control, Bubong	Bubong	BY MOA	5,000,000.00	1-Unit		20.00%	0.16%	For Progress Billing
TOTAL					645,000,000.00				35.90%	



CY 2017

REGULAR INFRASTRUCTURE PROJECT



SUMMARY OF STATUS REPORT

CY 2017 REGULAR INFRASTRUCTURE PROJECTS

Physical Accomplishment: 90.74%
As of December 2020

BY CATEGORY	NO. OF PROJECTS	NO. OF PROJECTS PROCURED	PROJECT COST	MODE OF IMPLEMENTATION	COMPLETED	ONGOING	SUSPENDED
Roads	42	42	806,345,220.02	By Contract	33	7	2
Bridges	5	5	74,313,051.83	By Contract	5	-	-
Water Supply	50	50	47,886,284.19	By Contract	36	14	-
Lakeport	3	3	19,097,600.21	By Contract	3	-	-
Shore/Slope Protection	3	3	18,115,666.59	By Contract	3	-	-
Flood Control/ Drainage	2	2	19,298,526.77	By Contract	1	1	-
Other Infra	1	1	4,802,058.41	By Contract	1	-	-
TOTAL	106	106	990,380,269.40		82	22	2



Republic of the Philippines
BANGSAMORO AUTONOMOUS REGION IN MUSLIM MINDANAO
Ministry of Public Works
Lanao del Sur First Engineering District
Matampay, Marawi City



CY 2017 REGULAR INFRASTRUCTURE PROJECT
ACCOMPLISHMENT REPORT

As of December 2020

No.	NAME OF PROJECTS	Location	Appropriation Amount in Million (Php)	Implemented by:	Financial Status				Physical Performance Status			Project Duration (Calendar Days)	Date Started (mm/dd/yy)	Original Expiry Date (mm/dd/yy)	Status	Remarks
					Project Cost	Total amount Released/ Disbursed	% of Actual Released as of Dec. 2020	% of Physical Accompl. as of Dec. 2020	Target (POW & Plan)	Completed	Ongoing					
									(km/unit)	(km/unit)	(km/unit)					

LANAO DEL SUR 1ST DISTRICT ENGINEERING OFFICE

A. MAJOR ROADS & BRIDGES

1	Concreting of Saroyong-Dumalana Section Road	TAGOLOAN	45.000	MMA ACHIEVER CONST. & DEV'T CORP.	43,549,905.36	39,378,605.93	90.42%	90.42%	1.50	1.36	0.14	122.00	22-Aug-17	22-Dec-17	Not moving	Warning letter issued
2	Concreting of Dumalna-Bayug Road	TAGOLOAN	40.000	MMA ACHIEVER CONST. & DEV'T CORP.	38,698,504.44	38,698,504.44	100.00%	100.00%	1.33	1.33	0.00	106.00	22-Aug-17	06-Dec-17	Completed	
3	Concreting of Bayug-Bagoingud Road	TAGOLOAN	40.000	MMA ACHIEVER CONST. & DEV'T CORP.	38,699,543.84	38,699,543.84	100.00%	100.00%	1.30	1.30	0.00	106.00	22-Aug-17	06-Dec-17	Completed	
4	Concreting of Bagoingud-Talagk Section Road	TAGOLOAN	40.000	MMA ACHIEVER CONST. & DEV'T CORP.	38,699,543.84	38,699,543.84	100.00%	100.00%	0.86	0.86	0.00	106.00	22-Aug-17	06-Dec-17	Completed	
5	Concreting of Gadungan Section Lake Shore Road, Ditsaan Raman	DITSAAN RAMAIN	20.000	N.B SALBO CONSTRUCTION	19,236,035.66	17,446,920.00	90.70%	80.00%	1.30	1.04	0.26	117.00	22-Aug-17	17-Dec-17	Not moving	Warning letter issued
6	Concreting of Bacolod-Minanga Buntong Section Lake Shore Road, Buadipuso Buntong	BUADIPUSO BUNTONG	40.000	FLYING SEVEN CONSTRUCTION	38,599,735.30	38,599,735.30	100.00%	100.00%	1.14	1.14	0.00	115.00	08-Sep-17	01-Jan-18	Completed	
7	Concreting of Bubong-Luboga-Dilabayan Section Lake Shore Road Mulondo	MULONDO	40.000	FLYING SEVEN CONSTRUCTION	38,599,881.16	38,599,881.16	100.00%	100.00%	1.12	1.12	0.00	115.00	09-Oct-17	01-Feb-18	Completed	
8	Concreting of Cadayunan-Bucalan Section Lake Shore Road, Taraka	TARAKA	20.000	PIBS TRADING & CONST/MAGS TRADING & CONST. (JV)	19,176,071.87	5,946,800.19	31.01%	40.00%	0.55	0.22	0.33	87.00	08-Sep-17	04-Dec-17	Not moving	Funds not yet available (LDDAP)
9	Concreting of Linuk-Bangon-Dolawan Section Lake Shore Road, Tamparan	TAMPARAN	20.000	PIBS TRADING & CONST/MAGS TRADING & CONST. (JV)	19,407,996.27	7,871,178.71	40.56%	50.00%	0.54	0.27	0.27	87.00	08-Sep-17	04-Dec-17	On-Going	For progress billing
10	Concreting of Taporog-Punud Section Lake Shore Road, Poona Bayabao	POONA BAYABAO	30.000	N.B SALBO CONSTRUCTION	28,454,116.98	26,155,854.76	91.92%	91.00%	1.25	1.14	0.11	115.00	22-Aug-17	15-Dec-17	Not moving	Warning letter issued
11	Concreting of Punud-Mimbalay Section Road, Masiu	MASIU	20.000	N.B SALBO CONSTRUCTION	19,804,906.43	19,394,906.43	97.93%	100.00%	0.53	0.53	0.00	115.00	22-Aug-17	15-Dec-17	Completed	
12	Concreting of Amai-Pakpak Avenue Road, Marawi City	MARAWI CITY	40.000	MMA ACHIEVER CONST. & DEV'T CORP.	38,699,518.30	38,699,518.30	100.00%	100.00%	1.57	1.57	0.00	124.00	22-Aug-17	24-Dec-17	Completed	



CY 2017 REGULAR INFRASTRUCTURE PROJECT

ACCOMPLISHMENT REPORT

No.	NAME OF PROJECTS	Location	Appropriation Amount in Million (Php)	Implemented by:	Financial Status		% of Actual Released as of Dec. 2020	% of Physical Accompl. as of Dec. 2020	Physical Performance Status			Project Duration (Calendar Days)	Date Started (mm/dd/yy)	Original Expiry Date (mm/dd/yy)	Status	Remarks
					Project Cost	Total amount Released/ Disbursed			Target (POW & Plan)	Completed	Ongoing					
									(km/unit)	(km/unit)	(km/unit)					
B. STRATEGIC INFRA (In support of tourism, Agriculture, Peace & Order and Public Health and Sanitation)																
B.1 ROADS																
13	Concreting of Road from National Highway-Bubong, Mulondo	MULONDO	13.000	CDH CONSTRUCTION	12,573,833.20	12,573,833.20	100.00%	100.00%	0.64	0.64	0.00	197.00	17-Jul-17	30-Jan-18	Completed	
14	Concreting of Pagalongan-Balawag Road, Maguing	MAGUING	13.000	CDH CONSTRUCTION	12,599,052.80	12,599,052.80	100.00%	100.00%	0.60	0.60	0.00	197.00	17-Jul-17	30-Jan-18	Completed	
15	Concreting of Amai-Sindaolan-Dansalan Road, Masiu	MASIU	13.000	N.B SALBO CONSTRUCTION	12,481,539.20	12,481,539.20	100.00%	100.00%	0.86	0.86	0.00	220.00	19-Jul-17	24-Feb-18	Completed	
16	Concreting of Lumbac-ingud-Casim Road, Masiu	MASIU	13.000	N.B SALBO CONSTRUCTION	12,451,583.83	12,451,583.83	100.00%	100.00%	0.91	0.91	0.00	220.00	19-Jul-17	24-Feb-18	Completed	
17	Concreting of Ragayan-Bantayao Road, Poona-Bayabao	POONA BAYABAO	26.000	N.B SALBO CONSTRUCTION	25,137,131.12	25,137,131.12	100.00%	100.00%	1.20	1.20	0.00	217.00	19-Jul-17	21-Feb-18	Completed	
18	Completion of Gata Siwagat Road, Lumba-Bayabao	LUMBA BAYABAO	19.500	NASCON BUILDERS	18,222,391.56	18,222,391.56	100.00%	100.00%	1.25	1.25	0.00	115.00	17-Jul-17	09-Nov-17	Completed	
19	Concreting of Dilausan-Cadayunan Road, Saguiaran	SAGUIARAN	13.000	3K ROCK ENGINEERING	12,276,434.08	12,276,434.08	100.00%	100.00%	1.00	1.00	0.00	180.00	17-Jul-17	13-Jan-18	Completed	
20	Concreting of Bobo-Mentring-Basak Road, Piagapo	PIAGAPO	39.000	KOUZBARY BUILDERS	37,629,786.32	33,895,784.65	90.08%	100.00%	2.18	2.18	0.00	113.00	22-Aug-17	13-Dec-17	Completed	
21	Concreting of Bacong-Banga Road, Marantao	MARANTAO	13.000	3K ROCK ENGINEERING	12,579,484.68	12,579,484.68	100.00%	100.00%	0.87	0.87	0.00	180.00	17-Jul-17	13-Jan-18	Completed	
22	Concreting Lilod-Saduc-Mapandi Road, Marawi City	MARAWI CITY	13.000	SMA BUILDERS/KVC CONSTRUCTION (JV)	11,671,068.31	2,740,660.25	0.00%	0.00%	0.64	0.00	0.64	142.00	19-Jul-17	08-Dec-17	Ground Zero	
23	Concreting of Tampilong Road, Marawi City	MARAWI CITY	13.000	SMA BUILDERS	12,509,933.25	9,573,104.31	76.52%	82.07%	0.58	0.48	0.10	124.00	11-Dec-18	14-Apr-19	Not moving	Warning letter issued
24	Concreting of Matampay-Cormatan Road, Marawi City	MARAWI CITY	26.000	SMA BUILDERS	25,119,912.82	10,296,651.65	40.99%	35.00%	2.00	0.70	1.30	124.00	11-Dec-18	14-Apr-19	Not moving	Access road problem
25	Concreting of Muslim Village-Christian Village Road, Wao	WAO	13.000	MMA ACHIEVER CONST. & DEV'T CORP.	12,541,773.13	12,541,773.13	100.00%	100.00%	0.70	0.70	0.00	268.00	19-Jul-17	13-Apr-18	Completed	
26	Concreting of Road from National Highway-Pilintang, Wao	WAO	13.000	MMA ACHIEVER CONST. & DEV'T CORP.	12,566,191.28	12,566,191.28	100.00%	100.00%	0.70	0.70	0.00	268.00	19-Jul-17	13-Apr-18	Completed	
27	Concreting of Road from National Highway-Kadinglan, Wao	WAO	13.000	MMA ACHIEVER CONST. & DEV'T CORP.	12,566,191.28	12,566,191.28	100.00%	100.00%	0.70	0.70	0.00	268.00	19-Jul-17	13-Apr-18	Completed	



CY 2017 REGULAR INFRASTRUCTURE PROJECT

ACCOMPLISHMENT REPORT

No.	NAME OF PROJECTS	Location	Appropriation Amount in Million (Php)	Implemented by:	Financial Status		% of Actual Released as of Dec. 2020	% of Physical Accompl. as of Dec. 2020	Physical Performance Status			Project Duration (Calendar Days)	Date Started (mm/dd/yy)	Original Expiry Date (mm/dd/yy)	Status	Remarks
					Project Cost	Total amount Released/ Disbursed			Target (POW & Plan)	Completed	Ongoing					
									(km/unit)	(km/unit)	(km/unit)					
28	Concreting of Milaya Maradugao Road, Wao	WAO	15.000	MMA ACHIEVER CONST. & DEV'T CORP.	14,226,596.59	14,226,596.29	100.00%	100.00%	0.80	0.80	0.00	128.00	17-Jul-17	22-Nov-17	Completed	
29	Concreting of Khalid bin Walid st, Padian Madaya Blvd. Road, Marawi City	MARAWI CITY	6.000	SMA BUILDERS/KVC CONSTRUCTION (JV)	5,819,739.28	872,160.89	0.00%	0.00%	0.30	0.00	0.30	142.00	19-Jul-17	08-Dec-17	Ground Zero	
30	Concreting of Road from National Highway Pagalongan-Ragondingan,Buadipuso Buntong	BUADIPUSO BUNTONG	13.000	N.B SALBO CONSTRUCTION	12,961,063.12	12,961,063.12	100.00%	100.00%	0.78	0.78	0.00	117.00	18-Aug-17	13-Dec-17	Completed	
31	Concreting of Bubong Madanding Road, Marantao	MARANTAO	13.000	3K ROCK ENGINEERING	12,600,702.02	12,600,702.02	100.00%	100.00%	0.84	0.84	0.00	180.00	17-Jul-17	13-Jan-18	Completed	
32	Concreting of Mogot Road, Bumbaran	BUMBARAN	13.000	MMA ACHIEVER CONST. & DEV'T CORP.	12,146,171.73	12,146,171.73	100.00%	100.00%	0.70	0.70	0.00	128.00	17-Jul-17	22-Nov-17	Completed	
33	Concreting of Udalo-Kalinganan Road, Piagapo	PIAGAPO	13.000	KOUZBARY BUILDERS	12,587,634.14	11,440,207.84	90.88%	100.00%	0.76	0.76	0.00	180.00	19-Jul-17	15-Jan-18	Completed	
34	Concreting of Palakat-Talao-Taporog Road, Piagapo	PIAGAPO	13.000	KOUZBARY BUILDERS	12,560,323.99	11,402,381.50	90.78%	100.00%	0.70	0.70	0.00	180.00	19-Jul-17	15-Jan-18	Completed	
35	Concreting of National Road Lumba Bagoa Ingud, Taraka	TARAKA	19.500	TOMAHAWK BUILDERS AND GENERAL SERVICES	18,884,345.60	6,636,543.28	35.14%	100.00%	0.74	0.52	0.22	221.00	04-Sep-17	13-Apr-18	Completed	
36	Rehabilitation of Talub Guinapa Tubok Provincial Road, Tamparan	TAMPARAN	13.000	AL HUSSIEN CONSTRUCTION	12,483,486.04	12,483,486.04	100.00%	100.00%	0.96	0.96	0.00	167.00	17-Jul-17	31-Dec-17	Completed	
37	Concreting of Upper Ragayan Road, Poona Bayabao	POONA BAYABAO	19.500	N.B SALBO CONSTRUCTION	18,555,000.00	17,626,543.28	95.00%	100.00%	1.10	1.05	0.06	217.00	19-Jul-17	21-Feb-18	Completed	
38	Concreting of Botud-Lumbac Road, Maguing	MAGUING	10.000	AL HUSSIEN CONSTRUCTION	9,603,607.76	9,603,607.76	100.00%	100.00%	0.52	0.52	0.00	197.00	17-Jul-17	30-Jan-18	Completed	
39	Concreting of Sawir-Dimabara Road, Masiu	MASIU	13.000	N.B SALBO CONSTRUCTION	12,514,836.82	12,514,836.82	100.00%	100.00%	0.75	0.75	0.00	220.00	19-Jul-17	24-Feb-18	Completed	
40	Concreting of Bansayan-Udalo Road, Piagapo	PIAGAPO	13.000	KOUZBARY BUILDERS	12,578,298.80	11,432,661.96	90.89%	100.00%	0.62	0.62	0.00	180.00	19-Jul-17	15-Jan-18	Completed	
41	Concreting of Barrio Marawi Poblacion (Back UTC Main Campus), Road, Marawi City	MARAWI CITY	2.000	SMA BUILDERS/KVC CONSTRUCTION (JV)	1,938,516.34	1,938,516.34	100.00%	100.00%	0.16	0.16	0.00	142.00	19-Jul-17	08-Dec-17	Completed	
42	Concreting of Rogero-Ramain Valley Road, Bubong	BUBONG	13.000	N.B SALBO CONSTRUCTION	12,543,026.46	12,543,026.46	100.00%	100.00%	0.64	0.64	0.00	115.00	22-Aug-17	15-Dec-17	Completed	



CY 2017 REGULAR INFRASTRUCTURE PROJECT

ACCOMPLISHMENT REPORT

No.	NAME OF PROJECTS	Location	Appropriation Amount in Million (Php)	Implemented by:	Financial Status		% of Actual Released as of Dec. 2020	% of Physical Accompl. as of Dec. 2020	Physical Performance Status			Project Duration (Calendar Days)	Date Started (mm/dd/yy)	Original Expiry Date (mm/dd/yy)	Status	Remarks
					Project Cost	Total amount Released/ Disbursed			Target (POW & Plan)	Completed	Ongoing					
									(km/unit)	(km/unit)	(km/unit)					
B.2 WATER SYSTEM																
43	Construction of Water Supply Level II for Bansayan & Radapan, Piagapo	PIAGAPO	15.000	KOUZBARY BUILDERS	14,449,926.52	13,019,418.38	90.10%	100.00%	1-Unit			90.00	19-Jul-17	17-Oct-17	Completed	
44	Construction of Pagalamatan Water Supply Level II, Bumbaran	BUMBARAN	10.000	MMA ACHIEVER CONST & DEVT. CORP	9,614,114.72	9,614,114.72	100.00%	100.00%	1-Unit			128.00	17-Jul-17	22-Nov-17	Completed	
45	Expansion of Pantar-Montian Water System Level II, Bubong	BUBONG	4.100	N.B SALBO CONSTRUCTION	3,819,304.20	3,819,304.20	100.00%	100.00%	1-Unit			115.00	22-Aug-17	15-Dec-17	Completed	
46	Construction of Bagoingud Water System Level II, Tagoloan	TAGOLOAN	4.200	MMA ACHIEVER CONST & DEVT. CORP	4,004,000.00	2,219,562.09	55.43%	70.00%	1-Unit			165.00	03-Oct-17	17-Mar-18	Not moving	Funds not yet available (LDDAP)
47	Construction of Batobato Water Sytem Level II, Maguing	MAGUING	4.200	CDH CONSTRUCTION	3,963,609.25	3,487,976.14	88.00%	88.00%	1-Unit			90.00	25-Oct-17	23-Jan-18	Not moving	Funds not yet available (LDDAP)
48	Construction of Development of Water Spring, Sitio Paling Village, Unda-Dayawan, Masiu	MASIU	1.500	HNT BUILDERS & ENTERPRISES	1,444,854.42	1,177,374.01	81.49%	100.00%	1-Unit			90.00	19-Jul-17	17-Oct-17	Completed	
49	Construction of water Sytem Level I, Brgy.Catogonan,Buadipuso Buntong	BUADIPUSO BUNTONG	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
50	Construction of Water Sytem Level I, Brgy. Tarik, Buadipuso Buntong	BUADIPUSO BUNTONG	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
51	Construction of water Sytem Level I, Brgy.Dibarosan,Bubong	BUBONG	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
52	Construction of water Sytem Level I, Brgy.Polayagan, Bubong	BUBONG	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
53	Construction of water Sytem Level I, Brgy.Mansilano, Bumbaran	BUMBARAN	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	36,230.43	15.00%	100.00%	1-Unit			150.00	23-Oct-17	22-Mar-18	Completed	
54	Construction of water Sytem Level I, Brgy.Pangadapun Palawage, Ditsaan Ramin	DITSAAN RAMAIN	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
55	Construction of water Sytem Level I, Brgy.Pagalongan, Ditsaan Ramin	DITSAAN RAMAIN	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
56	Construction of water Sytem Level I, Brgy.Maindig, Ditsaan Ramin	DITSAAN RAMAIN	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
57	Construction of water Sytem Level I, Brgy. Pendulunan, Kapai	KAPAI	0.250	AHM BUILDERS	241,984.78	96,793.91	40.00%	15.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Not moving	Funds not yet available (LDDAP)
58	Construction of water Sytem Level I, Brgy.Romayas, Lumba Bayabao	LUMBA BAYABAO	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	



CY 2017 REGULAR INFRASTRUCTURE PROJECT

ACCOMPLISHMENT REPORT

No.	NAME OF PROJECTS	Location	Appropriation Amount in Million (Php)	Implemented by:	Financial Status		% of Actual Released as of Dec. 2020	% of Physical Accompl. as of Dec. 2020	Physical Performance Status			Project Duration (Calendar Days)	Date Started (mm/dd/yy)	Original Expiry Date (mm/dd/yy)	Status	Remarks
					Project Cost	Total amount Released/ Disbursed			Target (POW & Plan)	Completed	Ongoing					
									(km/unit)	(km/unit)	(km/unit)					
59	Construction of water Sytem Level I, Brgy.Bacolod II, Lumba Bayabao	LUMBA BAYABAO	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
60	Construction of water Sytem Level I, Brgy.BuadLumbac, Lumba Bayabao	LUMBA BAYABAO	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
61	Construction of water Sytem Level I, Brgy.Malungun, Maguing	MAGUING	0.250	CDH CONSTRUCTION	232,677.20	209,409.48	90.00%	90.00%	1-Unit			90.00	25-Oct-17	23-Jan-18	Not moving	Warning letter issued
62	Construction of water Sytem Level I, Brgy.Boroa, Maguing	MAGUING	0.250	CDH CONSTRUCTION	232,677.20	209,409.48	90.00%	90.00%	1-Unit			90.00	25-Oct-17	23-Jan-18	Not moving	Warning letter issued
63	Construction of water Sytem Level I, Brgy.Kalaw, Marantao	MARANTAO	0.250	AHM BUILDERS	241,984.78	96,793.91	40.00%	100.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Completed	
64	Construction of water Sytem Level I, Brgy.Bandaraingud, Marantao	MARANTAO	0.250	AHM BUILDERS	241,984.78	96,793.91	40.00%	100.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Completed	
65	Construction of water Sytem Level I, Brgy.CaluntayCampong Inudaran, Marantao	MARANTAO	0.250	AHM BUILDERS	241,984.78	96,793.91	40.00%	100.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Completed	
66	Construction of water Sytem Level I, Brgy.Amito, Marawi City	MARAWI CITY	0.250	AHM BUILDERS	241,984.78	96,793.91	40.00%	70.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Not moving	Funds not yet available (LDDAP)
67	Construction of water Sytem Level I, Brgy. Buto-Ambolong, Marawi City	MARAWI CITY	0.250	AHM BUILDERS	241,984.78	96,793.91	40.00%	100.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Completed	
68	Construction of water Sytem Level I, Brgy. Cadayunan 2, Marawi City	MARAWI CITY	0.250	AHM BUILDERS	241,984.78	96,793.91	40.00%	100.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Completed	
69	Construction of water Sytem Level I, Brgy.BuadiSacayo, Marawi City	MARAWI CITY	0.250	AHM BUILDERS	241,984.78	96,793.91	40.00%	100.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Completed	
70	Construction of water Sytem Level I, Brgy.Bliss Makbara, Marawi City	MARAWI CITY	0.250	AHM BUILDERS	241,984.78	96,793.91	40.00%	100.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Completed	
71	Construction of water Sytem Level I, Brgy.Mohd Tangul, Masiu	MASIU	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
72	Construction of water Sytem Level I, Brgy.Rogan-Alim RayaCaramian, Masiu	MASIU	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
73	Construction of water Sytem Level I, Brgy.Macabangen Imbaba, Masiu	MASIU	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
74	Construction of water Sytem Level I, Brgy.Buadi insuba Mulondo	MULONDO	0.250	CDH CONSTRUCTION	232,677.20	153,566.95	66.00%	65.00%	1-Unit			90.00	25-Oct-17	23-Jan-18	Not moving	Warning letter issued
75	Construction of water Sytem Level I, Brgy.Buadi Abala, Mulondo	MULONDO	0.250	CDH CONSTRUCTION	232,677.20	153,566.95	66.00%	65.00%	1-Unit			90.00	25-Oct-17	23-Jan-18	Not moving	Warning letter issued
76	Construction of water Sytem Level I, Brgy.Buadi Bayawa, Mulondo	MULONDO	0.250	CDH CONSTRUCTION	232,677.20	153,566.95	66.00%	65.00%	1-Unit			90.00	25-Oct-17	23-Jan-18	Not moving	Warning letter issued



CY 2017 REGULAR INFRASTRUCTURE PROJECT

ACCOMPLISHMENT REPORT

No.	NAME OF PROJECTS	Location	Appropriation Amount in Million (Php)	Implemented by:	Financial Status				Physical Performance Status			Project Duration (Calendar Days)	Date Started (mm/dd/yy)	Original Expiry Date (mm/dd/yy)	Status	Remarks
					Project Cost	Total amount Released/ Disbursed	% of Actual Released as of Dec. 2020	% of Physical Accomp. as of Dec. 2020	Target (POW & Plan)	Completed	Ongoing					
									(km/unit)	(km/unit)	(km/unit)					
77	Construction of water Sytem Level I, Brgy. Bagoingud, Piagapo	PIAGAPO	0.250	AHM BUILDERS	241,984.78	96,793.91	40.00%	60.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Not moving	Funds not yet available (LDDAP)
78	Construction of water Sytem Level I, Brgy.Palao, Piagapo	PIAGAPO	0.250	AHM BUILDERS	241,984.78	96,793.91	40.00%	60.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Not moving	Funds not yet available (LDDAP)
79	Construction of water Sytem Level I, Brgy.Calupan, Poona Bayabao	POONA BAYABAO	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
80	Construction of water Sytem Level I, Brgy.Liangan, Poona Bayabao	POONA BAYABAO	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
81	Construction of water Sytem Level I, Brgy.Punud, Poona Bayabao	POONA BAYABAO	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
82	Construction of water Sytem Level I, Brgy.Bubong, Saguairan	SAGUIAIRAN	0.250	AHM BUILDERS	241,984.78	96,793.91	40.00%	90.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Not moving	Funds not yet available (LDDAP)
83	Construction of water Sytem Level I, Brgy.Pagalamatan, Saguairan	SAGUIAIRAN	0.250	AHM BUILDERS	241,984.78	96,793.91	40.00%	100.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Completed	
84	Construction of water Sytem Level I, Brgy.LumbacTuros, Saguairan	SAGUIAIRAN	0.250	AHM BUILDERS	241,984.78	241,984.78	100.00%	100.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Completed	
85	Construction of water Sytem Level I, Brgy.Poblacion I, Tamparan	TAMPARAN	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
86	Construction of water Sytem Level I, Brgy.MoriataoDatu, Tamparan	TAMPARAN	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
87	Construction of water Sytem Level I, Brgy.Mimbaguang, Tagoloan	TAGOLOAN	0.250	AHM BUILDERS	241,984.78	96,793.91	40.00%	15.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Not moving	Funds not yet available (LDDAP)
88	Construction of water Sytem Level I, Brgy.Bagoaingud, Tagoloan	TAGOLOAN	0.250	AHM BUILDERS	241,984.78	96,793.91	40.00%	15.00%	1-Unit			30.00	23-Oct-17	22-Nov-17	Not moving	Funds not yet available (LDDAP)
89	Construction of water Sytem Level I, Brgy.Boriongan, Taraka	TARAKA	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	23-Oct-17	22-Dec-17	Completed	
90	Construction of water Sytem Level I, Brgy.Buadi Aroraw, Taraka	TARAKA	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	241,536.20	100.00%	100.00%	1-Unit			60.00	25-Oct-17	24-Dec-17	Completed	
91	Construction of water Sytem Level I, Brgy.West Kilikili, wao	WAO	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	36,230.43	15.00%	100.00%	1-Unit			150.00	25-Oct-17	24-Mar-18	Completed	
92	Construction of water Sytem Level I, Brgy.Western Poblacion, Wao	WAO	0.250	HNT BUILDERS & ENTERPRISES	241,536.20	36,230.43	15.00%	100.00%	1-Unit			150.00	23-Oct-17	22-Mar-18	Completed	



SPECIAL PROJECTS



ARMM-HELPS PROJECT



CY 2018
ARMM-HELPS PROJECT



ARMM-HELPS PROJECT FY 2018

Accomplishment Report as of December 2020

PROJECT CODE	NO.	NAME OF PROJECT	LOCATION	FINANCIAL STATUS			PHYSICAL STATUS		REMARKS
				Project Cost	Release (%)	Fund Transfer(%)	Actual(%)	Weighted(%)	
BY ADMINISTRATION									
BARMMHELPS2018-01	1	BARANGAY HALL	BRGY. CASIM LUMBAC A INGUD, MASIU, LANA DEL SUR	1,650,000.00	50.00%	50.00%	100.00%	1.73%	COMPLETED
BARMMHELPS2018-02	2	COVERED COURT		3,000,000.00		50.00%	100.00%	3.15%	COMPLETED
BARMMHELPS2018-03	3	COMMUNITY LEARNING CENTER		400,000.00		50.00%	100.00%	0.42%	COMPLETED
BARMMHELPS2018-04	4	BARANGAY HALL	BRGY. BANSAYAN, POONA BAYABAO, LANA DEL SUR	1,650,000.00		50.00%	100.00%	1.73%	COMPLETED
BARMMHELPS2018-05	5	COVERED COURT		3,000,000.00		50.00%	100.00%	3.15%	COMPLETED
BARMMHELPS2018-06	6	FLEA MARKET		1,500,000.00		50.00%	90.00%	1.42%	ON-GOING
BARMMHELPS2018-07	7	BARANGAY HALL	BRGY. BACOLOD II, LUMBA BAYABAO, LANA DEL SUR	1,650,000.00		50.00%	100.00%	1.73%	COMPLETED
BARMMHELPS2018-08	8	COVERED COURT		3,000,000.00		50.00%	100.00%	3.15%	COMPLETED
BARMMHELPS2018-09	9	STREET LIGHT		227,775.00		50.00%	100.00%	0.24%	COMPLETED
BARMMHELPS2018-10	10	COMMUNITY LEARNING CENTER		400,000.00		50.00%	100.00%	0.42%	COMPLETED
BARMMHELPS2018-11	11	BARANGAY HALL	BRGY. DILAUSAN, TAMPARAN, LANAO DEL SUR	1,650,000.00		50.00%	60.00%	1.04%	ON-GOING
BARMMHELPS2018-12	12	COVERED COURT		3,000,000.00		50.00%	100.00%	3.15%	COMPLETED
BARMMHELPS2018-13	13	WATSAN		650,000.00		50.00%	60.00%	0.41%	ON-GOING



ARMM-HELPS PROJECT CY 2018

PROJECT CODE	NO.	NAME OF PROJECT	LOCATION	FINANCIAL STATUS			PHYSICAL STATUS		REMARKS
				Project Cost	Release (%)	Fund Transfer(%)	Actual(%)	Weighted(%)	
BARMMHELPS2018-14	14	BARANGAY HALL	BRGY. LUMASA, TARAKA, LANAO DEL SUR	1,650,000.00	50.00%	50.00%	100.00%	1.39%	COMPLETED
BARMMHELPS2018-15	15	RIVERWALL		1,000,000.00		50.00%	15.00%	0.16%	ON-GOING
BARMMHELPS2018-16	16	COVERED COURT		3,000,000.00		50.00%	100.00%	3.15%	COMPLETED
BARMMHELPS2018-17	17	BARANGAY HALL	BRGY. PINDULUNAN, MULONDO, LANA DEL SUR	1,650,000.00		50.00%	50.00%	0.87%	ON-GOING
BARMMHELPS2018-18	18	COMMUNITY LEARNING CENTER		400,000.00		50.00%	60.00%	0.25%	ON-GOING
BARMMHELPS2018-19	19	COVERED COURT		3,000,000.00		50.00%	60.00%	1.89%	ON-GOING
BARMMHELPS2018-20	20	BARANGAY HALL	BRGY. BUIDIPUSO LILOD, BUADIPUSO BUNTONG, LANAO DEL SUR	1,650,000.00		50.00%	100.00%	1.73%	COMPLETED
BARMMHELPS2018-21	21	MULTI-PURPOSED BUILDING 2ROOMS		1,200,000.00		50.00%	100.00%	1.26%	COMPLETED
BARMMHELPS2018-22	22	WATER SYSTEM		500,000.00		50.00%	100.00%	0.53%	COMPLETED
BARMMHELPS2018-23	23	HOUSING (5 Units)		1,250,000.00		50.00%	100.00%	1.31%	COMPLETED
BARMMHELPS2018-24	24	COMMUNITY LEARNING CENTER		400,000.00		50.00%	100.00%	0.42%	COMPLETED
BARMMHELPS2018-25	25	BARANGAY HALL		BRGY. BAGOANGUD, DITSAAN RAMAIN, LANA DEL SUR		1,650,000.00	50.00%	100.00%	1.73%
BARMMHELPS2018-26	26	COMMUNITY LEARNING CENTER	400,000.00			50.00%	100.00%	0.42%	COMPLETED
BARMMHELPS2018-27	27	COVERED COURT	3,000,000.00		50.00%	100.00%	3.15%	COMPLETED	



ARMM-HELPS PROJECT FY 2018

PROJECT CODE	NO.	NAME OF PROJECT	LOCATION	FINANCIAL STATUS			PHYSICAL STATUS		REMARKS
				Project Cost	Release (%)	Fund Transfer(%)	Actual(%)	Weighted(%)	
BARMMHELPS2018-28	28	BARANGAY HALL	BRGY. ROGERO, BUBONG, LANAO DEL SUR	1,650,000.00	50.00%	50.00%	100.00%	1.73%	COMPLETED
BARMMHELPS2018-29	29	COVERED COURT		3,000,000.00		50.00%	100.00%	3.15%	COMPLETED
BARMMHELPS2018-30	30	COMMUNITY LEARNING CENTER		400,000.00		50.00%	100.00%	0.42%	COMPLETED
BARMMHELPS2018-31	31	BARANGAY HALL	BRGY. LUMBACA TOROS, SAGUIARAN, LANA DEL SUR	1,650,000.00		50.00%	100.00%	1.73%	COMPLETED
BARMMHELPS2018-32	32	COVERED COURT		3,000,000.00		50.00%	100.00%	3.15%	COMPLETED
BARMMHELPS2018-33	33	COMMUNITY LEARNING CENTER		400,000.00		50.00%	100.00%	0.42%	COMPLETED
BARMMHELPS2018-34	34	BARANGAY HALL	BRGY. KALAW, MARANTAO, LANAO DEL SUR	1,650,000.00		50.00%	100.00%	1.73%	COMPLETED
BARMMHELPS2018-35	35	COVERED COURT		3,000,000.00		50.00%	100.00%	3.15%	COMPLETED
BARMMHELPS2018-36	36	MULTI-PURPOSED BUILDING 2ROOMS		1,200,000.00		50.00%	100.00%	1.26%	COMPLETED
BARMMHELPS2018-37	37	BARANGAY HALL	BRGY. PANTAR, PIAGAPO, LANAO DEL SUR	1,650,000.00		50.00%	100.00%	1.73%	COMPLETED
BARMMHELPS2018-38	38	COVERED COURT		3,000,000.00		50.00%	100.00%	3.15%	COMPLETED
BARMMHELPS2018-39	39	DAY CARE CENTER		400,000.00		50.00%	100.00%	0.42%	COMPLETED
BARMMHELPS2018-40	40	BARANGAY HALL	BRGY. BANTALAN, TAGOLOAN, LANAO DEL SUR	1,650,000.00		50.00%	40.00%	0.69%	ON-GOING
BARMMHELPS2018-41	41	COVERED COURT		3,000,000.00	50.00%	40.00%	1.26%	ON-GOING	
BARMMHELPS2018-14	42	COMMUNITY LEARNING CENTER		400,000.00	50.00%	42.00%	0.18%	ON-GOING	



ARMM-HELPS PROJECT FY 2018

PROJECT CODE	NO.	NAME OF PROJECT	LOCATION	FINANCIAL STATUS			PHYSICAL STATUS		REMARKS	
				Project Cost	Release (%)	Fund Transfer(%)	Actual(%)	Weighted(%)		
BARMMHELPS2018-43	43	BARANGAY HALL	BRGY. PENUD, AMAI MANABILANG, LANA DEL SUR	1,650,000.00	50.00%	50.00%	90.00%	1.56%	ON-GOING	
BARMMHELPS2018-44	44	COVERED COURT		3,000,000.00		50.00%	90.00%	2.84%	ON-GOING	
BARMMHELPS2018-45	45	WATER SYSTEM		500,000.00		50.00%	55.00%	0.29%	ON-GOING	
BARMMHELPS2018-46	46	BARANGAY HALL	BRGY. KADINGILAN, WAO, LANAO DEL SUR	1,650,000.00		50.00%	90.00%	1.56%	SUSPENDED DUE TO NON-AVAILABILITY OF FUND	
BARMMHELPS2018-47	47	MULTI-PURPOSED BUILDING 2ROOMS		1,200,000.00		50.00%	90.00%	1.14%	SUSPENDED DUE TO NON-AVAILABILITY OF FUND	
BARMMHELPS2018-48	48	HOUSING (5 Units)		1,250,000.00		50.00%	90.00%	1.18%	SUSPENDED DUE TO NON-AVAILABILITY OF FUND	
BARMMHELPS2018-49	49	WATER SYSTEM		500,000.00		50.00%	90.00%	0.47%	SUSPENDED DUE TO NON-AVAILABILITY OF FUND	
BARMMHELPS2018-50	50	COMMUNITY LEARNING CENTER (2 Units)		800,000.00		50.00%	90.00%	0.76%	SUSPENDED DUE TO NON-AVAILABILITY OF FUND	
BARMMHELPS2018-51	51	COVERED COURT		3,000,000.00		50.00%	100.00%	3.15%	COMPLETED	
BARMMHELPS2018-52	52	MULTI-PURPOSED BUILDING (MOSQUE)	BRGY. PAGALAMATAN, SAGUAIRAN, LANA DEL SUR	3,000,000.00		50.00%	100.00%	3.15%	COMPLETED	
BARMMHELPS2018-53	53	MULTI-PURPOSED BUILDING 2ROOMS		1,200,000.00		50.00%	100.00%	1.26%	COMPLETED	
BARMMHELPS2018-54	54	WATER SYSTEM		1,500,000.00		50.00%	100.00%	1.58%	COMPLETED	
BARMMHELPS2018-55	55	STREET LIGHT		1,000,000.00		50.00%	100.00%	1.05%	COMPLETED	
BARMMHELPS2018-56	56	BIRTHING CLINIC		3,000,000.00		50.00%	50.00%	1.58%	ON-GOING	
BARMMHELPS2018-57	57	BARANGAY HALL		BRGY. BASAK MALUTLUT, MARAWI CITY, LANA DEL SUR		1,650,000.00	50.00%	100.00%	1.73%	COMPLETED
BARMMHELPS2018-58	58	BARANGAY HALL	BRGY. BUAD LUMBAC, LUMBA BAYABAO, LANA DEL SUR	1,650,000.00		50.00%	70.00%	1.21%	ON-GOING	
		TOTAL:		92,727,775.00					88.77%	



CY 2017
ARMM-HELPS PROJECT



ARMM-HELPS PROJECT FY 2017

Accomplishment Report as of December 2020

PROJECT CODE	NO.	NAME OF PROJECT	LOCATION	FINANCIAL STATUS			PHYSICAL STATUS		REMARKS
				Project Cost	Release (%)	Fund Transfer(%)	Actual(%)	Weighted(%)	
BY ADMINISTRATION									
ARMMHELPS2017-01	1	BARANGAY HALL	BRGY. CEBUANO GROUP, WAO, LANA DEL SUR	1,650,000.00	90.00%	90.00%	100.00%	1.57%	COMPLETED
ARMMHELPS2017-02	2	BIRTHING CLINIC		1,300,000.00	90.00%	90.00%	100.00%	1.23%	COMPLETED
ARMMHELPS2017-03	3	COVERED COURT		3,000,000.00	90.00%	90.00%	100.00%	2.85%	COMPLETED
ARMMHELPS2017-04	4	BARANGAY HALL	BRGY PINDULUNANA, MAGUING, LANA DEL SUR	1,650,000.00	90.00%	90.00%	100.00%	1.57%	COMPLETED
ARMMHELPS2017-05	5	LOWCOST HOUSING (10 UNITS)		2,500,000.00	90.00%	90.00%	100.00%	2.37%	COMPLETED
ARMMHELPS2017-06	6	HEALTH STATION		1,300,000.00	90.00%	90.00%	100.00%	1.23%	COMPLETED
ARMMHELPS2017-07	7	BARANGAY HALL	BRGY POBLACION, SAGUIARAN, LANA DEL SUR	1,650,000.00	90.00%	90.00%	100.00%	1.57%	COMPLETED
ARMMHELPS2017-09	8	BIRTHING CLINIC		1,300,000.00	50.00%	90.00%	48.00%	0.59%	ON-GOING
ARMMHELPS2017-10	9	PUBLIC MARKET		20,000,000.00	90.00%	90.00%	100.00%	18.99%	COMPLETED
ARMMHELPS2017-11	10	MULTI-PURPOSE/HALL		1,000,000.00	90.00%	90.00%	80.00%	0.24%	ON-GOING
ARMMHELPS2017-12	11	BARANGAY HALL	BRGY PUNUD, POONA BAYABAO, LANA DEL SUR	1,650,000.00	90.00%	90.00%	100.00%	1.57%	COMPLETED
ARMMHELPS2017-13	12	COVERED COURT		3,000,000.00	90.00%	90.00%	100.00%	2.85%	COMPLETED
ARMMHELPS2017-14	13	BIRTHING CLINIC		1,300,000.00	90.00%	90.00%	100.00%	1.23%	COMPLETED



ARMM-HELPS PROJECT FY 2017

Accomplishment Report as of December 2020

PROJECT CODE	NO.	NAME OF PROJECT	LOCATION	FINANCIAL STATUS			PHYSICAL STATUS		REMARKS
				Project Cost	Release (%)	Fund Transfer(%)	Actual(%)	Weighted(%)	
ARMMHELPS2017-15	14	BARANGAY HALL	BRGY. SAWER, MASIU, LANA DEL SUR	1,650,000.00	90.00%	90.00%	100.00%	1.57%	COMPLETED
ARMMHELPS2017-16	15	COVERED COURT		3,000,000.00	90.00%	90.00%	100.00%	2.85%	COMPLETED
ARMMHELPS2017-17	16	HEALTH STATION		1,300,000.00	90.00%	90.00%	100.00%	1.23%	COMPLETED
ARMMHELPS2017-18	17	BARANGAY HALL	BRGY. TALUB, TAMPARAN, LANA DEL SUR	1,650,000.00	90.00%	90.00%	100.00%	1.57%	COMPLETED
ARMMHELPS2017-19	18	COVERED COURT		3,000,000.00	90.00%	90.00%	100.00%	2.85%	COMPLETED
ARMMHELPS2017-20	19	HEALTH STATION		1,300,000.00	90.00%	90.00%	100.00%	1.23%	COMPLETED
ARMMHELPS2017-21	20	BARANGAY HALL	BRGY. SALVADOR, TARAKA, LANA DEL SUR	1,650,000.00	90.00%	90.00%	90.00%	1.41%	ON-GOING
ARMMHELPS2017-22	21	COVERED COURT		3,000,000.00	90.00%	90.00%	100.00%	2.85%	COMPLETED
ARMMHELPS2017-23	22	HEALTH STATION		1,300,000.00	50.00%	90.00%	20.00%	0.25%	ON-GOING
ARMMHELPS2017-24	23	BARANGAY HALL	BRGY. FRANKFORT, BUMBARAN (AMAY MANABILANG) , LANA DEL SUR	1,650,000.00	90.00%	90.00%	100.00%	1.57%	COMPLETED
ARMMHELPS2017-25	24	WATER SYSTEM		500,000.00	90.00%	90.00%	100.00%	0.47%	COMPLETED
ARMMHELPS2017-26	25	PEACE CENTER		1,000,000.00	90.00%	90.00%	100.00%	0.95%	COMPLETED
ARMMHELPS2017-27	26	RESCUE CENTER W/ CR		500,000.00	90.00%	90.00%	100.00%	0.47%	COMPLETED
ARMMHELPS2017-28	27	LIGHTING FACILITIES /SOLAR		700,000.00	90.00%	90.00%	100.00%	0.66%	COMPLETED



ARMM-HELPS PROJECT FY 2017

Accomplishment Report as of December 2020

PROJECT CODE	NO.	NAME OF PROJECT	LOCATION	FINANCIAL STATUS			PHYSICAL STATUS		REMARKS
				Project Cost	Release (%)	Fund Transfer(%)	Actual(%)	Weighted(%)	
ARMMHELPS2017-29	28	BARANGAY HALL,	BRGY. BUBONG GUILOPA, MULONDO, LANAO DEL SUR	1,650,000.00	90.00%	90.00%	100.00%	1.57%	COMPLETED
ARMMHELPS2017-30	29	COVERED COURT		3,000,000.00	90.00%	90.00%	100.00%	2.85%	COMPLETED
ARMMHELPS2017-31	30	LOWCOST HOUSING (5 UNIT)		1,250,000.00	50.00%	90.00%	50.00%	0.59%	ON-GOING
ARMMHELPS2017-32	31	BARANGAY HALL,	BRGY. KALA-KALA, BUADIPUSO BUNTONG, LANAO DEL SUR	1,650,000.00	90.00%	90.00%	100.00%	1.57%	COMPLETED
ARMMHELPS2017-33	32	HEALTH STATION		1,300,000.00	90.00%	90.00%	100.00%	1.23%	COMPLETED
ARMMHELPS2017-34	33	COVERED COURT		3,000,000.00	90.00%	90.00%	100.00%	2.85%	COMPLETED
ARMMHELPS2017-35	34	BARANGAY HALL,	BRGY. LILOD BUAYA-AN, DITSAAN RAMAIN, LANAO DEL SUR	1,650,000.00	90.00%	90.00%	100.00%	1.57%	COMPLETED
ARMMHELPS2017-36	35	COVERED COURT		3,000,000.00	90.00%	90.00%	100.00%	2.85%	COMPLETED
ARMMHELPS2017-37	36	LOWCOST HOUSING (5 UNIT)		1,250,000.00	90.00%	90.00%	100.00%	1.19%	COMPLETED
ARMMHELPS2017-38	37	BARANGAY HALL,	BRGY. MALINGIN, TAGOLOAN, LANA DEL SUR	1,650,000.00	90.00%	90.00%	100.00%	1.57%	COMPLETED
ARMMHELPS2017-39	38	COVERED COURT		3,000,000.00	90.00%	90.00%	90.00%	2.28%	ON-GOING
ARMMHELPS2017-40	39	MULTI-PURPOSE BLDG. /HALL		400,000.00	50.00%	90.00%	15.00%	0.11%	Materials on Site
ARMMHELPS2017-41	40	DAYCARE CENTER		400,000.00	50.00%	90.00%	15.00%	0.06%	Materials on Site



ARMM-HELPS PROJECT FY 2017

Accomplishment Report as of December 2020

PROJECT CODE	NO.	NAME OF PROJECT	LOCATION	FINANCIAL STATUS			PHYSICAL STATUS		REMARKS
				Project Cost	Release (%)	Fund Transfer(%)	Actual(%)	Weighted(%)	
ARMMHELPS2017-42	41	BARANGAY HALL,	BRGY. MALNA, KAPAI, LANAO DEL SUR	1,650,000.00	90.00%	90.00%	100.00%	1.57%	COMPLETED
ARMMHELPS2017-43	42	COVERED COURT		3,000,000.00	90.00%	90.00%	100.00%	2.85%	COMPLETED
ARMMHELPS2017-44	43	MARKET BUILDING/STALL		2,500,000.00	90.00%	90.00%	100.00%	2.37%	COMPLETED
ARMMHELPS2017-45	44	BARANGAY HALL,	BRGY. PAGALUNGAN BAKAYAWAN, MARANTAO, LANA DEL SUR	1,650,000.00	90.00%	90.00%	100.00%	1.57%	COMPLETED
ARMMHELPS2017-46	45	LOWCOST HOUSING (5 UNIT)		1,250,000.00	90.00%	90.00%	100.00%	1.19%	COMPLETED
ARMMHELPS2017-47	46	COVERED COURT		3,000,000.00	90.00%	90.00%	100.00%	2.85%	COMPLETED
ARMMHELPS2017-48	47	BARANGAY HALL,	BRGY. BUBONG MAMAANENG, PIAGAPO, LANAO DEL SUR	1,650,000.00	90.00%	90.00%	100.00%	1.57%	COMPLETED
ARMMHELPS2017-49	48	MULTI-PURPOSE BLDG.		3,000,000.00	90.00%	90.00%	85.00%	2.42%	LOCAL IMPLEMENTOR ISSUE
ARMMHELPS2017-50	49	LEARNING CENTER		400,000.00	90.00%	90.00%	70.00%	0.27%	
ARMMHELPS2017-09	50	WATER SYSTEM		500,000.00	50.00%	90.00%	15.00%	0.07%	
		TOTAL:		101,800,000.00				94.80%	



BARMM-BRIDGE PROJECT



CY 2019
BARMM-BRIDGE PROJECT



BARMM-BRIDGE PROJECT FY 2019

Accomplishment Report as of December 2020

PROJECT CODE		NAME OF PROJECT	LOCATION	No. of Units	PROJECT COST	PHYSICAL STATUS		REMARKS
						Actual(%)	Weighted(%)	
BY ADMIN								
BARMM-BRIDGES 1	1	Construction of Core Shelter With Light and Water Component at Brgy. Dimapatoy	Bubong Lanao del Sur	50	20,312,732.40	85.00%	21.25%	On-going
BARMM-BRIDGES 2	2	Construction of Core Shelter With Light and Water Component at Brgy. Pawak	Saguiaran Lanao del Sur	50	20,312,732.40	45.00%	11.25%	On-going
BARMM-BRIDGES 3	3	Construction of Core Shelter With Light and Water Component at Brgy. Bout	Wao Lanao del Sur	50	20,312,732.40	70.00%	17.50%	On-going
BARMM-BRIDGES 5	4	Construction of Core Shelter With Light and Water Component at Brgy. Upper Malimono	Marawi City Lanao del Sur	50	20,312,732.40	25.00%	6.25%	On-going
BARMM-BRIDGES 5	5	Construction of Core Shelter With Light and Water Component at Brgy. Parao	Kapai Lanao del Sur	50	20,312,732.40	-	-	Suspended Due To Site Controversy
BARMM-BRIDGES 7	6	Construction of 50 Units Core Shelter With Light and Water Component at Brgy. Mipaga	Marawi City, Lanao del Sur	100	40,625,464.80	-	-	On Process
BARMM-BRIDGES 8	7	Construction of 50 Units Core Shelter With Light and Water Component at Brgy. Patani	Marawi City, Lanao del Sur	50	20,312,732.40	-	-	On Process
		TOTAL:		400	101,563,663.80			



CY 2018
ARMM-BRIDGE PROJECT



ARMM-BRIDGE PROJECT CY 2018

NAME OF PROJECT	LOCATION	FINANCIAL STATUS			PHYSICAL STATUS		REMARKS	
		Project Cost	Release (%)	Fund Transfer(%)	Actual(%)	Weighted(%)		
BY ADMIN								
1	Construction of Core Shelter 200 Units	Brgy. Pagalamatan, Saguiaran	68,431,996.42	90.00%	90.00%	50.00%	50.00%	LAND DEVELOPMENT ISSUE
TOTAL:			68,431,996.420				50.00%	



CY 2017
ARMM-BRIDGE PROJECT



ARMM-BRIDGE PROJECT CY 2017

PROJECT CODE	NAME OF PROJECT	LOCATION	FINANCIAL STATUS			PHYSICAL STATUS		REMARKS	
			Project Cost	Release (%)	Fund Transfer(%)	Actual(%)	Weighted(%)		
BY ADMIN									
ARMM-BRIDGES 1	1	Construction of Core Shelter 50 Units	Brgy. Lindongan, Lumba Bayabao	14,938,000.00	90.00%	90.00%	100.00%	16.67%	COMPLETED
ARMM-BRIDGES 2	2	Construction of Core Shelter 50 Units	Brgy.Lama, Lumba Bayabao	14,938,000.00	90.00%	90.00%	100.00%	16.67%	COMPLETED
ARMM-BRIDGES 3	1	Construction of Core Shelter 50 Units	Brgy.Dimagaling, Kapai	14,938,000.00	50.00%	90.00%	55.00%	9.17%	ON-GOING
ARMM-BRIDGES 4	2	Construction of Core Shelter 50 Units	Brgy.Diamda, Kapai	14,938,000.00	50.00%	90.00%	50.00%	8.33%	ON-GOING
ARMM-BRIDGES 5	3	Construction of Core Shelter 50 Units	Brgy.Udalo, Piagapo	14,938,000.00	70.00%	90.00%	50.00%	8.33%	ON-GOING
ARMM-BRIDGES 6	4	Construction of Core Shelter 50 Units	Brgy. Radapan, Piagapo	14,938,000.00	70.00%	90.00%	50.00%	8.33%	ON-GOING
		TOTAL:		89,628,000.000				67.50%	



SCHOOL BUILDING PROJECTS



CY 2018
REHAB/REPAIR SCHOOL BUILDING
PROJECT (BATCH 8)
(DEPED PROJECT)



CY 2018 BASIC EDUCATIONAL FACILITIES (BEF) REHAB/REPAIR SCHOOL BUILDING PROJECT (BATCH 8)

Accomplishment Report as of December 2020

PROJECT CODE		NAME OF PROJECT	LOCATION	FINANCIAL STATUS			PHYSICAL STATUS		REMARKS
				Project Cost	Release	Fund Transfer(%)	Actual(%)	Weighted(%)	
BY ADMINISTRATION									
SB2018-01	1	Dulay Elementary School 8 Classroom	Marawi City	2,607,016.46	90.00%	90.00%	100.00%	3.88%	Completed
SB2018-02	2	Camp Bagong Amai Pakpak Elementary School 6 Classroom	Marawi City	1,401,312.20	90.00%	90.00%	100.00%	2.09%	Completed
SB2018-03	3	Rorogagus Elementary School 2 Classroom	Marawi City	226,284.16	90.00%	90.00%	100.00%	0.34%	Completed
SB2018-04	4	Batabor National High School 7 Classroom	Marawi City	1,458,501.11	90.00%	90.00%	100.00%	2.17%	Completed
SB2018-05	5	Banga Primary School 3 Classroom	Marawi City	1,383,302.96	90.00%	90.00%	100.00%	2.06%	Completed
SB2018-06	6	Sultan Condong Elementary School 5 Classroom	Marawi City	1,742,441.12	90.00%	90.00%	100.00%	2.59%	Completed
SB2018-07	7	Cabasaran Primary School 4 Classroom	Marawi City	999,056.95	90.00%	90.00%	100.00%	1.49%	Completed
SB2018-08	8	Patani Elementary School 11 Classroom	Marawi City	1,533,247.70	90.00%	90.00%	100.00%	2.28%	Completed
SB2018-09	9	Datu Tambak Etado Primary School 3 Classroom	Marawi City	1,042,765.54	90.00%	90.00%	100.00%	1.55%	Completed
SB2018-10	10	Basak Elementary School 5 Classroom	Marawi City	1,601,591.27	90.00%	90.00%	100.00%	2.38%	Completed
SB2018-11	11	Nanapun Elementary School 8 Classroom	Marawi City	2,802,665.53	50.00%	90.00%	100.00%	2.08%	Completed
SB2018-12	12	Tomarumun Primary School 5 Classroom	Marawi City	879,290.73	-	90.00%	-	-	Not yet Started
SB2018-13	13	Abdulazis Elementary School 8 Classroom	Marawi City	2,419,795.14	90.00%	90.00%	100.00%	3.60%	Completed



CY 2018 BASIC EDUCATIONAL FACILITIES (BEF) REHAB/REPAIR SCHOOL BUILDING PROJECT (BATCH 8)

Accomplishment Report as of December 2020

PROJECT CODE	NAME OF PROJECT		LOCATION	FINANCIAL STATUS			PHYSICAL STATUS		REMARKS
				Project Cost	Release (%)	Fund Transfer(%)	Actual(%)	Weighted(%)	
SB2018-14	14	Sikap Elementary School 10 Classroom	Marawi City	3,230,650.95	50.00%	90.00%	32.16%	1.55%	On-going
SB2018-15	15	Pendolonan Elementary School 7 Classroom	Marawi City	1,851,747.83	-	90.00%	0.00%	0.00%	Not yet Started
SB2018-16	16	Matampay Elementary School 9 Classroom	Marawi City	2,221,474.83	50.00%	90.00%	72.30%	2.39%	On-going
SB2018-17	17	Amai Pakpak Central Elementary School 56 Classroom	Marawi City	13,468,597.68	50.00%	90.00%	49.50%	9.92%	On-going
SB2018-18	18	Marawi City National High School 14 Classroom	Marawi City	2,104,622.70	50.00%	90.00%	55.20%	1.73%	On-going
SB2018-19	19	Toros Elementary School 6 Classroom	Marawi City	1,663,275.00	50.00%	90.00%	59.54%	1.47%	On-going
SB2018-20	20	Bae Inomba Blo Bacarat Central Elementary School 17 Classroom	Marawi City	5,135,183.71	90.00%	90.00%	100.00%	7.64%	Completed
SB2018-21	21	Poona Marantao Elementary School 2 Classroom	Marawi City	591,945.00	50.00%	90.00%	100.00%	0.62%	Completed
SB2018-22	22	Saduc Central Elementary School 14 Classroom	Marawi City	2,814,000.00	90.00%	90.00%	100.00%	4.19%	Completed
SB2018-23	23	Fatima Primary School 3 Classroom	Marawi City	743,892.98	50.00%	90.00%	20.91%	0.23%	On-going
SB2018-24	24	Sugod Central Ele,entary School 7 Classroom	Marawi City	2,414,865.56	90.00%	90.00%	100.00%	3.59%	Completed
SB2018-25	25	Lake Lanao National High School 15 Classroom	Marawi City	2,860,535.36	90.00%	90.00%	100.00%	4.26%	Completed
SB2018-26	26	Bito Elementary School	Marawi City	2,784,169.20	-	90.00%	-	-	For Verification
SB2018-27	27	Bangco Primary School	Marawi City	1,359,966.00	-	90.00%	-	-	Closed
SB2018-28	28	Cabingan Primary School	Marawi City	1,383,302.96	-	90.00%	-	-	Closed
SB2018-29	29	Datu Saber Elementary School	Marawi City	291,167.61	-	90.00%	-	-	For Verification
SB2018-30	30	Natangcopan Elementary School	Marawi City	1,758,750.00	-	90.00%	-	-	Closed
SB2018-31	31	Domaday Primary School	Marawi City	423,532.01	-	90.00%	-	-	Closed
		TOTAL:		67,198,950.250	60,479,055.23			63.00%	



CY 2015

**BASIC EDUCATIONAL FACILITIES (BEF)
SCHOOL BUILDING PROJECT
(DEPED PROJECT)**



CY 2015 BASIC EDUCATIONAL FACILITIES (BEF) SCHOOL BUILDING PROJECT

Accomplishment Report as of December 2020

PROJECT CODE		NAME OF PROJECT	LOCATION	FINANCIAL STATUS			PHYSICAL STATUS		REMARKS
				Project Cost	Release (%)	Fund Transfer(%)	Actual(%)	Weighted(%)	
BY ADMINISTRATION									
SB2015-01	1	Ansano Memorial NHS, Taraka	Taraka	10,947,342.59	90.00%	90.00%	100.00%	5.32%	Completed
SB2015-02	2	Datu Calaca MNCHS, Marantao	Marantao	8,284,965.05	90.00%	90.00%	100.00%	4.03%	Completed
SB2015-03	3	Datu Mamintal Adiong MNHS I, Bubong	Bubong	10,972,342.59	90.00%	90.00%	100.00%	5.33%	Completed
SB2015-04	4	Datu Mamintal Adiong MNHS II, Bubong	Bubong	10,972,342.59	90.00%	90.00%	100.00%	5.33%	Completed
SB2015-05	5	Datu Mamintal Adiong MNHS III, Bubong	Bubong	10,972,342.59	90.00%	90.00%	100.00%	5.33%	Completed
SB2015-06	6	Balindong NHS, Balindong	Balindong	8,279,965.05	90.00%	90.00%	100.00%	4.02%	Completed
SB2015-07	7	Amai Manabilang NHS, Bumbaran	Bumbaran	8,304,965.05	90.00%	90.00%	100.00%	4.04%	Completed
SB2015-08	8	Datu Palawan Disomimba MNHS, Tamparan	Tamparan	11,057,342.59	90.00%	90.00%	100.00%	5.37%	Completed
SB2015-09	9	Sittie Amanie Mohammad Kiram NHS, Masiu	Masiu	8,299,965.05	90.00%	90.00%	100.00%	4.03%	Completed
SB2015-10	10	Sultan Labay Moriatao Bae Technical-Vocational school, Masiu	Masiu	8,314,965.05	90.00%	90.00%	100.00%	4.04%	Completed
SB2015-11	11	Angoyao NHS, Marawi City	Marawi City	8,289,965.05	90.00%	90.00%	100.00%	4.03%	Completed
SB2015-12	12	Dansalan NHS, Marawi City	Marawi City	8,284,965.05	50.00%	90.00%	30.00%	1.21%	Ground Zero



CY 2015 BASIC EDUCATIONAL FACILITIES (BEF) SCHOOL BUILDING PROJECT

Accomplishment Report as of December 2020

PROJECT CODE	NAME OF PROJECT		LOCATION	FINANCIAL STATUS			PHYSICAL STATUS		REMARKS
				Project Cost	Release (%)	Fund Transfer(%)	Actual(%)	Weighted(%)	
SB2015-13	13	Lake Lanao NHS, Marawi City	Marawi City	1,814,740.17	90.00%	90.00%	100.00%	0.88%	Completed
SB2015-14	14	Marawi City NHS, Marawi City	Marawi City	8,274,965.05	90.00%	90.00%	100.00%	4.02%	Completed
SB2015-15	15	Racman Pimping Maniri NSHS, Marawi City	Marawi City	8,254,965.05	90.00%	90.00%	100.00%	4.01%	Completed
SB2015-16	16	M & S Maito Basak NHS, Saguiran	Saguiran	8,284,965.05	90.00%	90.00%	100.00%	4.03%	Completed
SB2015-17	17	Piagapo NHS, Piagapo	Piagapo	8,299,965.05	90.00%	90.00%	80.00%	3.23%	Not Moving
SB2015-18	18	Saguiran NHS, Saguiran	Saguiran	8,284,965.05	90.00%	90.00%	100.00%	4.03%	Completed
SB2015-19	19	Kili-Kili NHS, Wao	Wao	8,304,965.05	90.00%	90.00%	100.00%	4.04%	Completed
SB2015-20	20	Masiricampo Abantas, MNHS, Wao	Wao	6,394,337.64	90.00%	90.00%	100.00%	3.11%	Completed
SB2015-21	21	Pagalongan NHS, Wao	Wao	6,394,337.64	90.00%	90.00%	100.00%	3.11%	Completed
SB2015-22	22	Pooni-Lomibao MNHS (Gata), Poona Bayabao	Poona Bayabao	8,284,965.05	90.00%	90.00%	100.00%	4.03%	Completed
SB2015-23	23	Milaya Saripada NHS, Wao	Wao	1,814,740.17	90.00%	90.00%	100.00%	0.88%	Completed
SB2015-24	24	Panang NHS, Wao	Wao	1,814,740.17	90.00%	90.00%	100.00%	0.88%	Completed
SB2015-25	25	Ragayan NHS, Poona Bayabao	Poona Bayabao	8,284,965.05	90.00%	90.00%	73.26%	2.95%	Not Moving
SB2015-26	26	Bubonga Marantao NHS, Piagapo	Piagapo	8,299,965.050	90.00%	90.00%	100.00%	4.03%	Completed
TOTAL:				205,789,049.540				95.30%	



CY 2015 BASIC EDUCATIONAL FACILITIES (BEF) BATCH 2 SCHOOL BUILDING PROJECT

Accomplishment Report as of December 2020

PROJECT CODE		NAME OF PROJECT	LOCATION	FINANCIAL STATUS			PHYSICAL STATUS		REMARKS
				Project Cost	Release (%)	Fund Transfer(%)	Actual(%)	Weighted(%)	
BY ADMINISTRATION									
SB2015-01	1	Ambor MNHS, Taraka	Taraka	2,142,286.00	90.00%	90.00%	100.00%	4.16%	Completed
SB2015-02	2	Buadipuso Buntong NHS, Buadipuso Buntong	Buadipuso Buntong	4,406,074.00	90.00%	90.00%	100.00%	8.56%	Completed
SB2015-03	3	Cadayonan MNHS, Mulondo	Mulondo	2,021,601.00	90.00%	90.00%	90.00%	3.53%	Completed
SB2015-04	4	Datu Mitmug Memorial NHS, Lumba-Bayabao	Lumba-Bayabao	3,959,101.00	90.00%	90.00%	90.00%	6.92%	Not Moving
SB2015-05	5	Bacarat MNHS, Marawi City	Marawi City	4,399,645.00	90.00%	90.00%	100.00%	8.54%	Completed
SB2015-06	6	Sultan Camar Macasalong NHS, Maguing	Maguing	4,068,734.00	90.00%	90.00%	100.00%	7.90%	Completed
SB2015-07	7	Macatanong MNHS, Piagapo	Piagapo	8,874,028.00	90.00%	90.00%	100.00%	17.23%	Completed
SB2015-08	8	Potre Nashiba S & T NHS, Ditsaan Ramin	Ditsaan Ramin	1,442,058.93	90.00%	90.00%	100.00%	2.80%	Completed
SB2015-09	9	Datu Mamintal Adiong MNHS, Bubong	Ditsaan Ramin	4,378,629.00	90.00%	90.00%	100.00%	8.50%	Completed
SB2015-10	10	Sarip Memorial NHS, Bubong	Bubong	5,592,932.00	90.00%	90.00%	100.00%	10.86%	Completed
SB2015-11	11	Western Lanao NHS, Marantao	Marantao	1,365,920.00	90.00%	90.00%	100.00%	2.65%	Completed
SB2015-12	12	Masiu Science & Technology HS, Masiu	Masiu	8,851,584.00	90.00%	90.00%	100.00%	17.19%	Completed
		TOTAL:		51,502,592.930				98.25%	



WASSALAM & THANK YOU