

2015 INFRA PAMANA

Project Code (Mode)	Name of Project/Location	Project Amount (Php)	% of Physical Accomp.	Physical Status				Status/Remarks
				Target (POW & Plan) (Km/Unit)	Completed (Km/Unit)	On going (Km/Unit)	NYS (Km/Unit)	
				Paved (Km)	Paved (Km)			
MAGUINDANAO FIRST DISTRICT ENGINEERING OFFICE								
2015-M1-OPAPP-1 (ADMIN-MAG I)	Road Rehabilitation and Concreting of Brgy. Lamud South Upi through Brgy. Ganassi, Upi, Maguindanao	50,000,000.00	75.21%	3.200	1.200	2.000		<ol style="list-style-type: none"> 1 Project still ongoing , the approved program of works length of road pavement is 3.2km 2 Partial road paved is almost 1 km subject for actual inspection to be conducted by the DPWH-ARMM Regional validation team in coordination with the DPWH-ARMM District Office. 3 Five lines of 36" dia. RCPC were already installed 4 Project site is 6.4 km from the Awang-Upi-Lebak National road, the 6.4 km gap is virtually unpassable during and after heavy downpour, Recurrent heavy rains usually takes a weeklong period of unworkable ground, Transporting equipment and construction materials is quite difficult. Hence, inclement weather is the major cause of delay of the project 5 The project is a road opening following trail path in a mountainous terrain, Critical areas are usually encountered. Sporadic gunfight among feuding clans in the area is a usual occurrence.
TOTAL FOR OPAPP CY 2015		50,000,000.00	75.21%	3.200	1.200	2.000		