2016 ARMM-HELPS

Project Description	DEO Project Appropriation	Percentage of Physical Acc.	Amount	Status
BASILAN DISTRICT ENGINEERING OFFICE				
I- Brgy. Bato Bato, Lamitan City				
Barangay Hall	1,800,000.00	98.000%	1,764,000.00	On going
Multi Purposed Building	3,600,000.00	75.000%	2,700,000.00	On going
Public Market	1,800,000.00	99.000%	1,782,000.00	On going
Sub total	7,200,000.00	86.75%	6,246,000.00	
II- Brgy. Balagtasan, Lamitan City				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Building	3,600,000.00	100.00%	3,600,000.00	Completed
Water System (Level I)	600,000.00	100.00%	600,000.00	Completed
Sub total	6,000,000.00	100.00%	6,000,000.00	
III- Brgy. Buli Buli, Sumisip				
Public Market with Stall	1,800,000.00	100.00%	1,800,000.00	Completed
Badjao Housing	5,640,000.00	98.00%	5,527,200.00	On going
Barangay Hall with Pac	1,800,000.00	100.00%	1,800,000.00	Completed
Mat Weaving Center	1,200,000.00	90.00%	1,080,000.00	On going
Maternal Home	1,560,000.00	100.00%	1,560,000.00	Completed
Community Learning Center	480,000.00	100.00%	480,000.00	Completed
Sub total	12,480,000.00	25.00%	3,120,000.00	
IV- Brgy. Lower Sinangkapan, Tuburan	1 000 000 00	100.000/	1 000 000 00	O and the later
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Building	3,600,000.00	96.00%	3,456,000.00	On going
Community Learning Center	480,000.00	92.00%	441,600.00	On going
School Building Repair	240,000.00	100.00%	240,000.00	Completed
Sub total	6,120,000.00	97.02%	5,937,600.00	
V- Brgy. Banah, Tipo Tipo	1,800,000.00	100.00%	1,800,000.00	Completed
Barangay Hall Market	1,800,000.00	100.00%	1,800,000.00	Completed
Fish Port	1,800,000.00	100.00%	1,800,000.00	Completed Completed
Water System (Level I)	600,000.00	100.00%	600,000.00	Completed
Sub total		100.00%	6,000,000.00	Completed
VI- Brgy. Upper Port Holand, Maluso	0,000,000.00	100.0076	0,000,000.00	
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Youth and Women Center	1,200,000.00	92.00%	1,104,000.00	On going
Children's Park	480,000.00	45.00%	216,000.00	On going
Community Learning Center	480,000.00	92.00%	441,600.00	On going
Day Care Center	480,000.00	92.00%	441,600.00	On going
Barangay Government Fencing with Gate	760,000.00	15.00%	114,000.00	On going
Sub total		23.33%	1,213,200.00	
VII- Brgy. Tubigan, Maluso				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Building	3,600,000.00	92.00%	3,312,000.00	•
Day Care Center	480,000.00	55.00%	264,000.00	On going
Sub total	5,880,000.00	91.43%	5,376,000.00	
VIII- Brgy. Baguindan, Tipo Tipo				
Barangay Hall with PAC	3,600,000.00	100.00%	3,600,000.00	Completed
Multi Purposed Gym	1,800,000.00	100.00%	1,800,000.00	Completed
Sub total	5,400,000.00	199.56%	10,776,000.00	
IX-Brgy. Danapah, Al-barka				
Barangay Hall with PAC	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Building	3,600,000.00	100.00%	3,600,000.00	Completed
Community Learning Center	480,000.00	100.00%	480,000.00	Completed
Sub total	5,880,000.00	100.00%	5,880,000.00	
X-Brgy. Candiis, Muhammad Adjul				
Barangay Hall with PAC	1,800,000.00	100.00%	1,800,000.00	Completed
Maternal Home	1,560,000.00	100.00%	1,560,000.00	Completed
Fish Port	1,800,000.00	100.00%	1,800,000.00	Completed
Timber Footbridge	600,000.00	100.00%	600,000.00	Completed
Sub total	5,760,000.00	100.00%	5,760,000.00	
XI-Brgy. Luuk Maluha, Lantawan				
•	1,800,000.00	100.00%	1,800,000.00	Completed

Fish Port	1,800,000.00	98.00%	1,764,000.00	On going
Day Care Center	480,000.00	95.00%	456,000.00	On going
Public Market	1,800,000.00	95.00%	1,710,000.00	On going
Sub total	5,880,000.00	97.45%	5,730,000.00	
KII- Brgy. Upper Sinangkapan, Akbar	1 000 000 00	00.000/	1 (00 000 00	
Barangay Hall with Pac	1,800,000.00	90.00%	1,620,000.00	On going
Multi Purposed Gym Sub total	3,600,000.00 5,400,000.00	80.00% 83.33%	2,880,000.00	On going
Kill- Brgy. Kuhun Lennuh, Al-barka	5,400,000.00	83.33%	4,500,000.00	
Barangay Hall with Pac	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Gym	3,600,000.00	100.00%	3,600,000.00	Completed
Sub total	5,400,000.00	100.00%	5,400,000.00	Completed
(IV- Brgy. Upper Cabengbeng, Sumisip				
Barangay Hall with Pac	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Gym	3,600,000.00	95.00%	3,420,000.00	On going
Sub total	5,400,000.00	196.67%	10,620,000.00	
KV- Brgy. Bohe Nange, Lamitan City				
Barangay Hall	1,800,000.00	96.00%	1,728,000.00	On going
Multi Purposed Gym	3,600,000.00	85.00%	3,060,000.00	On going
Day Care Center	480,000.00	15.00%	72,000.00	On going
Computer Room	240,000.00	15.00%	36,000.00	On going
Sub total	6,120,000.00	80.00%	4,896,000.00	
KVI- Brgy. Amaloy, Ungkaya Pukan	1 000 000	00.000	4 / 5 / 000 55	
Barangay Hall with Pac	1,800,000.00	92.00%	1,656,000.00	On going
Multi Purposed Gym	5,640,000.00	65.00%	3,666,000.00	On going
Repair of School Stage Sub total	120,000.00 7,560,000.00	15.00% 70.63%	18,000.00 5,340,000.00	On going
XVII- Brgy. Sahaya Bohe Bato, Sumisip	7,580,000.00	70.05%	5,540,000.00	
Barangay Hall with Pac	1,800,000.00	90.00%	1,620,000.00	On going
Multi Purposed Gym	3,600,000.00	80.00%	2,880,000.00	On going
Sub total	5,400,000.00	83.33%	4,500,000.00	0.1.90.1.9
KVIII- Brgy. Pipil, Ungkaya Pukan				
Barangay Hall with Pac	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Gym	3,600,000.00	100.00%	3,600,000.00	Completed
Sub total	5,400,000.00	100.00%	5,400,000.00	
XIX- Brgy. Lanawan, Tabuan Lasa				
KIX- Brgy. Lanawan, Tabuan Lasa Barangay Hall with Pac	1,800,000.00	78.00%	1,404,000.00	On going
	1,800,000.00 3,600,000.00	78.00% 55.00%	1,404,000.00 1,980,000.00	On going On going
Barangay Hall with Pac Multi Purposed Gym Sub total				
Barangay Hall with Pac Multi Purposed Gym Sub total XX- Brgy. Lubukan, Hadji Muhtamad	3,600,000.00 5,400,000.00	55.00% 62.67%	1,980,000.00 3,384,000.00	On going
Barangay Hall with Pac Multi Purposed Gym Sub total XX- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac	3,600,000.00 5,400,000.00 1,800,000.00	55.00% 62.67% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00	On going Completed
Barangay Hall with Pac Multi Purposed Gym Sub total KX- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00	55.00% 62.67% 100.00% 80.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00	On going
Barangay Hall with Pac Multi Purposed Gym Sub total KX- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym Sub total	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00	55.00% 62.67% 100.00% 80.00% 86.67%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00	On going Completed
Barangay Hall with Pac Multi Purposed Gym Sub total XX- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym Sub total Total for Basilan	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00	55.00% 62.67% 100.00% 80.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00	On going Completed
Barangay Hall with Pac Multi Purposed Gym Sub total KX- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00	55.00% 62.67% 100.00% 80.00% 86.67%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00	On going Completed
Barangay Hall with Pac Multi Purposed Gym Sub total KX- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE - Brgy. Timpok, Patikul	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00 123,280,000.00	55.00% 62.67% 100.00% 80.00% 86.67% 89.84%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00	On going Completed On going
Barangay Hall with Pac Image: Constraint of the second	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00 123,280,000.00 1,800,000.00 1,800,000.00	55.00% 62.67% 100.00% 80.00% 86.67% 89.84% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00 1,800,000.00	On going Completed On going Completed
Barangay Hall with Pac Multi Purposed Gym Sub total XX- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE - Brgy. Timpok, Patikul Barangay Hall Water System	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00 123,280,000.00 1,800,000.00 1,800,000.00 600,000.00	55.00% 62.67% 100.00% 80.00% 86.67% 89.84% 100.00% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00 1,800,000.00 1,800,000.00 600,000.00	On going Completed On going Completed Completed Completed
Barangay Hall with Pac Multi Purposed Gym Sub total XX- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE - Brgy. Timpok, Patikul Barangay Hall Water System Community Learning Center	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00 123,280,000.00 123,280,000.00 1,800,000.00 600,000.00 480,000.00	55.00% 62.67% 100.00% 80.00% 86.67% 89.84% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00 1,800,000.00 1,800,000.00 600,000.00 480,000.00	On going Completed On going On going Completed Completed Completed
Barangay Hall with Pac Multi Purposed Gym Sub total XX- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE - Brgy. Timpok, Patikul Barangay Hall Water System	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00 123,280,000.00 1,800,000.00 1,800,000.00 600,000.00	55.00% 62.67% 100.00% 80.00% 86.67% 89.84% 100.00% 100.00% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00 1,800,000.00 1,800,000.00 600,000.00	On going Completed On going Completed Completed Completed Completed Completed
Barangay Hall with Pac Multi Purposed Gym Sub total XX- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym Multi Purposed Gym Sub total Sub total Barangay Hall with Pac Multi Purposed Gym Sub total Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE - Brgy. Timpok, Patikul Barangay Hall Water System Community Learning Center Barangay Health Station	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00 123,280,000.00 123,280,000.00 1,800,000.00 600,000.00 480,000.00 1,560,000.00	55.00% 62.67% 100.00% 80.00% 86.67% 89.84% 100.00% 100.00% 100.00% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00 110,758,800.00 1,800,000.00 480,000.00 1,560,000.00	On going Completed On going On going Completed Completed Completed
Barangay Hall with Pac Multi Purposed Gym Sub total XX- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym Sub total Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE - Brgy. Timpok, Patikul Barangay Hall Water System Community Learning Center Barangay Health Station Solar Electrification	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00 123,280,000.00 123,280,000.00 1,800,000.00 600,000.00 480,000.00 1,560,000.00 320,000.00	55.00% 62.67% 100.00% 80.00% 86.67% 89.84% 100.00% 100.00% 100.00% 100.00% 100.00%	1,980,000.00 3,384,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00 110,758,800.00 1,800,000.00 600,000.00 480,000.00 1,560,000.00 320,000.00	On going On going Completed On going Completed Completed Completed Completed Completed Completed
Barangay Hall with Pac Multi Purposed Gym Sub total (X- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE - Brgy. Timpok, Patikul Barangay Hall Water System Community Learning Center Barangay Health Station Solar Electrification Low Cost Housing (5 units) Sub total	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00 123,280,000.00 123,280,000.00 1,800,000.00 600,000.00 480,000.00 1,560,000.00 320,000.00 1,250,000.00	55.00% 62.67% 100.00% 80.00% 86.67% 89.84% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 2,880,000.00 4,680,000.00 110,758,800.00 110,758,800.00 1,800,000.00 600,000.00 480,000.00 1,560,000.00 320,000.00 1,250,000.00	On going Completed On going Completed Completed Completed Completed Completed Completed
Barangay Hall with Pac Multi Purposed Gym Sub total (X- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE - Brgy. Timpok, Patikul Barangay Hall Water System Community Learning Center Barangay Health Station Solar Electrification Low Cost Housing (5 units) Sub total	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00 123,280,000.00 123,280,000.00 1,800,000.00 600,000.00 480,000.00 1,560,000.00 320,000.00 1,250,000.00	55.00% 62.67% 100.00% 80.00% 86.67% 89.84% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 2,880,000.00 4,680,000.00 110,758,800.00 110,758,800.00 1,800,000.00 600,000.00 480,000.00 1,560,000.00 320,000.00 1,250,000.00	On going Completed On going Completed Completed Completed Completed Completed Completed
Barangay Hall with Pac Multi Purposed Gym Sub total (X- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym Multi Purposed Gym Sub total Multi Purposed Gym Sub total Multi Purposed Gym Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE Brgy. Timpok, Patikul Barangay Hall Water System Community Learning Center Barangay Health Station Solar Electrification Low Cost Housing (5 units) Sub total I- Brgy. Tunggasang, Pangutaran	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00 123,280,000.00 123,280,000.00 1,800,000.00 600,000.00 480,000.00 1,560,000.00 1,560,000.00 1,250,000.00 6,010,000.00	55.00% 62.67% 62.67% 100.00% 80.00% 86.67% 89.84% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00 110,758,800.00 11,800,000.00 600,000.00 1,560,000.00 1,250,000.00 6,010,000.00	On going Completed On going On going Completed Completed Completed Completed Completed Completed Completed
Barangay Hall with Pac Multi Purposed Gym Sub total KX- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym Bub total Multi Purposed Gym Sub total Multi Purposed Gym Sub total Multi Purposed Gym Sub total Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE - Brgy. Timpok, Patikul Barangay Hall Water System Community Learning Center Barangay Health Station Solar Electrification Low Cost Housing (5 units) Sub total H- Brgy. Tunggasang, Pangutaran Barangay Hall	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00 123,280,000.00 123,280,000.00 1,800,000.00 6,00,000.00 1,560,000.00 1,560,000.00 1,250,000.00 6,010,000.00 1,800,0000.00 1,800,00000 1,800,00000 1,800,000000 1,800,000000 1,800,000000 1,800,0000000 1,800,000000 1,800,000000 1,800,000000 1,800,000000 1,800,000000 1,800,000000 1,800,000000 1,800,000000 1,800,00000 1,800,000000 1,800,000000 1,800,000000 1,800,000000 1,8	55.00% 62.67% 62.67% 100.00% 80.00% 80.00% 80.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00 110,758,800.00 1,800,000.00 480,000.00 1,560,000.00 1,250,000.00 6,010,000.00 1,800,000.00	On going On going Completed On going Completed Completed Completed Completed Completed Completed Completed
Barangay Hall with Pac Multi Purposed Gym Sub total KX- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym Multi Purposed Gym Sub total Multi Purposed Gym Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE Brgy. Timpok, Patikul Barangay Hall Water System Community Learning Center Barangay Health Station Solar Electrification Low Cost Housing (5 units) Barangay Hall Barangay Hall Barangay Hall Barangay Health Station	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00 123,280,000.00 123,280,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,250,000.00 1,250,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00	55.00% 62.67% 62.67% 100.00% 80.00% 80.00% 80.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 2,880,000.00 4,680,000.00 110,758,800.00 110,758,800.00 1,800,000.00 1,800,000.00 1,560,000.00 1,250,000.00 1,250,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00	On going On going Completed On going On going Completed Completed Completed Completed Completed Completed Completed Completed Completed
Barangay Hall with Pac Image: Sub total Multi Purposed Gym Sub total KX- Brgy. Lubukan, Hadji Muhtamad Image: Sub total Barangay Hall with Pac Image: Sub total Multi Purposed Gym Sub total Multi Purposed Gym Image: Sub total Sub total Sub total Multi Purposed Gym Image: Sub total Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE Image: Sub total Barangay Hall Image: Sub total Water System Image: Sub total Community Learning Center Image: Sub total Barangay Health Station Sub total Solar Electrification Image: Sub total Low Cost Housing (5 units) Image: Sub total Barangay Hall Image: Sub total Barangay Hall Image: Sub total Barangay Health Station Image: Sub total Water System Image: Sub total Community Learning Center Sub total	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00 123,280,000.00 123,280,000.00 1,800,000.00 1,560,000.00 1,560,000.00 1,250,000.00 1,250,000.00 1,800,000.00 1,560,0000 1,560,0000 1,560,000 1,560,000 1,560,000 1,560,000 1,560,000 1,560,000 1,560,000 1,560,000 1,560,000 1,560,	55.00% 62.67% 62.67% 100.00% 80.00% 80.00% 86.67% 89.84% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00 110,758,800.00 11,800,000.00 480,000.00 1,560,000.00 1,250,000.00 1,250,000.00 1,800,000.00 1,560,000.00 1,560,000.00	On going On going Completed On going On going Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed
Barangay Hall with Pac Image: Sub total Multi Purposed Gym Sub total KX- Brgy. Lubukan, Hadji Muhtamad Image: Sub total Barangay Hall with Pac Image: Sub total Multi Purposed Gym Sub total Sub total Sub total Multi Purposed Gym Image: Sub total Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE Image: Sub total Barangay Hall Image: Sub total Water System Image: Sub total Community Learning Center Sub total Barangay Health Station Sub total Solar Electrification Image: Sub total Low Cost Housing (5 units) Image: Sub total Barangay Hall Image: Sub total Barangay Hall Image: Sub total Barangay Hall Image: Sub total Barangay Health Station Image: Sub total Water System Image: Sub total Community Learning Center Image: Sub total	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 5,400,000.00 123,280,000.00 123,280,000.00 1,800,000.00 1,560,000.00 1,560,000.00 1,250,000.00 1,250,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 480,000.00 1,560,000.00 480,000.00 480,000.00 480,000.00 480,000.00 480,000.00 480,000.00 480,000.00 480,000.00 480,000.00 480,000.00 480,000.00 480,000.00 480,000.00 480,000.00 480,000.00 480,000.00 480,000.00 480,000.00 5,000,000	55.00% 62.67% 62.67% 100.00% 80.00% 80.00% 86.67% 89.84% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00 110,758,800.00 110,758,800.00 1,800,000.00 1,560,000.00 1,250,000.00 1,250,000.00 1,560,000.00 1,560,000.00 480,000.00 1,560,000.00 480,000.00	On going On going Completed On going On going Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed
Barangay Hall with Pac Image: Sub total Multi Purposed Gym Sub total KX- Brgy. Lubukan, Hadji Muhtamad Image: Sub total Barangay Hall with Pac Image: Sub total Multi Purposed Gym Image: Sub total Sub total Sub total Multi Purposed Gym Image: Sub total Sub total Sub total Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE Image: Sub total Barangay Hall Image: Sub total Water System Image: Sub total Community Learning Center Image: Sub total Barangay Health Station Image: Sub total Solar Electrification Image: Sub total Low Cost Housing (5 units) Image: Sub total Barangay Hall Image: Sub total Barangay Hall Image: Sub total Barangay Hall Image: Sub total Water System Image: Sub total I. Brgy. Tunggasang, Pangutaran Image: Sub total Barangay Hall Image: Sub total I. Brgy. Pansul, Patikul Image: Sub total I. Brgy. Pansul, Patikul Image: Sub total	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 3,600,000.00 5,400,000.00 1,800,000.00 123,280,000.00 1,800,000.00 480,000.00 1,250,000.00 1,250,000.00 1,560,000.00 1,560,000.00 1,560,000.00 480,000.00 1,560,000.00 4,40,000.00 480,000.00 1,560,000.00 1,800,000.00 1,800,000.00	55.00% 62.67% 62.67% 100.00% 80.00% 80.00% 80.00% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00 110,758,800.00 1,800,000.00 480,000.00 1,560,000.00 1,250,000.00 1,250,000.00 1,250,000.00 1,560,000.00 480,000.00 1,560,000.00 480,000.00 1,560,000.00 1,560,000.00 1,560,000.00 480,000.00 1,560,000.00 1,560,000.00	On going Completed On going Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed
Barangay Hall with Pac Image: Sub total Multi Purposed Gym Sub total KX- Brgy. Lubukan, Hadji Muhtamad Image: Sub total Barangay Hall with Pac Image: Sub total Multi Purposed Gym Image: Sub total Sub total Sub total Multi Purposed Gym Image: Sub total Sub total Sub total Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE Image: Sub total Barangay Hall Image: Sub total Water System Image: Sub total Community Learning Center Barangay Health Station Solar Electrification Image: Sub total Low Cost Housing (5 units) Image: Sub total Barangay Hall Image: Sub total Barangay Hall Image: Sub total Barangay Hall Image: Sub total Water System Image: Sub total Image: Sub total Image: Sub total Image: Sub total Image: Sub total Barangay Hall Image: Sub total Barangay Hall Image: Sub total Image: Sub total Image: Sub total Imag	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 3,600,000.00 5,400,000.00 1,800,000.00 123,280,000.00 1,800,000.00 480,000.00 1,560,000.00 1,250,000.00 1,560,000.00 1,560,000.00 1,560,000.00 480,000.00 1,560,000.00 1,560,000.00 480,000.00 1,560,000.00 1,560,000.00 1,800,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00	55.00% 62.67% 62.67% 100.00% 80.00% 80.00% 86.67% 89.84% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00 110,758,800.00 1,800,000.00 480,000.00 1,560,000.00 1,250,000.00 1,250,000.00 1,250,000.00 1,560,000.00 480,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,550,000.00 1,550,000.00 1,550,000.00	On going On going Completed On going On going Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed
Barangay Hall with Pac Multi Purposed Gym Sub total XX- Brgy. Lubukan, Hadji Muhtamad Barangay Hall with Pac Multi Purposed Gym Multi Purposed Gym Sub total Multi Purposed Gym Sub total Multi Purposed Gym Sub total Total for Basilan SULU 1ST DISTRICT ENGINEERING OFFICE Barangay Hall Water System Community Learning Center Barangay Health Station Solar Electrification Low Cost Housing (5 units) Barangay Hall Barangay Hall Barangay Hall Barangay Hall Barangay Hall Barangay Hall Sub total IH Brgy. Tunggasang, Pangutaran Barangay Hall Low Cost Hous	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 3,600,000.00 5,400,000.00 1,800,000.00 123,280,000.00 1,800,000.00 1,800,000.00 600,000.00 1,560,000.00 1,250,000.00 1,560,000.00 1,560,000.00 1,560,000.00 480,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,560,000.00	55.00% 62.67% 62.67% 100.00% 80.00% 80.00% 86.67% 89.84% 100.00% 100.0	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00 110,758,800.00 1,800,000.00 480,000.00 1,560,000.00 1,250,000.00 1,250,000.00 1,250,000.00 1,560,000.00 1,560,000.00 480,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,550,000.00 1,550,000.00 1,550,000.00 1,550,000.00 1,150,000.00 1,357,200.00	On going Completed On going On going On going Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed
Barangay Hall with Pac Image: Comparison of Comparison	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 3,600,000.00 5,400,000.00 1,800,000.00 123,280,000.00 1,800,000.00 480,000.00 1,560,000.00 1,250,000.00 1,560,000.00 1,560,000.00 1,560,000.00 480,000.00 1,560,000.00 1,560,000.00 480,000.00 1,560,000.00 1,560,000.00 1,800,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00	55.00% 62.67% 62.67% 100.00% 80.00% 80.00% 86.67% 89.84% 100.00%	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00 110,758,800.00 1,800,000.00 480,000.00 1,560,000.00 1,250,000.00 1,250,000.00 1,250,000.00 1,560,000.00 480,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,550,000.00 1,550,000.00 1,550,000.00	On going Completed On going Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed On going On going
Multi Purposed Gym Sub total XX- Brgy. Lubukan, Hadji Muhtamad Image: Comparison of the state of the stat	3,600,000.00 5,400,000.00 1,800,000.00 3,600,000.00 3,600,000.00 5,400,000.00 1,800,000.00 123,280,000.00 1,800,000.00 1,800,000.00 600,000.00 1,560,000.00 1,250,000.00 1,560,000.00 1,560,000.00 1,560,000.00 480,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,560,000.00	55.00% 62.67% 62.67% 100.00% 80.00% 80.00% 86.67% 89.84% 100.00% 100.0	1,980,000.00 3,384,000.00 1,800,000.00 2,880,000.00 4,680,000.00 110,758,800.00 110,758,800.00 1,800,000.00 480,000.00 1,560,000.00 1,250,000.00 1,250,000.00 1,250,000.00 1,560,000.00 1,560,000.00 480,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,560,000.00 1,550,000.00 1,550,000.00 1,550,000.00 1,550,000.00 1,150,000.00 1,357,200.00	On going Completed On going Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed On going On going

Barangay Health Station	1,560,000.00	100.00%	1,560,000.00	Completed
Community Learning Center	480,000.00	100.00%	480,000.00	Completed
School Repair / Fencing	200,000.00	100.00%	200,000.00	Completed
Sub total	4,040,000.00	100.00%	4,040,000.00	
/- Brgy. Simabahan, Pangutaran				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Building	3,600,000.00	100.00%	3,600,000.00	Completed
Low Cost Housing (5 units)	1,250,000.00	100.00%	1,250,000.00	Completed
Community Learning Center				
Sub total	6,650,000.00	100.00%	6,650,000.00	
/I- Brgy. Nunukan, Parang				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Building	3,600,000.00	5.00%	180,000.00	On going
Community Learning Center	480,000.00	100.00%	480,000.00	Completed
Sub total	5,880,000.00	41.84%	2,460,000.00	
/II- Brgy. Panglima MamahTagbak, Indanan				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Low Cost Housing (5 units)	1,250,000.00	100.00%	1,250,000.00	Completed
Barangay Health Station	1,560,000.00	100.00%	1,560,000.00	Completed
Sub total	4,610,000.00	100.00%	4,610,000.00	
/III- Brgy. Tulay, Jolo				
Barangay Hall	2,060,000.00	100.00%	2,060,000.00	Completed
Barangay Center Fencing				
Sub total	2,060,000.00	100.00%	2,060,000.00	
X- Brgy. Duyan Kabaw, Parang				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Low Cost Housing (5 units)	1,250,000.00	100.00%	1,250,000.00	Completed
Community Learning Center	480,000.00	100.00%	480,000.00	Completed
Sub total	3,530,000.00	100.00%	3,530,000.00	
C-Brgy. Bun-bun, Patikul				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Low Cost Housing (5 units)	1,250,000.00	100.00%	1,250,000.00	Completed
Community Learning Center	480,000.00	100.00%	480,000.00	Completed
Sub total	3,530,000.00	100.00%	3,530,000.00	
Total for Sulu I	45,360,000.00	100.00% 91.48%	3,530,000.00 41,493,200.00	
Total for Sulu I				
Total for Sulu I SULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil	45,360,000.00			
Total for Sulu I SULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil Barangay Hall	45,360,000.00 1,800,000.00			
Total for Sulu I SULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil Barangay Hall Water System	45,360,000.00 1,800,000.00 600,000.00			
Total for Sulu I SULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil Barangay Hall Water System Barangay Health Station	45,360,000.00 1,800,000.00 600,000.00 1,560,000.00			
Total for Sulu ISULU 2ND DISTRICT ENGINEERING OFFICEBrgy. Danao, TongkilBarangay HallWater SystemBarangay Health StationRock Causeway (2.5 meters)	45,360,000.00 1,800,000.00 600,000.00 1,560,000.00 1,220,000.00			
Total for Sulu ISULU 2ND DISTRICT ENGINEERING OFFICEBrgy. Danao, TongkilBarangay HallWater SystemBarangay Health StationRock Causeway (2.5 meters)Solar Electrification	45,360,000.00 1,800,000.00 600,000.00 1,560,000.00 1,220,000.00 360,000.00			
Total for Sulu ISULU 2ND DISTRICT ENGINEERING OFFICEBrgy. Danao, TongkilBarangay HallWater SystemBarangay Health StationRock Causeway (2.5 meters)Solar ElectrificationSub total	45,360,000.00 1,800,000.00 600,000.00 1,560,000.00 1,220,000.00			
Total for Sulu I SULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil Barangay Hall Water System Barangay Health Station Rock Causeway (2.5 meters) Solar Electrification Bub total H-Brgy. Pandakan, Panglima Estino	45,360,000.00 1,800,000.00 600,000.00 1,560,000.00 1,220,000.00 360,000.00 5,540,000.00 45,540,000.00 5,540,000.00			
Total for Sulu ISULU 2ND DISTRICT ENGINEERING OFFICEBrgy. Danao, TongkilBarangay HallWater SystemBarangay Health StationRock Causeway (2.5 meters)Solar ElectrificationSolar ElectrificationI-Brgy. Pandakan, Panglima EstinoBarangay Hall	45,360,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 5,540,000.00 1,800,000.00			
Total for Sulu ITotal for Sulu ISULU 2ND DISTRICT ENGINEERING OFFICEBrgy. Danao, TongkilBarangay HallWater SystemBarangay Health StationRock Causeway (2.5 meters)Solar ElectrificationSub totalI-Brgy. Pandakan, Panglima EstinoBarangay HallChildren's Park	45,360,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 5,540,000.00 1,800,000.00 480,000.00			
Total for Sulu ITotal for Sulu ISULU 2ND DISTRICT ENGINEERING OFFICEBrgy. Danao, TongkilBarangay HallWater SystemBarangay Health StationRock Causeway (2.5 meters)Solar ElectrificationBarangay HallSub totalBarangay HallChildren's ParkSolar Electrification	45,360,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 1,800,000.00 480,000.00 360,000.00			
Total for Sulu IControl for Sulu ISULU 2ND DISTRICT ENGINEERING OFFICEBaranga, TongkilParangay HallBarangay HallIWater SystemIBarangay Health StationIRock Causeway (2.5 meters)Solar ElectrificationSolar ElectrificationSub totalBarangay HallIChildren's ParkISolar ElectrificationICommunity Learning CenterI	45,360,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 1,800,000.00 480,000.00 480,000.00 480,000.00			
Total for Sulu I SULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil Barangay Hall Water System Barangay Health Station Rock Causeway (2.5 meters) Solar Electrification Barangay Hall Children's Park Solar Electrification Community Learning Center Sub total	45,360,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 1,800,000.00 480,000.00 360,000.00			
Total for Sulu I SULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil Image: Series and S	45,360,000.00 1,800,000.00 600,000.00 1,560,000.00 1,220,000.00 360,000.00 5,540,000.00 480,000.00 360,000.00 360,000.00 480,000.00 3,120,000.00 1			
Total for Sulu I GULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil I Barangay Hall I Water System I Barangay Health Station I Rock Causeway (2.5 meters) I Solar Electrification I Barangay Hall I Children's Park I Solar Electrification I Barangay Hall I Children's Park I Solar Electrification I Barangay Hall I Barangay Hall <td>45,360,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 5,540,000.00 1,800,000.00 360,000.00 360,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00</td> <td></td> <td></td> <td></td>	45,360,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 5,540,000.00 1,800,000.00 360,000.00 360,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00			
Total for Sulu I BULU 2ND DISTRICT ENGINEERING OFFICE Barangay Danao, Tongkil I Barangay Hall Vater System Barangay Health Station I Rock Causeway (2.5 meters) Solar Electrification Solar Electrification Sub total Barangay Hall I Children's Park I Solar Electrification Sub total Barangay Hall I Children's Park I Barangay Hall I Community Learning Center Sub total Barangay Hall Covered Court	45,360,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 5,540,000.00 1,800,000.00 360,000.00 1,800,000.00 3,120,000.00 1,800,000.00 3,600,000.00			
Total for Sulu I ULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil I Barangay Hall Vater System Water System I Barangay Health Station Rock Causeway (2.5 meters) Solar Electrification Sub total Pargy. Pandakan, Panglima Estino I Barangay Hall I Children's Park I Solar Electrification I Pargy. Pandakan, Panglima Estino I Barangay Hall I Children's Park I Solar Electrification I Community Learning Center I Barangay Hall I Covered Court I Community Learning Center I	45,360,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 5,540,000.00 1,800,000.00 360,000.00 1,800,000.00 1,800,000.00 3,600,000.00 480,000.00 1,800,000.00 3,600,000.00 480,000.00 3,600,000.00 480,000.00 3,600,000.00 480,000.00 3,600,000.00 1,800,000 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000 1,800,000.00 1,800,000 1,800,000 1,800,000 1,			
Total for Sulu I ULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil Barangay Hall Water System Barangay Health Station Rock Causeway (2.5 meters) Solar Electrification Barangay Hall Children's Park Solar Electrification Community Learning Center Barangay Hall Covered Court Community Learning Center Barangay Hall	45,360,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 5,540,000.00 1,800,000.00 360,000.00 1,800,000.00 3,120,000.00 1,800,000.00 3,600,000.00			
Total for Sulu I ULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil Barangay Hall Water System Barangay Health Station Rock Causeway (2.5 meters) Solar Electrification Barangay Hall Children's Park Solar Electrification Children's Park Solar Electrification Community Learning Center Barangay Hall Covered Court Covered Court Community Learning Center Barangay Hall Covered Court Community Learning Center Barangay Hall Covered Court Community Learning Center	45,360,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 5,540,000.00 1,800,000.00 360,000.00 1,800,000.00 1,800,000.00 3,600,000.00 480,000.00 1,800,000.00 3,600,000.00 480,000.00 3,600,000.00 480,000.00 3,600,000.00 480,000.00 3,600,000.00 1,800,000 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000 1,800,000.00 1,800,000 1,800,000 1,800,000 1,			
Total for Sulu I ULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil Barangay Hall Water System Barangay Health Station Rock Causeway (2.5 meters) Solar Electrification Barangay Hall •Brgy. Pandakan, Panglima Estino Barangay Hall Children's Park Solar Electrification Community Learning Center Barangay Hall Covered Court Community Learning Center Barangay Hall Fargy. Tulayan, Luuk Barangay Hall	45,360,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 5,540,000.00 1,800,000.00 360,000.00 1,800,000.00 1,800,000.00 3,600,000.00 480,000.00 1,800,000.00 3,600,000.00 480,000.00 3,600,000.00 480,000.00 3,600,000.00 480,000.00 3,600,000.00 1,800,000 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000 1,800,000.00 1,800,000 1,800,000 1,800,000 1,			
Total for Sulu I ULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil Barangay Hall Water System Barangay Health Station Rock Causeway (2.5 meters) Solar Electrification Barangay Hall • Barangay Hall • Barangay Hall • Barangay Hall • Couseway (2.5 meters) Solar Electrification • Barangay Hall • Children's Park Solar Electrification • Community Learning Center Barangay Hall • Covered Court • Cowered Court • Community Learning Center • Barangay Hall • Covered Court • Community Learning Center • Barangay Hall • Covered Court • Community Learning Center • Barangay Hall • Covered Court • Barangay Hall • Cowerdy Court • Barangay Hall • Barangay Hall • Low Cost Housing (5 units)	45,360,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 5,540,000.00 1,800,000.00 360,000.00 1,800,000.00 1,800,000.00 3,600,000.00 480,000.00 1,800,000.00 3,600,000.00 480,000.00 3,600,000.00 480,000.00 3,600,000.00 480,000.00 3,600,000.00 1,800,000 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000 1,800,000.00 1,800,000 1,800,000 1,800,000 1,			
Total for Sulu I ULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil Barangay Hall Water System Barangay Health Station Rock Causeway (2.5 meters) Solar Electrification Barangay Hall -Brgy. Pandakan, Panglima Estino Barangay Hall Children's Park Solar Electrification Community Learning Center Barangay Hall Covered Court Community Learning Center Barangay Hall Low Cost Housing (5 units) Covered Court	45,360,000.00 45,360,000.00 1,800,000.00 1,560,000.00 1,220,000.00 3,60,000.00 5,540,000.00 1,800,000.00 480,000.00 3,60,000.00 3,120,000.00 1,800,000.00 3,600,000.00 3,600,000.00 5,880,000.00			
Total for Sulu I FULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil I Barangay Hall V Water System I Barangay Health Station I Rock Causeway (2.5 meters) Solar Electrification Solar Electrification I Barangay Hall I Children's Park I Solar Electrification I Community Learning Center I Barangay Hall I Covered Court I Community Learning Center I Barangay Hall I Covered Court I Destination I Barangay Hall I Covered Court I Destination I Destination I Barangay Hall I Covered Court I Destination I Destination I Destination I Destination I Destination I Destinating Center I	45,360,000.00 1,800,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 5,540,000.00 1,800,000.00 360,000.00 1,800,000.00 1,800,000.00 3,600,000.00 480,000.00 1,800,000.00 3,600,000.00 480,000.00 3,600,000.00 480,000.00 3,600,000.00 480,000.00 3,600,000.00 1,800,000 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000 1,800,000.00 1,800,000 1,800,000 1,800,000 1,			
Total for Sulu I SULU 2ND DISTRICT ENGINEERING OFFICE Barangay Danao, Tongkil I Barangay Hall I Water System I Barangay Health Station I Rock Causeway (2.5 meters) Solar Electrification Solar Electrification I Barangay Hall I Children's Park I Solar Electrification I Community Learning Center I Barangay Hall I Covered Court I Covered Court I Covered Court I Darangay Hall I Covered Court I Covered Court I Covered Court I Destination I Destination I Destination I Covered Court I Destination I Destination I Destination I Destination I Destination I Destination I Destinati	45,360,000.00 1,800,000.00 1,800,000.00 1,220,000.00 1,220,000.00 360,000.00 1,800,000.00 480,000.00 3,600,000.00 1,800,000.00 3,600,000.00 3,600,000.00 1,800,000,00 1,800,000			
Total for Sulu IULU 2ND DISTRICT ENGINEERING OFFICEBray. Danao, TongkilIBarangay HallIWater SystemIBarangay Health StationIRock Causeway (2.5 meters)Solar ElectrificationSolar ElectrificationSub totalBarangay HallI• Pargy. Pandakan, Panglima EstinoIBarangay HallIChildren's ParkISolar ElectrificationICommunity Learning CenterIBarangay HallICovered CourtSub totalISub totalIIJSub totalBarangay HallICovered CourtIISub totalIIJIJIJIJICovered CourtIIIJ <td>45,360,000.00 45,360,000.00 1,800,000.00 1,220,000.00 1,220,000.00 360,000.00 1,800,000.00 480,000.00 3,600,000.00 3,600,000.00 3,600,000.00 3,600,000.00 1,800,000,00 1,800,00</td> <td></td> <td></td> <td></td>	45,360,000.00 45,360,000.00 1,800,000.00 1,220,000.00 1,220,000.00 360,000.00 1,800,000.00 480,000.00 3,600,000.00 3,600,000.00 3,600,000.00 3,600,000.00 1,800,000,00 1,800,00			
Total for Sulu I ULU 2ND DISTRICT ENGINEERING OFFICE Bragy Danao, Tongkil Barangay Hall Water System Barangay Health Station Rock Causeway (2.5 meters) Solar Electrification Barangay Hall •Barangay Hall •Barangay Hall •Barangay Hall •Barangay Hall •Barangay Hall •Children's Park Solar Electrification •Definition •Definition Barangay Hall •Community Learning Center •Definition •D	45,360,000.00 45,360,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 5,540,000.00 1,800,000.00 3,60,000.00 3,600,000.00 5,880,000.00 1,800,000,00 1,800,0			
Total for Sulu I ULU 2ND DISTRICT ENGINEERING OFFICE Brgy. Danao, Tongkil I Barangay Hall I Water System I Barangay Health Station R Rock Causeway (2.5 meters) I Solar Electrification I Barangay Health Station I Barangay Hall I Output Sub total Barangay Hall I Children's Park I Solar Electrification I Community Learning Center I Barangay Hall I Covered Court I Covered Court I Covered Court I Barangay Hall I Low Cost Housing (5 units) I Covered Court I Barangay Hall I Low Cost Housing (5 units) I Covered Court I Barangay Hall I Low Cost Housing (5 units) I Covered Court I Barangay Hall I Low Cost Housing (5 units) <td>45,360,000.00 1,800,000.00 1,800,000.00 1,220,000.00 3,60,000.00 1,800,000.00 480,000.00 3,60,000.00 3,600,000.00 3,600,000.00 480,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 480,000.00 1,800,000,00 1,800,000,00</td> <td></td> <td></td> <td></td>	45,360,000.00 1,800,000.00 1,800,000.00 1,220,000.00 3,60,000.00 1,800,000.00 480,000.00 3,60,000.00 3,600,000.00 3,600,000.00 480,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 1,800,000.00 480,000.00 1,800,000,00 1,800,000,00			
Total for Sulu I BULU 2ND DISTRICT ENGINEERING OFFICE Bragy Danao, Tongkil Barangay Hall Water System Barangay Health Station Rock Causeway (2.5 meters) Solar Electrification Barangay Hall Chidren's Park Solar Electrification Barangay Hall Chidren's Park Solar Electrification Community Learning Center Barangay Hall Covered Court Cowrend Court Cowrend Court Cowrend Court Cowrend Court Covered Court Cowrend Court Cowrend Court Covered Court Covered Court Covered Court Covered Court Covered Court Covered Court Sub total Parangay Hall Low Cost Housing (5 units) Covered Court Barangay Hall Hall Hulti Purposed Building	45,360,000.00 45,360,000.00 1,800,000.00 1,560,000.00 1,220,000.00 360,000.00 5,540,000.00 1,800,000.00 3,60,000.00 3,600,000.00 5,880,000.00 1,800,000,00 1,800,0			

Flea Market	1,800,000.00			
Solar Electrification	720,000.00			
Sub total	4,320,000.00			
/II-Brgy. Siganggang, Pandami				
Barangay Hall	1,800,000.00			
Covered Court	3,600,000.00			
Footbridge	360,000.00			
Sub total	5,760,000.00			
/III- Brgy. Siburi, Siasi				
Barangay Hall	1,800,000.00			
Covered Court	3,600,000.00			
Community Learning Center	480,000.00			
Sub total	5,880,000.00			
X- Brgy. Luuk Tongkil, Tongkil				
Multi Purposed Building	3,600,000.00			
Day Care Center	480,000.00			
Community Learning Center	480,000.00			
Watsan	780,000.00			
Solar Electrification	360,000.00			
Footbridge (Timber)	360,000.00			
Sub total	6,060,000.00			
K-Brgy. Quiambao, Luuk				
Barangay Hall	1,800,000.00			
Multi Purposed Building	3,600,000.00			
Solar Electrification	360,000.00			
Barangay Government Center Fencing	230,000.00			
Sub total	5,990,000.00			
Total for Sulu II	48,430,000.00	0.00%	-	
TAWI TAWI DISTRICT ENGINEERING OFFICE				
- Brgy. Dungon, Panglima Sugala				
Barangay Hall	1,746,000.00	90.00%	1,571,400.00	On going
Concrete Footbridge with Pier Head	1,746,000.00	58.00%	1,012,680.00	On going
Community Learning Center	465,600.00	100.00%	465,600.00	Completed
Water System Health Center	582,000.00 1,513,200.00	60.00% 80.00%	349,200.00 1,210,560.00	On going
Sub total	6,052,800.00	76.15%	4,609,440.00	On going
I- Brgy. Karaha, Panglima Sugala	0,032,800.00	70.1378	4,009,440.00	
Concrete Footbridge (270 Meters)	970,000.00	65.00%	630,500.00	On going
Barangay Hall	1,746,000.00	60.00%	1,047,600.00	On going
Multi Purposed Building	3,492,000.00	60.00%	2,095,200.00	On going
Sub total	6,208,000.00	60.78%	3,773,300.00	on going
II- Brgy. Sumangday, Panglima Sugala				
Barangay Hall	1,746,000.00	100.00%	1,746,000.00	Completed
Birthing Clinic	1,513,200.00	100.00%	1,513,200.00	Completed
Community Learning Center	465,600.00	97.00%	451,632.00	On going
Water System	582,000.00	97.00%	564,540.00	On going
Community Boundary Signage	1,164,000.00	83.00%	966,120.00	On going
Sub total	5,470,800.00	95.81%	5,241,492.00	<u> </u>
V- Brgy. Sanga Sanga, Bongao				
Barangay Hall	1,746,000.00	100.00%	1,746,000.00	Completed
Seawall	1,746,000.00	100.00%	1,746,000.00	Completed
Flea Market	1,746,000.00	82.00%	1,431,720.00	On going
Public Tricycle Terminal	970,000.00	50.00%	485,000.00	On going
Sub total	6,208,000.00	87.13%	5,408,720.00	
/- Brgy. Simandagit, Bongao				
Barangay Hall	1,746,000.00	100.00%	1,746,000.00	Completed
	1,746,000.00	100.00%	1,746,000.00	Completed
Seawall		(5.000/	1,134,900.00	On going
Seawall Fish Port	1,746,000.00	65.00%		
		65.00% 100.00%	349,200.00	Completed
Fish Port	1,746,000.00			Completed On going
Fish Port Solar Dryer	1,746,000.00 349,200.00	100.00%	349,200.00	•
Fish Port Solar Dryer Construction of Wooden Footbridge Sub total	1,746,000.00 349,200.00 349,200.00	100.00% 75.00%	349,200.00 261,900.00	•
Fish Port Solar Dryer Construction of Wooden Footbridge Sub total	1,746,000.00 349,200.00 349,200.00	100.00% 75.00%	349,200.00 261,900.00	•
Fish Port Solar Dryer Construction of Wooden Footbridge Sub total /I- Brgy. Sumangat, Bongao	1,746,000.00 349,200.00 349,200.00 5,936,400.00	100.00% 75.00% 88.24%	349,200.00 261,900.00 5,238,000.00	On going
Fish Port Solar Dryer Construction of Wooden Footbridge Sub total /I- Brgy. Sumangat, Bongao Barangay Hall	1,746,000.00 349,200.00 349,200.00 5,936,400.00 1,746,000.00	100.00% 75.00% 88.24% 100.00%	349,200.00 261,900.00 5,238,000.00 1,746,000.00	On going Completed

Multi Purpose Hall (Repair)	1,455,000.00	100.00%	1,455,000.00	Completed
Sub total	5,761,800.00	100.00%	5,761,800.00	
/II- Brgy. Liubud, Mapun				
Flea Market	1,746,000.00	60.00%	1,047,600.00	On going
Footbridge	349,200.00	100.00%	349,200.00	Completed
Community Learning Center	465,600.00	90.00%	419,040.00	On going
Barangay Hall	1,746,000.00	40.00%	698,400.00	On going
Birthing Clinic	1,513,200.00	40.00%	605,280.00	On going
Sub total	5,820,000.00	53.60%	3,119,520.00	
/III- Brgy. Tabulian, Mapun				
Barangay Hall	1,746,000.00	80.00%	1,396,800.00	On going
School Building Repair-Imam Sorong E.S.	1,144,600.00	65.00%	743,990.00	On going
Water System	582,000.00	85.00%	494,700.00	On going
School Stage Repair-Imam Sorong E.S.	582,000.00	70.00%	407,400.00	On going
Health Center (Renovation)	970,000.00	55.00%	533,500.00	On going
Sub total	5,024,600.00	71.18%	3,576,390.00	
X- Brgy. Soka Bulan, Simunul				
Barangay Hall	1,746,000.00	100.00%	1,746,000.00	Completed
Multi Purposed Building	3,492,000.00	100.00%	3,492,000.00	Completed
Footbridge	349,200.00	100.00%	349,200.00	Completed
Solar Electrification	349,200.00	100.00%	349,200.00	Completed
Sub total	5,936,400.00	100.00%	5,936,400.00	
X- Brgy. Tonggusong, Simunul				
Barangay Hall	1,746,000.00	100.00%	1,746,000.00	Completed
Multi Purposed Building	3,492,000.00	100.00%	3,492,000.00	Completed
Concrete Footbridge	970,000.00	100.00%	970,000.00	Completed
Sub total	6,208,000.00	100.00%	6,208,000.00	
KI- Brgy. Sipangkot, Sitangkai				
Barangay Hall	1,746,000.00	94.00%	1,641,240.00	On going
Water System	582,000.00	95.00%	552,900.00	On going
Community Learning Center	465,600.00	100.00%	465,600.00	Completed
Flea Market	1,746,000.00	80.00%	1,396,800.00	On going
Footbridge	349,200.00	75.00%	261,900.00	On going
Sub total	4,888,800.00	88.33%	4,318,440.00	
XII- Brgy. Lahad Dampong, South Ubian				
Barangay Hall	1,746,000.00	100.00%	1,746,000.00	Completed
Multi Purposed Building	3,492,000.00	100.00%	3,492,000.00	Completed
Footbridge	349,200.00	100.00%	349,200.00	Completed
Community Learning Center	465,600.00	100.00%	465,600.00	Completed
Sub total	6,052,800.00	100.00%	6,052,800.00	
XIII- Brgy. Latian, South Ubian				
Barangay Hall	1,746,000.00	70.00%	1,222,200.00	On going
Barangay Hall Water System	1,746,000.00 582,000.00	70.00% 100.00%	1,222,200.00 582,000.00	On going Completed
Barangay Hall Water System Solar Electrification	582,000.00		582,000.00	Completed
Water System Solar Electrification		100.00%	582,000.00 226,980.00	Completed On going
Water System	582,000.00 349,200.00	100.00% 65.00%	582,000.00	Completed
Water System Solar Electrification Multi Purposed Building Sub total	582,000.00 349,200.00 3,492,000.00	100.00% 65.00% 70.00%	582,000.00 226,980.00 2,444,400.00	Completed On going
Water System Solar Electrification Multi Purposed Building Sub total KIV- Brgy. Himba, Tandubas Image: Comparison of the second sec	582,000.00 349,200.00 3,492,000.00 6,169,200.00	100.00% 65.00% 70.00% 72.55%	582,000.00 226,980.00 2,444,400.00 4,475,580.00	Completed On going On going
Water System Solar Electrification Multi Purposed Building Sub total KIV- Brgy. Himba, Tandubas Barangah Hall	582,000.00 349,200.00 3,492,000.00 6,169,200.00 1,746,000.00	100.00% 65.00% 70.00% 72.55% 60.00%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 1,047,600.00	Completed On going On going On going
Water System Solar Electrification Multi Purposed Building Sub total KIV- Brgy. Himba, Tandubas Barangah Hall Wooden Footbridge (200 Meters)	582,000.00 349,200.00 3,492,000.00 6,169,200.00 1,746,000.00 970,000.00	100.00% 65.00% 70.00% 72.55% 60.00% 60.00%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 1,047,600.00 582,000.00	Completed On going On going On going On going On going
Water System Solar Electrification Multi Purposed Building Sub total KIV- Brgy. Himba, Tandubas Barangah Hall	582,000.00 349,200.00 3,492,000.00 6,169,200.00 1,746,000.00 970,000.00 3,492,000.00	100.00% 65.00% 70.00% 72.55% 60.00%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 1,047,600.00 582,000.00 2,444,400.00	Completed On going On going On going
Water System Solar Electrification Multi Purposed Building Sub total KIV- Brgy. Himba, Tandubas Barangah Hall Wooden Footbridge (200 Meters) Multi Purposed Building Multi Purposed Building Sub total	582,000.00 349,200.00 3,492,000.00 6,169,200.00 1,746,000.00 970,000.00	100.00% 65.00% 70.00% 72.55% 60.00% 60.00%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 1,047,600.00 582,000.00	Completed On going On going On going On going On going
Water System Solar Electrification Multi Purposed Building Sub total KIV- Brgy. Himba, Tandubas Barangah Hall Wooden Footbridge (200 Meters) Multi Purposed Building Multi Purposed Building Sub total KV- Brgy. Tong Bankaw, Tandubas Sub total	582,000.00 349,200.00 3,492,000.00 6,169,200.00 1,746,000.00 970,000.00 3,492,000.00	100.00% 65.00% 70.00% 72.55% 60.00% 60.00%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 1,047,600.00 582,000.00 2,444,400.00	Completed On going On going On going On going On going On going
Water SystemSolar ElectrificationMulti Purposed BuildingSub totalSub totalKIV- Brgy. Himba, TandubasBarangah HallWooden Footbridge (200 Meters)Multi Purposed BuildingSub totalKV- Brgy. Tong Bankaw, TandubasBarangay Hall	582,000.00 349,200.00 3,492,000.00 6,169,200.00 1,746,000.00 3,492,000.00 6,208,000.00 1,746,000.00	100.00% 65.00% 70.00% 72.55% 60.00% 60.00% 70.00%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 1,047,600.00 582,000.00 2,444,400.00 4,074,600.00 4,074,000.00 1,746,000.00	Completed On going On going On going On going On going On going Completed
Water SystemSolar ElectrificationMulti Purposed BuildingSub totalSub totalKIV- Brgy. Himba, TandubasBarangah HallWooden Footbridge (200 Meters)Multi Purposed BuildingKV- Brgy. Tong Bankaw, TandubasBarangay HallCommunity Learning Center	582,000.00 349,200.00 3,492,000.00 6,169,200.00 1,746,000.00 3,492,000.00 6,208,000.00 1,746,000.00 465,600.00	100.00% 65.00% 70.00% 72.55% 60.00% 60.00% 70.00%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 1,047,600.00 582,000.00 2,444,400.00 4,074,000.00 4,074,000.00	Completed On going On going On going On going On going On going Completed Completed
Water SystemSolar ElectrificationMulti Purposed BuildingSub totalSub totalKIV- Brgy. Himba, TandubasBarangah HallWooden Footbridge (200 Meters)Multi Purposed BuildingCommunity Learning CenterBirthing Clinic	582,000.00 349,200.00 3,492,000.00 6,169,200.00 1,746,000.00 970,000.00 3,492,000.00 6,208,000.00 1,746,000.00 465,600.00 1,513,200.00	100.00% 65.00% 70.00% 72.55% 60.00% 60.00% 70.00% 100.00%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 1,047,600.00 582,000.00 2,444,400.00 2,444,400.00 4,074,000.00 1,746,000.00 465,600.00 1,513,200.00	Completed On going On going On going On going On going On going Completed Completed Completed
Water SystemSolar ElectrificationMulti Purposed BuildingSub totalSub total(IV- Brgy. Himba, TandubasBarangah HallWooden Footbridge (200 Meters)Multi Purposed BuildingSub total(V- Brgy. Tong Bankaw, TandubasBarangay HallCommunity Learning CenterBirthing ClinicWater System	582,000.00 349,200.00 3,492,000.00 6,169,200.00 1,746,000.00 970,000.00 3,492,000.00 6,208,000.00 1,746,000.00 465,600.00 1,513,200.00 582,000.00	100.00% 65.00% 70.00% 72.55% 60.00% 60.00% 60.00% 70.00% 100.00% 100.00% 100.00%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 1,047,600.00 582,000.00 2,444,400.00 1,047,600.00 2,444,400.00 1,047,600.00 1,746,000.00 4,65,600.00 1,513,200.00 582,000.00	Completed On going On going On going On going On going On going Completed Completed Completed Completed
Water SystemSolar ElectrificationMulti Purposed BuildingSub totalSub totalKIV- Brgy. Himba, TandubasBarangah HallWooden Footbridge (200 Meters)Multi Purposed BuildingSub totalKV- Brgy. Tong Bankaw, TandubasBarangay HallCommunity Learning CenterBirthing Clinic	582,000.00 349,200.00 3,492,000.00 6,169,200.00 6,169,200.00 1,746,000.00 970,000.00 3,492,000.00 6,208,000.00 1,746,000.00 465,600.00 1,513,200.00 582,000.00 349,200.00	100.00% 65.00% 70.00% 72.55% 60.00% 60.00% 60.00% 70.00% 70.00% 100.00% 100.00% 100.00% 75.00%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 1,047,600.00 582,000.00 2,444,400.00 1,047,600.00 2,444,400.00 4,074,000.00 4,074,000.00 1,746,000.00 1,513,200.00 582,000.00 261,900.00	Completed On going On going On going On going On going On going Completed Completed Completed
Water SystemSolar ElectrificationMulti Purposed BuildingSub totalKIV- Brgy. Himba, TandubasBarangah HallWooden Footbridge (200 Meters)Multi Purposed BuildingKV- Brgy. Tong Bankaw, TandubasBarangay HallCommunity Learning CenterBirthing ClinicWater SystemSolar DryerSub total	582,000.00 349,200.00 3,492,000.00 6,169,200.00 1,746,000.00 970,000.00 3,492,000.00 6,208,000.00 1,746,000.00 465,600.00 1,513,200.00 582,000.00	100.00% 65.00% 70.00% 72.55% 60.00% 60.00% 60.00% 70.00% 100.00% 100.00% 100.00%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 1,047,600.00 582,000.00 2,444,400.00 1,047,600.00 2,444,400.00 1,047,600.00 1,746,000.00 4,65,600.00 1,513,200.00 582,000.00	Completed On going On going On going On going On going On going Completed Completed Completed Completed
Water SystemSolar ElectrificationMulti Purposed BuildingSub totalXIV- Brgy. Himba, TandubasBarangah HallWooden Footbridge (200 Meters)Multi Purposed BuildingSub totalXV- Brgy. Tong Bankaw, TandubasBarangay HallCommunity Learning CenterBirthing ClinicWater SystemSolar DryerSub totalXVI- Brgy. Darusalam, Languyan	582,000.00 349,200.00 3,492,000.00 6,169,200.00 6,169,200.00 1,746,000.00 970,000.00 3,492,000.00 6,208,000.00 1,746,000.00 1,746,000.00 1,746,000.00 1,746,000.00 1,746,000.00 3492,000.00 3492,000.00 349,200.00 349,200.00 349,200.00	100.00% 65.00% 70.00% 72.55% 60.00% 60.00% 70.00% 70.00% 100.00% 100.00% 100.00% 100.00% 75.00% 98.13%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 1,047,600.00 582,000.00 2,444,400.00 2,444,400.00 2,444,400.00 4,074,000.00 4,074,000.00 1,746,000.00 1,513,200.00 582,000.00 261,900.00 4,568,700.00	Completed On going On going On going On going On going On going On going Completed Completed Completed Completed On going
Water SystemSolar ElectrificationMulti Purposed BuildingSub totalKIV- Brgy. Himba, TandubasBarangah HallWooden Footbridge (200 Meters)Multi Purposed BuildingKV- Brgy. Tong Bankaw, TandubasBarangay HallCommunity Learning CenterBirthing ClinicWater SystemSolar DryerKV- Brgy. Darusalam, LanguyanBarangay Hall	582,000.00 349,200.00 3,492,000.00 6,169,200.00 6,169,200.00 1,746,000.00 970,000.00 3,492,000.00 6,208,000.00 1,746,000.00 1,746,000.00 1,513,200.00 582,000.00 349,200.00 1,513,200.00 1,513,200.00 1,546,000.00 1,746,000.00	100.00% 65.00% 70.00% 72.55% 60.00% 60.00% 70.00% 70.00% 100.00% 100.00% 100.00% 100.00% 75.00% 98.13%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 1,047,600.00 582,000.00 2,444,400.00 2,444,400.00 2,444,400.00 4,074,000.00 4,074,000.00 1,746,000.00 1,513,200.00 582,000.00 261,900.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,309,500.00	Completed On going On going On going On going On going On going On going Completed Completed Completed Completed On going On going
Water SystemSolar ElectrificationMulti Purposed BuildingSub totalKIV- Brgy. Himba, TandubasBarangah HallWooden Footbridge (200 Meters)Multi Purposed BuildingKV- Brgy. Tong Bankaw, TandubasBarangay HallCommunity Learning CenterBirthing ClinicWater SystemSolar DryerSub totalKVI- Brgy. Darusalam, LanguyanBarangay HallFootbridge	582,000.00 349,200.00 3,492,000.00 6,169,200.00 6,169,200.00 1,746,000.00 970,000.00 3,492,000.00 6,208,000.00 1,746,000.00 465,600.00 1,513,200.00 349,200.00 349,200.00 349,200.00 349,200.00 349,200.00	100.00% 65.00% 70.00% 72.55% 60.00% 60.00% 70.00% 100.00% 100.00% 100.00% 100.00% 98.13% 75.00% 70.00%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 4,475,580.00 1,047,600.00 582,000.00 2,444,400.00 2,444,400.00 4,074,000.00 4,074,000.00 1,746,000.00 1,513,200.00 582,000.00 261,900.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 244,440.00	Completed On going On going On going On going On going On going On going Completed Completed Completed Completed On going On going
Water SystemSolar ElectrificationMulti Purposed BuildingSub totalKIV- Brgy. Himba, TandubasBarangah HallWooden Footbridge (200 Meters)Multi Purposed BuildingKV- Brgy. Tong Bankaw, TandubasBarangay HallCommunity Learning CenterBirthing ClinicWater SystemSolar DryerKV- Brgy. Darusalam, LanguyanBarangay HallFootbridgeCommunity Learning Center	582,000.00 349,200.00 3,492,000.00 6,169,200.00 6,169,200.00 1,746,000.00 970,000.00 3,492,000.00 3,492,000.00 6,208,000.00 1,746,000.00 1,746,000.00 1,513,200.00 349,200.00 349,200.00 349,200.00 349,200.00 349,200.00 349,200.00 349,200.00 465,600.00	100.00% 65.00% 70.00% 72.55% 60.00% 60.00% 70.00% 70.00% 100.00% 100.00% 100.00% 75.00% 98.13% 75.00% 70.00% 68.00%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 4,475,580.00 1,047,600.00 582,000.00 2,444,400.00 2,444,400.00 4,074,000.00 4,074,000.00 1,746,000.00 1,513,200.00 582,000.00 261,900.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 244,440.00 1,309,500.00 244,440.00 316,608.00	Completed On going On going On going On going On going On going On going Completed Completed Completed Completed On going On going On going
Water SystemSolar ElectrificationMulti Purposed BuildingSub totalKIV- Brgy. Himba, TandubasBarangah HallWooden Footbridge (200 Meters)Multi Purposed BuildingKV- Brgy. Tong Bankaw, TandubasBarangay HallCommunity Learning CenterBirthing ClinicWater SystemSolar DryerKVI- Brgy. Darusalam, LanguyanBarangay HallFootbridgeCommunity Learning CenterMulti Purposed Building	582,000.00 349,200.00 3,492,000.00 6,169,200.00 6,169,200.00 1,746,000.00 970,000.00 3,492,000.00 6,208,000.00 1,746,000.00 465,600.00 1,513,200.00 349,200.00 349,200.00 349,200.00 349,200.00 349,200.00 349,200.00 349,200.00 349,200.00 349,200.00 349,200.00 349,200.00	100.00% 65.00% 70.00% 72.55% 60.00% 60.00% 70.00% 100.00% 100.00% 100.00% 100.00% 75.00% 98.13% 75.00% 70.00% 68.00% 67.00%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 4,475,580.00 1,047,600.00 582,000.00 2,444,400.00 2,444,400.00 2,444,400.00 4,074,000.00 1,746,000.00 465,600.00 1,513,200.00 582,000.00 261,900.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 244,440.00 316,608.00 2,339,640.00	Completed On going On going On going On going On going On going On going Completed Completed Completed Completed On going On going
Water SystemSolar ElectrificationMulti Purposed BuildingSub totalXIV- Brgy. Himba, TandubasBarangah HallWooden Footbridge (200 Meters)Multi Purposed BuildingXV- Brgy. Tong Bankaw, TandubasBarangay HallCommunity Learning CenterBirthing ClinicWater SystemSolar DryerXV- Brgy. Darusalam, LanguyanBarangay HallFootbridgeCommunity Learning Center	582,000.00 349,200.00 3,492,000.00 6,169,200.00 6,169,200.00 1,746,000.00 970,000.00 3,492,000.00 3,492,000.00 6,208,000.00 1,746,000.00 1,746,000.00 1,513,200.00 349,200.00 349,200.00 349,200.00 349,200.00 349,200.00 349,200.00 349,200.00 465,600.00	100.00% 65.00% 70.00% 72.55% 60.00% 60.00% 70.00% 70.00% 100.00% 100.00% 100.00% 75.00% 98.13% 75.00% 70.00% 68.00%	582,000.00 226,980.00 2,444,400.00 4,475,580.00 4,475,580.00 1,047,600.00 582,000.00 2,444,400.00 2,444,400.00 4,074,000.00 4,074,000.00 1,746,000.00 1,513,200.00 582,000.00 261,900.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 1,513,200.00 244,440.00 1,309,500.00 244,440.00 316,608.00	Completed On going On going On going On going On going On going On going Completed Completed Completed Completed On going On going On going

Brgy. Nuyo, Buldon Image: Second	1,225,000.00 1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,250,000.00 1,250,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,300,000.00 1,300,000.00 1,300,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00	100.00% 100.00% 100.00% 100.00% 100.00% 95.00% 98.53% 98.53% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 90.00% 90.00% 97.06%	1,225,000.00 1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,187,500.00 4,187,500.00 3,000,000.00 3,000,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,300,000.00 500,000.00 500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00	Completed Completed Completed Completed On going On going Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed
Barangay Hall Multi Purposed Building School Fencing School Fencing Sub total Brgy. Sabaken, Northern Kabuntalan Barangay Hall Health Center Water System Botika ng Barangay Sub total Brgy. Upper Taviran, Mother Kabuntalan Barangay Hall Flea Market	1,500,000.00 I 3,725,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 4,250,000.00 I 1,500,000.00 I 4,250,000.00 I 1,500,000.00 I 3,000,000.00 I 1,500,000.00 I 1,500,000.00 I 1,300,000.00 I 500,000.00 I 500,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I	100.00% 100.00% 100.00% 95.00% 95.00% 98.53% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00%	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,187,500.00 4,187,500.00 1,500,000.00 3,000,000.00 3,000,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,300,000.00 500,000.00 500,000.00 3,800,000.00 1,500,000.00 1,500,000.00	Completed Completed Completed On going On going Completed Completed Completed Completed Completed Completed Completed Completed Completed
Barangay Hall Multi Purposed Building School Fencing Sub total Straige Sabaken, Northern Kabuntalan Barangay Hall Health Center Water System Botika ng Barangay Sub total Brgy. Upper Taviran, Mother Kabuntalan Barangay Hall	1,500,000.00 I 3,725,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 4,250,000.00 I 1,500,000.00 I 4,250,000.00 I 1,500,000.00 I 3,000,000.00 I 1,500,000.00 I 1,500,000.00 I 1,300,000.00 I 500,000.00 I 500,000.00 I 3,800,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I	100.00% 100.00% 100.00% 95.00% 95.00% 98.53% 100.00%	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,187,500.00 4,187,500.00 1,500,000.00 3,000,000.00 3,000,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,300,000.00 500,000.00 500,000.00 3,800,000.00 1,500,000.00	Completed Completed Completed On going On going Completed Completed Completed Completed Completed Completed Completed
Barangay Hall Multi Purposed Building School Fencing Sub total Barangay Hall Barangay Hall Health Center Water System Botika ng Barangay Sub total	1,500,000.00 I 3,725,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 4,250,000.00 I 1,500,000.00 I 4,250,000.00 I 1,500,000.00 I 3,000,000.00 I 4,700,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 1,300,000.00 I 500,000.00 I 500,000.00 I 3,800,000.00 I	100.00% 100.00% 100.00% 95.00% 95.00% 98.53% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.0	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,187,500.00 4,187,500.00 1,500,000.00 3,000,000.00 3,000,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 500,000.00 500,000.00 3,800,000.00	Completed Completed Completed On going Completed Completed Completed Completed Completed Completed Completed
Barangay Hall Multi Purposed Building School Fencing Sub total Barangay Hall Barangay Hall Health Center Water System Botika ng Barangay	1,500,000.00 I 3,725,000.00 I 1,500,000.00 I 1,500,000.00 I 1,250,000.00 I 4,250,000.00 I 1,500,000.00 I 3,000,000.00 I 3,000,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 1,300,000.00 I 500,000.00 I	100.00% 100.00% 100.00% 95.00% 98.53% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00%	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,187,500.00 4,187,500.00 1,500,000.00 3,000,000.00 3,000,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 500,000.00 500,000.00	Completed Completed Completed On going Completed Completed Completed Completed Completed Completed Completed
Barangay Hall Multi Purposed Building School Fencing Sub total Barangay Hall Barangay Hall Health Center Water System	1,500,000.00 I 3,725,000.00 I 1,500,000.00 I 1,500,000.00 I 1,250,000.00 I 4,250,000.00 I 1,500,000.00 I 3,000,000.00 I 3,000,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 1,300,000.00 I 500,000.00 I	100.00% 100.00% 100.00% 95.00% 98.53% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00%	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,187,500.00 4,187,500.00 1,500,000.00 3,000,000.00 200,000.00 4,700,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,500,000.00	Completed Completed Completed On going Completed Completed Completed Completed Completed Completed Completed
Barangay Hall Multi Purposed Building School Fencing Sub total Barangay Hall Barangay Hall Health Center	1,500,000.00 I 3,725,000.00 I 1,500,000.00 I 1,500,000.00 I 1,250,000.00 I 4,250,000.00 I 1,500,000.00 I 3,000,000.00 I 3,000,000.00 I 4,700,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I	100.00% 100.00% 100.00% 95.00% 98.53% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00%	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,187,500.00 4,187,500.00 3,000,000.00 3,000,000.00 200,000.00 4,700,000.00 1,500,000.00 1,500,000.00	Completed Completed Completed On going Completed Completed Completed Completed Completed Completed
Barangay Hall Multi Purposed Building School Fencing Sub total Brgy. Sabaken, Northern Kabuntalan Barangay Hall	1,500,000.00 I 3,725,000.00 I 1,500,000.00 I 1,500,000.00 I 1,250,000.00 I 4,250,000.00 I 1,500,000.00 I 3,000,000.00 I 200,000.00 I 4,700,000.00 I 1,500,000.00 I 1,500,000.00 I 1,500,000.00 I	100.00% 100.00% 100.00% 95.00% 98.53% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00%	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,187,500.00 4,187,500.00 3,000,000.00 3,000,000.00 200,000.00 4,700,000.00 1,500,000.00	Completed Completed Completed On going Completed Completed Completed Completed
Barangay Hall Multi Purposed Building School Fencing Sub total Brgy. Sabaken, Northern Kabuntalan	1,500,000.00 I 3,725,000.00 I 1,500,000.00 I 1,500,000.00 I 1,250,000.00 I 4,250,000.00 I 1,500,000.00 I 3,000,000.00 I 200,000.00 I 4,700,000.00 I	100.00% 100.00% 100.00% 95.00% 98.53% 100.00% 100.00% 100.00% 100.00% 100.00%	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,187,500.00 4,187,500.00 1,500,000.00 3,000,000.00 200,000.00 4,700,000.00	Completed Completed Completed On going Completed Completed Completed
Barangay Hall Multi Purposed Building School Fencing Sub total	1,500,000.00 I 3,725,000.00 I 1,500,000.00 I 1,500,000.00 I 1,250,000.00 I 4,250,000.00 I 1,500,000.00 I 3,000,000.00 I 200,000.00 I	100.00% 100.00% 100.00% 100.00% 95.00% 98.53% 100.00% 100.00% 100.00%	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,187,500.00 4,187,500.00 1,500,000.00 3,000,000.00 200,000.00	Completed Completed Completed On going Completed Completed Completed
Barangay Hall Multi Purposed Building School Fencing	1,500,000.00 I 3,725,000.00 I 1,500,000.00 I 1,500,000.00 I 1,250,000.00 I 4,250,000.00 I 1,500,000.00 I 3,000,000.00 I 200,000.00 I	100.00% 100.00% 100.00% 100.00% 95.00% 98.53% 100.00% 100.00% 100.00%	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,187,500.00 4,187,500.00 1,500,000.00 3,000,000.00 200,000.00	Completed Completed Completed On going Completed Completed Completed
Barangay Hall Multi Purposed Building	1,500,000.00 I 3,725,000.00 I 1,500,000.00 I 1,500,000.00 I 1,250,000.00 I 4,250,000.00 I 1,500,000.00 I 3,000,000.00 I	100.00% 100.00% 100.00% 95.00% 98.53% 100.00% 100.00% 100.00%	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,187,500.00 4,187,500.00 1,500,000.00 3,000,000.00	Completed Completed Completed On going Completed Completed Completed
Barangay Hall	1,500,000.00 I 3,725,000.00 I 1,500,000.00 I 1,500,000.00 I 1,250,000.00 I 4,250,000.00 I 1,500,000.00 I 1,250,000.00 I 1,250,000.00 I 1,250,000.00 I 1,250,000.00 I	100.00% 100.00% 100.00% 95.00% 98.53% 100.00%	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,500,000.00 1,187,500.00 4,187,500.00 1,500,000.00	Completed Completed Completed On going Completed
	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,250,000.00 4,250,000.00	100.00% 100.00% 100.00% 95.00% 98.53%	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,187,500.00 4,187,500.00	Completed Completed Completed On going
Bray Nuvo Buldon	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,250,000.00	100.00% 100.00% 100.00% 95.00%	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,187,500.00	Completed Completed Completed
Sub total	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,250,000.00	100.00% 100.00% 100.00% 95.00%	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00 1,187,500.00	Completed Completed Completed
Housing Project Sub total	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00	100.00% 100.00% 100.00%	1,500,000.00 3,725,000.00 1,500,000.00 1,500,000.00	Completed Completed Completed
Housing Project	1,500,000.00 3,725,000.00 1,500,000.00	100.00% 100.00% 100.00%	1,500,000.00 3,725,000.00 1,500,000.00	Completed
Barangay Hall Flea Market	1,500,000.00 3,725,000.00	100.00% 100.00%	1,500,000.00 3,725,000.00	Completed
Brgy. Marang, Barira	1,500,000.00	100.00%	1,500,000.00	•
Sub total Bray Marana Barira	1,500,000.00	100.00%	1,500,000.00	•
Terminal Building				•
Covered Court Bleacher	1 105 000 00	100 0000	1 005 000 00	
Barangay Hall (Renovation)	1,000,000.00	100.00%	1,000,000.00	Completed
Brgy. Sarmiento, Parang	1 000 000 00	100.000/	1 000 000 00	Comulated
Sub total	3,500,000.00	100.00%	3,500,000.00	
Fishport	1,500,000.00	100.00%	1,500,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
rgy. Kidama, Matanog				
Sub total	2,900,000.00	100.00%	2,900,000.00	
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Botika sa Barangay	500,000.00	100.00%	500,000.00	Completed
Health Center (Renovation)	1,000,000.00	100.00%	1,000,000.00	Completed
Barangay Hall (Repair)	1,000,000.00	100.00%	1,000,000.00	Completed
rgy. Butigen, Sultan Kudarat				
GUINDANAO 1ST DISTRICT ENGINEERING OFFICE				
Total for Tawi Tawi	112,966,200.00	82.00%	92,630,150.00	
Sub total	4,229,200.00	72.71%	3,074,900.00	
Children's Park	465,600.00	80.00%	372,480.00	On going
Public Stage	970,000.00	68.00%	659,600.00	On going
Community Learning Center	465,600.00	70.00%	325,920.00	On going
Water System	582,000.00	70.00%	407,400.00	On going
Barangay Hall	1,746,000.00	75.00%	1,309,500.00	On going
Brgy. Lubukan, Hadji Muhtamad				
Sub total	4,985,800.00	75.54%	3,766,510.00	
Solar Electrification	349,200.00	80.00%	279,360.00	On going
School Building Repair	1,455,000.00	75.00%	1,091,250.00	On going
Footbridge with Pier Head	970,000.00	85.00%	824,500.00	On going
Community Learning Center	465,600.00	75.00%	349,200.00	On going
Barangay Hall	1,746,000.00	70.00%	1,222,200.00	On going
Brgy. Taungoh, Sibutu				
Sub total	5,509,600.00	83.13%	4,580,340.00	
Concrete Footbridge	582,000.00	100.00%	582,000.00	Completed
Fish Landing	1,746,000.00	100.00%	1,746,000.00	Completed
Barangay Stage	970,000.00	75.00%	727,500.00	On going
Community Learning Center	465,600.00	65.00%	302,640.00	On going
Barangay Hall	1,746,000.00	70.00%	1,222,200.00	On going
I- Brgy. Tongsibalo, Sibutu				
Sub total	5,587,200.00	82.97%	4,635,630.00	
Footbridge	349,200.00	100.00%	349,200.00	Completed
Seawall	1,455,000.00	75.00%	1,091,250.00	On going
Pier Terminal House	1,455,000.00	100.00%	1,455,000.00	Completed

Multi Purposed Building	3,000,000.00	100.00%	3,000,000.00	Completed
Solar Dryer	300,000.00	100.00%	300,000.00	Completed
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Sub total	4,800,000.00	100.00%	4,800,000.00	
X- Brgy. Lapaken, Datu Blah Sinsuat				
Barangay Hall	1,500,000.00	60.00%	900,000.00	On going
Health Center	1,300,000.00	50.00%	650,000.00	On going
Water System	500,000.00	15.00%	75,000.00	On going
Housing Project	1,250,000.00	15.00%	187,500.00	On going
Sub total	4,550,000.00	39.84%	1,812,500.00	
X- Brgy. Sapalan, Datu Oden Sinsuat	1,500,000.00	100.00%	1,500,000.00	Completed
Barangay Hall Health Center	1,300,000.00	100.00%	1,300,000.00	Completed Completed
Housing Project	1,250,000.00	100.00%	1,250,000.00	Completed
Sub total	4,050,000.00	100.00%	4,050,000.00	Completed
KI- Brgy. Tapayan, Sultan Mastura	.,,		.,,	
Barangay Hall (Renovation)	1,000,000.00	100.00%	1,000,000.00	Completed
Health Center (Renovation)	1,000,000.00	100.00%	1,000,000.00	Completed
Multi Purposed Building	3,000,000.00	100.00%	3,000,000.00	Completed
Sub total	5,000,000.00	100.00%	5,000,000.00	
Total for Mag I	45,525,000.00	93.57%	42,600,000.00	
MAGUINDANAO 2ND DISTRICT ENGINEERING OFFICE				
- Brgy. Kidati, Talayan				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Housing Project	1,250,000.00	100.00%	1,250,000.00	Completed
Health Center	1,300,000.00	100.00%	1,300,000.00	Completed
Madrassah Repair	200,000.00	100.00%	200,000.00	Completed
Sub total	4,750,000.00	100.00%	4,750,000.00	
I- Brgy. Poblacion Mother, Shariff Aguak				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Multi Purposed Building	3,000,000.00	100.00%	3,000,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Garbage / Waste Disposal Sub total	475,000.00 5,475,000.00	100.00%	475,000.00 5,475,000.00	Completed
II- Brgy. Libutan, Mamasapano	3,473,000.00	100.00%	3,473,000.00	
Barangay Hall	1,900,000.00	100.00%	1,900,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Flea Market	1,500,000.00	88.31%	1,324,650.00	On going
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Health Center	600,000.00	81.32%	487,920.00	On going
Sub total	4,900,000.00	94.13%	4,612,570.00	
V- Brgy. Kabingi, Datu Saudi Ampatuan				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Health Center	1,300,000.00	100.00%	1,300,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Flea Market	1,500,000.00	100.00%	1,500,000.00	Completed
Sub total	4,800,000.00	100.00%	4,800,000.00	
/- Brgy. Malatimon, Ampatuan	4 500 000 55	F 4 0007		<u> </u>
Barangay Hall	1,500,000.00	54.30%	814,500.00	On going
Botika ng Barangay	500,000.00	56.32%	281,600.00	Completed
Community Learning Center Health Center	400,000.00	100.00%	400,000.00	Completed
Flea Market	1,000,000.00	100.00% 6.60%	1,000,000.00 99,000.00	Completed On going
Sub total	4,900,000.00	52.96%	2,595,100.00	
/I- Brgy. Lumambao, Salipada K. Pendatun	.,		_,	
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Health Center	1,300,000.00	100.00%	1,300,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Solar Dryer with Warehouse	1,500,000.00	100.00%	1,500,000.00	Completed
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
School Repair	200,000.00	100.00%	200,000.00	Completed
Sub total	5,400,000.00	100.00%	5,400,000.00	·
/II. Dray Deblasion Daty Deales				
hi- Bigy. Población, Dalu Pagias				
VII- Brgy. Poblacion, Datu Paglas Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed

Fencing (Gov't. Center)	200,000.00	100.00%	200,000.00	Completed
Children's Park	400,000.00	100.00%	400,000.00	Completed
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Sub total	5,500,000.00	100.00%	5,500,000.00	
/III- Brgy. Poblacion, Mangudadatu				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Flea Market	1,500,000.00	100.00%	1,500,000.00	Completed
Fishport	1,500,000.00	68.74%	1,031,100.00	On going
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Sub total	5,400,000.00	91.32%	4,931,100.00	
X- Brgy. Limpongo, Datu Hoffer				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Botika ng Barangay	500,000.00	100.00%	500,000.00	Completed
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Solar Dryer with Warehouse	1,500,000.00	100.00%	1,500,000.00	Completed
Sub total	4,400,000.00	100.00%	4,400,000.00	
	45,525,000.00	93.28%	42,463,770.00	
ANAO DEL SUR 1ST DISTRICT ENGINEERING OFFICE			1	
Brgy. Lumbaca Madaya, Marawi City		100.00%	1 500 000 00	Completed
Barangay Hall Health Center	1,500,000.00	100.00%	1,500,000.00	Completed
Community Learning Center	400,000.00	100.00%	400,000.00	Completed Completed
Community Learning Center	3,200,000.00	100.00%	3,200,000.00	
- Brgy. Langui Talub, Masiu	3,200,000.00	100.0070	3,200,000.00	
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Multi Purposed Building	3,000,000.00	100.00%	3,000,000.00	Completed
Sub total	5,000,000.00	100.00%	5,000,000.00	Ч Параления Пар
II- Brgy. Camalig Bubong, Marantao				
Multi Purposed Building	3,000,000.00	95.00%	2,850,000.00	On going
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Sub total	3,900,000.00	96.15%	3,750,000.00	
V- Brgy. Bangon, Mulondo				
Community Learning Center	400,000.00	95.00%	380,000.00	On going
Water System	500,000.00	100.00%	500,000.00	Completed
Multi Purposed Building	3,000,000.00	87.00%	2,610,000.00	On going
Sub total	3,900,000.00	89.49%	3,490,000.00	
/- Brgy. Ilian Proper, Piagapo				
Barangay Hall	1,500,000.00	95.00%	1,425,000.00	On going
Water System	500,000.00	100.00%	500,000.00	Completed
Multi Purposed Building	3,000,000.00	100.00%	3,000,000.00	Completed
Sub total	5,000,000.00	98.50%	4,925,000.00	
/I- Brgy. Salaman, Lumba Bayabao	1 500 000 00	100.000/	1 500 000 00	
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Housing Project	500,000.00	100.00%	500,000.00	Completed
Multi Purposed Building Sub total	3,000,000.00 5,000,000.00	100.00%	3,000,000.00 5,000,000.00	Completed
/II- Brgy. Lumbatan, Ditsaan Ramain	5,000,000.00	100.0078	3,000,000.00	
Multi Purposed Building	3,000,000.00	85.00%	2,550,000.00	On going
Flood Control Project	1,240,000.00	100.00%	1,240,000.00	Completed
Sub total	4,240,000.00	89.39%	3,790,000.00	P
/III- Brgy. Karigongan, Bubong				
Flea Market	1,500,000.00	100.00%	1,500,000.00	Completed
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Multi Purposed Building	3,000,000.00	100.00%	3,000,000.00	Completed
Sub total	4,900,000.00	100.00%	4,900,000.00	
Total for LDS I	35,140,000.00	96.91%	34,055,000.00	
ANAO DEL SUR 2ND DISTRICT ENGINEERING OFFICE	1,500,000.00	75.00%	1,125,000.00	On going
ANAO DEL SUR 2ND DISTRICT ENGINEERING OFFICE - Brgy. Poblacion, Ganassi Barangay Hall Community Learning Center	1,500,000.00 400,000.00	75.00% 80.00%	1,125,000.00 320,000.00	On going On going
ANAO DEL SUR 2ND DISTRICT ENGINEERING OFFICE - Brgy. Poblacion, Ganassi Barangay Hall				

1,500,000.00 4,500,000.00 400,000.00 6,400,000.00	15.00% 15.00% 15.00% 15.00%	225,000.00 675,000.00 60,000.00	On going On going On going
400,000.00 6,400,000.00	15.00%	· · ·	
6,400,000.00		60,000.00	On going
	15.00%		<u> </u>
		960,000.00	
0 000 000 00 ·			
3,000,000.00	15.00%	450,000.00	On going
333,500.00	15.00%	50,025.00	On going
3,333,500.00	15.00%	500,025.00	
			On going
			On going
		· · ·	On going
3,250,000.00	5.00%	162,500.00	
3,000,000.00		-	Soon to Start
		-	Soon to Start
1,250,000.00		-	Soon to Start
5,750,000.00	0.00%	-	
		ļ	
1,500,000.00	15.00%	225,000.00	On going
1,300,000.00	15.00%	195,000.00	On going
500,000.00	15.00%	75,000.00	On going
3,300,000.00	15.00%	495,000.00	
1,500,000.00		-	Soon to Start
		-	Soon to Start
400,000.00		-	
1,500,000.00		-	Soon to Start
3,400,000.00	0.00%	-	
1,500,000.00		-	Soon to Start
3,000,000.00		-	Soon to Start
300,000.00		-	Soon to Start
4,800,000.00	0.00%	-	
1,500,000.00	35.00%	525,000.00	On going
1,300,000.00	15.00%	195,000.00	On going
400,000.00	15.00%	60,000.00	On going
3,200,000.00	24.38%	780,000.00	
1,500,000.00	45.00%	675,000.00	On going
1,300,000.00	45.00%	585,000.00	On going
400,000.00	45.00%	180,000.00	On going
3,200,000.00	45.00%	1,440,000.00	
1,500,000.00	45.00%	675,000.00	On going
1,250,000.00	45.00%	562,500.00	On going
400,000.00	45.00%	180,000.00	On going
3,150,000.00	45.00%	1,417,500.00	
1,500,000.00	65.00%	975,000.00	On going
3,000,000.00	45.00%	1,350,000.00	On going
400,000.00	65.00%	260,000.00	On going
4,900,000.00	52.76%	2,585,000.00	
49,583,500.00	23.97%	11,885,025.00	
	5,750,000.001,500,000.001,300,000.00500,000.003,300,000.001,500,000.001,500,000.001,500,000.003,000,000.003,000,000.003,000,000.001,500,000.00	500,000.005.00%1,250,000.005.00%3,250,000.005.00%3,000,000.001.00%1,500,000.000.00%5,750,000.000.00%1,500,000.0015.00%1,500,000.0015.00%3,000,000.0015.00%3,300,000.0015.00%3,300,000.0015.00%1,500,000.0015.00%1,500,000.0015.00%1,500,000.0015.00%1,500,000.000.00%1,500,000.000.00%1,500,000.000.00%3,000,000.000.00%1,500,000.0015.00%1,500,000.0015.00%1,500,000.0015.00%1,500,000.0015.00%1,500,000.0045.00%1,500,000.00	500,000.005.00%25,000.001,250,000.005.00%62,500.003,250,000.005.00%162,500.001,500,000.00-11,500,000.00-11,250,000.000.00%-1,250,000.000.00%-5,750,000.000.00%11,500,000.0015.00%225,000.001,500,000.0015.00%195,000.001,500,000.0015.00%75,000.003,300,000.0015.00%495,000.001,500,000.0015.00%-1,500,000.00-11,500,000.001,500,000.001,500,000.001,500,000.003,400,000.001,500,000.003,000,000.001,500,000.0035.00%525,000.001,500,000.0015.00%60,000.001,500,000.0015.00%60,000.001,500,000.0015.00%675,000.001,500,000.0045.00%180,000.001,500,000.0045.00%180,000.001,500,000.0045.00%180,000.001,500,000.0045.00%1,340,000.001,500,000.0045.00%1,350,000.001,500,000.0045.00%180,000.001,500,000.0045.00%1,350,000.001,500,000.0045.00%1,350,000.001,500,000.0045.00%1,350,000.001,500,000.0045.00%<