

## 2017 ARMM-HELPS

Municipality	Project Description	Barangay	Appropriation (In Million)	% tage of Physical Acc.		Mode of Implementation	Status
<b>BASILAN DISTRICT ENGINEERING OFFICE</b>							
<b>Akbar</b>	Barangay Hall	Caddayan	1,800,000.00	55.00%	990,000.00	Admin	On going
	Covered Court	Caddayan	3,600,000.00		-	Admin	Soon to start
	School Building	Caddayan	480,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,880,000.00</b>	<b>16.84%</b>	<b>990,000.00</b>		
<b>Sumisip</b>	Barangay Hall	Libug	1,800,000.00	55.00%	990,000.00	Admin	On going
	Covered Court	Libug	3,600,000.00		-	Admin	Soon to start
	Day Care Center	Libug	480,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,880,000.00</b>	<b>16.84%</b>	<b>990,000.00</b>		
<b>Sumisip</b>	Barangay Hall	Lookbait	1,800,000.00	50.00%	900,000.00	Admin	On going
	Covered Court	Lookbait	3,600,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,400,000.00</b>	<b>16.67%</b>	<b>900,000.00</b>		
<b>Sumisip</b>	Barangay Hall	Tikus	1,800,000.00	50.00%	900,000.00	Admin	On going
	Housing Project	Tikus	3,750,000.00		-	Admin	Soon to start
	Day Care Center	Tikus	480,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>6,030,000.00</b>	<b>14.93%</b>	<b>900,000.00</b>		
<b>Hadji Muhtamad</b>	Barangay Hall	Baluk Baluk	1,800,000.00	20.00%	360,000.00	Admin	On going
	Fish Port	Baluk Baluk	1,800,000.00		-	Admin	Soon to start
	Flea Market	Baluk Baluk	1,800,000.00		-	Admin	Soon to start
	Solar Electrification	Baluk Baluk	400,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,800,000.00</b>	<b>6.21%</b>	<b>360,000.00</b>		
<b>Hadji Muhtamad</b>	Barangay Hall	Sangay Big	1,800,000.00	80.00%	1,440,000.00	Admin	On going
	Covered Court	Sangay Big	3,600,000.00		-	Admin	Soon to start
	Solar Electrification	Sangay Big	400,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,800,000.00</b>	<b>24.83%</b>	<b>1,440,000.00</b>		
<b>Tuburan</b>	Barangay Hall	Tablas Usew	1,800,000.00	99.00%	1,782,000.00	Admin	On going
	Covered Court	Tablas Usew	3,600,000.00		-	Admin	Soon to start
	Multi Purposed Building/Hall	Tablas Usew	480,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,880,000.00</b>	<b>30.31%</b>	<b>1,782,000.00</b>		
<b>Tuburan</b>	Barangay Hall	Bohe Tambis	1,800,000.00	100.00%	1,800,000.00	Admin	COMPLETED
	Covered Court	Bohe Tambis	3,600,000.00		-	Admin	Soon to start
	School Building	Bohe Tambis	480,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,880,000.00</b>	<b>30.61%</b>	<b>1,800,000.00</b>		
<b>Tuburan</b>	Barangay Hall	Sinulatan	1,800,000.00	85.00%	1,530,000.00	Admin	On going
	Covered Court	Sinulatan	3,600,000.00		-	Admin	Soon to start
	Multi Purposed Building/Hall	Sinulatan	480,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,880,000.00</b>	<b>26.02%</b>	<b>1,530,000.00</b>		
<b>Maluso</b>	Barangay Hall	Abong Abong	1,800,000.00	80.00%	1,440,000.00	Admin	On going
	Covered Court	Abong Abong	3,600,000.00		-	Admin	Soon to start
	Health Center (Repair)	Abong Abong	400,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,800,000.00</b>	<b>24.83%</b>	<b>1,440,000.00</b>		
<b>Maluso</b>	Barangay Hall	Batungal	1,800,000.00	80.00%	1,440,000.00	Admin	On going
	Housing Project	Batungal	3,750,000.00		-	Admin	Soon to start
	Children's Park	Batungal	480,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>6,030,000.00</b>	<b>23.88%</b>	<b>1,440,000.00</b>		
<b>Maluso</b>	Barangay Hall	Fuente	1,800,000.00	70.00%	1,260,000.00	Admin	On going
	Housing Project	Fuente	3,750,000.00		-	Admin	Soon to start
	School Repair	Fuente	250,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,800,000.00</b>	<b>21.72%</b>	<b>1,260,000.00</b>		
<b>Tipo Tipo</b>	Barangay Hall	Silangkum	1,800,000.00	85.00%	1,530,000.00	Admin	On going
	Housing Project	Silangkum	3,000,000.00		-	Admin	Soon to start
	School Building	Silangkum	480,000.00		-	Admin	Soon to start
	Water System	Silangkum	600,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,880,000.00</b>	<b>26.02%</b>	<b>1,530,000.00</b>		
<b>Tipo Tipo</b>	Barangay Hall	Bangcuang	1,800,000.00	90.00%	1,620,000.00	Admin	On going
	Covered Court	Bangcuang	3,600,000.00	20.00%	720,000.00	Admin	On going
	School Repair	Bangcuang	500,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,900,000.00</b>	<b>39.66%</b>	<b>2,340,000.00</b>		
<b>Lantawan</b>	Barangay Hall	Lantawan Proper	1,800,000.00	90.00%	1,620,000.00	Admin	On going

	Function Hall	Lantawan Proper	480,000.00		-	Admin	Soon to start
	Housing Project	Lantawan Proper	3,000,000.00		-	Admin	Soon to start
	Community Learning Center	Lantawan Proper	480,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,760,000.00</b>	<b>28.13%</b>	<b>1,620,000.00</b>		
<b>Lamitan City</b>	Barangay Hall	Ubit	1,800,000.00	80.00%	1,440,000.00	Admin	On going
	Covered Court	Ubit	3,600,000.00		-	Admin	Soon to start
	Canteen Building	Ubit	400,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,800,000.00</b>	<b>24.83%</b>	<b>1,440,000.00</b>		
<b>Lamitan City</b>	Barangay Hall	Parang Basak	1,800,000.00	90.00%	1,620,000.00	Admin	On going
	Flea Market with Extension	Parang Basak	2,440,000.00	95.00%	2,318,000.00	Admin	On going
	Weaving Center	Parang Basak	1,560,000.00		-	Admin	Soon to start
	<b>Sub total</b>	<b>big</b>	<b>5,800,000.00</b>	<b>67.90%</b>	<b>3,938,000.00</b>		
<b>Lamitan City</b>	Barangay Hall	Colonia	1,800,000.00	98.00%	1,764,000.00	Admin	On going
	Covered Court	Colonia	3,600,000.00		-	Admin	Soon to start
	Mini Market/ Mini Stalls	Colonia	460,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,860,000.00</b>	<b>30.10%</b>	<b>1,764,000.00</b>		
<b>Lamitan City</b>	Barangay Hall	Luksumbang	1,800,000.00	85.00%	1,530,000.00	Admin	On going
	Covered Court	Luksumbang	3,600,000.00		-	Admin	Soon to start
	School Building	Luksumbang	500,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,900,000.00</b>	<b>25.93%</b>	<b>1,530,000.00</b>		
<b>Al-barka</b>	Barangay Hall	Macalang	1,800,000.00	80.00%	1,440,000.00	Admin	On going
	Housing Project	Macalang	3,750,000.00		-	Admin	Soon to start
	School Building	Macalang	480,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>6,030,000.00</b>	<b>23.88%</b>	<b>1,440,000.00</b>		
<b>Al-barka</b>	Barangay Hall	Magcawa	1,800,000.00	80.00%	1,440,000.00	Admin	On going
	Covered Court	Magcawa	3,600,000.00		-	Admin	Soon to start
	Community Learning Center	Magcawa	480,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,880,000.00</b>	<b>24.49%</b>	<b>1,440,000.00</b>		
<b>Al-barka</b>	Barangay Hall	Look Bisaya	1,800,000.00	60.00%	1,080,000.00	Admin	On going
	Fish Port	Look Bisaya	1,800,000.00		-	Admin	Soon to start
	Housing Project	Look Bisaya	1,750,000.00		-	Admin	Soon to start
	Timber Bridge	Look Bisaya	750,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>6,100,000.00</b>	<b>17.70%</b>	<b>1,080,000.00</b>		
<b>Ungkaya Pukan</b>	Barangay Hall	Matata	1,800,000.00	90.00%	1,620,000.00	Admin	On going
	Covered Court	Matata	3,600,000.00		-	Admin	Soon to start
	School Repair	Matata	400,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,800,000.00</b>	<b>27.93%</b>	<b>1,620,000.00</b>		
<b>Mohammad Adjul</b>	Barangay Hall	Sibago	1,800,000.00	80.00%	1,440,000.00	Admin	On going
	School Repair	Sibago	1,960,000.00	75.00%	1,470,000.00	Admin	On going
	Community Learning Center	Sibago	480,000.00		-	Admin	Soon to start
	Maternal Home	Sibago	1,560,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,800,000.00</b>	<b>50.17%</b>	<b>2,910,000.00</b>		
<b>Tabuan Lasa</b>	Barangay Hall	Balanting	1,800,000.00	20.00%	360,000.00	Admin	On going
	Multi Purposed Building/Covered Court	Balanting	3,600,000.00		-	Admin	Soon to start
	Solar Dryer	Balanting	350,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,750,000.00</b>	<b>6.26%</b>	<b>360,000.00</b>		
<b>Tabuan Lasa</b>	Barangay Hall	Kaupurnah	1,800,000.00	20.00%	360,000.00	Admin	On going
	Covered Court	Kaupurnah	3,600,000.00		-	Admin	Soon to start
	Community Learning Center	Kaupurnah	400,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,800,000.00</b>	<b>6.21%</b>	<b>360,000.00</b>		
<b>Sumisip</b>	Barangay Hall	Bacung	1,800,000.00	15.00%	270,000.00	Admin	On going
	Covered Court	Bacung	3,600,000.00	15.00%	540,000.00	Admin	On going
	Stage	Bacung	480,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,880,000.00</b>	<b>13.78%</b>	<b>810,000.00</b>		
<b>Sumisip</b>	Barangay Hall	Tongsengal	1,800,000.00	45.00%	810,000.00	Admin	On going
	Covered Court	Tongsengal	3,600,000.00		-	Admin	Soon to start
	School Repair	Tongsengal	480,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>5,880,000.00</b>	<b>13.78%</b>	<b>810,000.00</b>		
<b>Lantawan</b>	Barangay Hall	Calayan	1,800,000.00	20.00%	360,000.00	Admin	On going
	Fish Port	Calayan	1,800,000.00		-	Admin	Soon to start
	Community Learning Center	Calayan	480,000.00		-	Admin	Soon to start
	Day Care Center	Calayan	480,000.00		-	Admin	Soon to start
	Flea Market	Calayan	1,800,000.00		-	Admin	Soon to start
	<b>Sub total</b>		<b>6,360,000.00</b>	<b>5.66%</b>	<b>360,000.00</b>		

<b>Mohammad Adjul</b>	Barangay Hall	Tuburan Proper	1,800,000.00	70.00%	1,260,000.00	Admin	On going
	Flea Market	Tuburan Proper	1,800,000.00		-	Admin	Soon to start
	School Stage	Tuburan Proper	1,240,000.00		-	Admin	Soon to start
	Community Learning Center	Tuburan Proper	480,000.00		-	Admin	Soon to start
	Day Care Center	Tuburan Proper	480,000.00		-	Admin	Soon to start
		<b>Sub total</b>		<b>5,800,000.00</b>	<b>21.72%</b>	<b>1,260,000.00</b>	
	<b>Total for Basilan</b>		<b>176,040,000.00</b>	<b>23.54%</b>	<b>41,444,000.00</b>		
<b>SULU FIRST DISTRICT ENGINEERING OFFICE</b>							
<b>Indanan</b>	Barangay Hall	Pasil	1,800,000.00	100.00%	1,800,000.00	Admin	COMPLETED
	Multi Purposed Building	Pasil	3,600,000.00		-	Admin	Soon to start
		<b>Sub total</b>	<b>5,400,000.00</b>	<b>33.33%</b>	<b>1,800,000.00</b>		
<b>Indanan</b>	Barangay Hall	Tubig Dakula	1,800,000.00	100.00%	1,800,000.00	Admin	COMPLETED
	Community Learning Center	Tubig Dakula	480,000.00		-	Admin	Soon to start
	Multi Purposed Building	Tubig Dakula	3,600,000.00		-	Admin	Soon to start
	<b>Sub total</b>	<b>5,880,000.00</b>	<b>30.61%</b>	<b>1,800,000.00</b>			
<b>Indanan</b>	Barangay Hall	Kabbun Maas	1,800,000.00	100.00%	1,800,000.00	Admin	COMPLETED
	Health Center	Kabbun Maas	1,560,000.00		-	Admin	Soon to start
	Housing Project	Kabbun Maas	2,500,000.00		-	Admin	Soon to start
	<b>Sub total</b>	<b>5,860,000.00</b>	<b>30.72%</b>	<b>1,800,000.00</b>			
<b>Maimbung</b>	Barangay Hall	Duhhol Kabbon	1,800,000.00		-	Admin	Soon to start
	Water Tank	Duhhol Kabbon	600,000.00		-	Admin	Soon to start
	Community Learning Center	Duhhol Kabbon	480,000.00		-	Admin	Soon to start
	Solar Lights	Duhhol Kabbon	350,000.00		-	Admin	Soon to start
	Housing Project	Duhhol Kabbon	2,500,000.00		-	Admin	Soon to start
		<b>Sub total</b>	<b>5,730,000.00</b>	<b>0.00%</b>	<b>-</b>		
<b>Parang</b>	Barangay Hall	Piayahan	1,800,000.00	92.00%	1,656,000.00	Admin	On going
	Health Center	Piayahan	1,560,000.00		-	Admin	Soon to start
	Housing Project	Piayahan	2,500,000.00		-	Admin	Soon to start
	Solar Street Lights	Piayahan	350,000.00		-	Admin	Soon to start
	<b>Sub total</b>	<b>6,210,000.00</b>	<b>26.67%</b>	<b>1,656,000.00</b>			
<b>Parang</b>	Barangay Hall	Kan naway	1,800,000.00		-	Admin	Soon to start
	Water System	Kan naway	600,000.00		-	Admin	Soon to start
	Multi Purposed Building	Kan naway	3,600,000.00		-	Admin	Soon to start
	Solar Electrification	Kan naway	350,000.00		-	Admin	Soon to start
	<b>Sub total</b>	<b>6,350,000.00</b>	<b>0.00%</b>	<b>-</b>			
<b>Jolo</b>	Barangay Hall	Asturias	1,800,000.00		-	Admin	Soon to start
	Learning Center	Asturias	480,000.00		-	Admin	Soon to start
	Covered Court	Asturias	3,600,000.00		-	Admin	Soon to start
	<b>Sub total</b>	<b>5,880,000.00</b>	<b>0.00%</b>	<b>-</b>			
<b>Patikul</b>	Barangay Hall	Pangdanun	1,800,000.00	100.00%	1,800,000.00	Admin	COMPLETED
	Housing Project	Pangdanun	2,500,000.00		-	Admin	Soon to start
	Learning Center	Pangdanun	480,000.00		-	Admin	Soon to start
	Solar Electrification	Pangdanun	350,000.00		-	Admin	Soon to start
	<b>Sub total</b>	<b>5,130,000.00</b>	<b>35.09%</b>	<b>1,800,000.00</b>			
<b>Patikul</b>	Barangay Hall	Langhub	1,800,000.00	70.00%	1,260,000.00	Admin	On going
	Health Center	Langhub	1,560,000.00		-	Admin	Soon to start
	Housing Project	Langhub	2,500,000.00		-	Admin	Soon to start
	<b>Sub total</b>	<b>5,860,000.00</b>	<b>21.50%</b>	<b>1,260,000.00</b>			
<b>Patikul</b>	Barangay Hall	Kadday Mapalam	1,800,000.00	100.00%	1,800,000.00	Admin	COMPLETED
	Housing Project	Kadday Mapalam	2,500,000.00		-	Admin	Soon to start
	Learning Center	Kadday Mapalam	480,000.00		-	Admin	Soon to start
	Children's Play Ground	Kadday Mapalam	480,000.00		-	Admin	Soon to start
	<b>Sub total</b>	<b>5,260,000.00</b>	<b>34.22%</b>	<b>1,800,000.00</b>			
<b>Talipao</b>	Barangay Hall	Buntod	1,800,000.00		-	Admin	Soon to start
	Covered Court	Buntod	3,600,000.00		-	Admin	Soon to start
	Children's Play Ground	Buntod	480,000.00		-	Admin	Soon to start
	<b>Sub total</b>	<b>5,880,000.00</b>	<b>0.00%</b>	<b>-</b>		<b>Soon to start</b>	
<b>Talipao</b>	Barangay Hall	Gata	1,800,000.00		-	Admin	Soon to start
	Health Center	Gata	1,560,000.00		-	Admin	Soon to start
	Housing Project	Gata	2,500,000.00		-	Admin	Soon to start
	<b>Sub total</b>	<b>5,860,000.00</b>	<b>0.00%</b>	<b>-</b>			
<b>Pangutaran</b>	Barangay Hall	Tubig Nunuk	1,800,000.00	88.00%	1,584,000.00	Admin	On going
	Health Center	Tubig Nunuk	1,560,000.00		-	Admin	Soon to start
	Housing Project	Tubig Nunuk	2,500,000.00		-	Admin	Soon to start

		<b>Sub total</b>		<b>5,860,000.00</b>	<b>27.03%</b>	<b>1,584,000.00</b>	
<b>Pangutaran</b>	Barangay Hall	Luma Dapdap	1,800,000.00	94.00%	1,692,000.00	Admin	On going
	Housing Project	Luma Dapdap	1,250,000.00		-	Admin	Soon to start
	Multi Purposed Building	Luma Dapdap	3,600,000.00		-	Admin	Soon to start
		<b>Sub total</b>		<b>6,650,000.00</b>	<b>25.44%</b>	<b>1,692,000.00</b>	
<b>Pangutaran</b>	Barangay Hall	Pandukan	1,800,000.00	50.00%	900,000.00	Admin	On going
	Water System	Pandukan	600,000.00		-	Admin	Soon to start
	Day Care Center	Pandukan	480,000.00		-	Admin	Soon to start
	Learning Center / Madrassah	Pandukan	1,500,000.00		-	Admin	Soon to start
		<b>Sub total</b>		<b>4,380,000.00</b>	<b>20.55%</b>	<b>900,000.00</b>	
		<b>Total for Sulu 1</b>		<b>86,190,000.00</b>	<b>18.67%</b>	<b>16,092,000.00</b>	
<b>SULU SECOND DISTRICT ENGINEERING OFFICE</b>							
<b>Panamao</b>	Barangay Hall	Asin	1,800,000.00	12.55%	225,900.00	Admin	On going
	Covered Court	Asin	3,600,000.00		-	Admin	Soon to Start
	Day Care Center	Asin	480,000.00		-	Admin	Soon to Start
		<b>sub total</b>		<b>5,880,000.00</b>	<b>3.84%</b>	<b>225,900.00</b>	
<b>Kalingalan Caluang</b>	Barangay Hall	Karungdong	1,800,000.00	26.34%	474,120.00	Admin	On going
	Covered Court	Karungdong	3,600,000.00		-	Admin	Soon to Start
	Learning Center	Karungdong	480,000.00		-	Admin	Soon to Start
		<b>Sub total</b>		<b>5,880,000.00</b>	<b>8.06%</b>	<b>474,120.00</b>	
<b>Kalingalan Caluang</b>	Barangay Hall	Masjid Punjungan	1,800,000.00	36.75%	661,500.00	Admin	On going
	Learning Center	Masjid Punjungan	480,000.00		-	Admin	Soon to Start
	Covered Court	Masjid Punjungan	3,600,000.00		-	Admin	Soon to Start
		<b>Sub total</b>		<b>5,880,000.00</b>	<b>11.25%</b>	<b>661,500.00</b>	
<b>Lugus</b>	Barangay Hall	Larap	1,800,000.00		-	Admin	Soon to Start
	Covered Court	Larap	3,600,000.00		-	Admin	Soon to Start
	Water System	Larap	600,000.00		-	Admin	Soon to Start
		<b>Sub total</b>		<b>6,000,000.00</b>	<b>0.00%</b>	<b>-</b>	
<b>Lugus</b>	Barangay Hall	Alu Duyong	1,800,000.00		-	Admin	Soon to Start
	Covered Court	Alu Duyong	3,600,000.00		-	Admin	Soon to Start
	Day Care Center	Alu Duyong	480,000.00		-	Admin	Soon to Start
		<b>Sub total</b>		<b>5,880,000.00</b>	<b>0.00%</b>	<b>-</b>	
<b>Luuk</b>	Barangay Hall	Kan Bulak (Bridge)	1,800,000.00	15.35%	276,300.00	Admin	On going
	Covered Court	Kan Bulak (Bridge)	3,600,000.00		-	Admin	Soon to Start
	Learning Center	Kan Bulak (Bridge)	480,000.00		-	Admin	Soon to Start
	Solar Electrification	Kan Bulak (Bridge)	770,000.00		-	Admin	Soon to Start
		<b>Sub total</b>		<b>6,650,000.00</b>	<b>4.15%</b>	<b>276,300.00</b>	
<b>luuk</b>	Barangay Hall	Kan Mindus	1,800,000.00		-	Admin	Soon to Start
	Birthing Clinic	Kan Mindus	1,560,000.00		-	Admin	Soon to Start
	Community Learning Center	Kan Mindus	480,000.00		-	Admin	Soon to Start
	Solar Electrification	Kan Mindus	790,000.00		-	Admin	Soon to Start
	Water System	Kan Mindus	600,000.00		-	Admin	Soon to Start
		<b>Sub total</b>		<b>5,230,000.00</b>	<b>0.00%</b>	<b>-</b>	
<b>Omar</b>	Barangay Hall	Andalan	1,800,000.00	14.75%	265,500.00	Admin	On going
	Housing Project	Andalan	2,500,000.00		-	Admin	Soon to Start
	Market	Andalan	1,800,000.00		-	Admin	Soon to Start
		<b>Sub total</b>		<b>6,100,000.00</b>	<b>4.35%</b>	<b>265,500.00</b>	
<b>Pandami</b>	Barangay Hall	Bud Sibaud	1,800,000.00		-	Admin	Soon to Start
	Learning Center	Bud Sibaud	480,000.00		-	Admin	Soon to Start
	Housing Project	Bud Sibaud	2,500,000.00		-	Admin	Soon to Start
	Water System	Bud Sibaud	600,000.00		-	Admin	Soon to Start
	Children's Park	Bud Sibaud	480,000.00		-	Admin	Soon to Start
		<b>Sub total</b>		<b>5,860,000.00</b>	<b>0.00%</b>	<b>-</b>	
<b>Pandami</b>	Barangay Hall	Hambilan	1,800,000.00		-	Admin	Soon to Start
	Learnin Center	Hambilan	480,000.00		-	Admin	Soon to Start
	Water System	Hambilan	600,000.00		-	Admin	Soon to Start
	Children's Park	Hambilan	480,000.00		-	Admin	Soon to Start
	Solar Electrification	Hambilan	700,000.00		-	Admin	Soon to Start
		<b>Sub total</b>		<b>4,060,000.00</b>	<b>0.00%</b>	<b>-</b>	
<b>Panglima Estino</b>	Barangay Hall	Gata Gata	1,800,000.00	8.50%	153,000.00	Admin	On going
	Covered Court	Gata Gata	3,600,000.00		-	Admin	Soon to Start
	Learning Center	Gata Gata	480,000.00		-	Admin	Soon to Start
		<b>Sub total</b>		<b>5,880,000.00</b>	<b>2.60%</b>	<b>153,000.00</b>	
<b>Siasi</b>	Barangay Hall	Luuk Laminusa	1,800,000.00		-	Admin	Soon to Start

	Housing Project	Luuk Laminusa	2,500,000.00		-	Admin	Soon to Start
	Health Center	Luuk Laminusa	1,560,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,860,000.00</b>	<b>0.00%</b>	<b>-</b>		
<b>Siasi</b>	Barangay Hall	Campo Islam	1,800,000.00		-	Admin	Soon to Start
	Covered Court	Campo Islam	3,600,000.00		-	Admin	Soon to Start
	Solar Electrification	Campo Islam	700,000.00		-	Admin	Soon to Start
	Children's Park	Campo Islam	480,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>6,580,000.00</b>	<b>0.00%</b>	<b>-</b>		
<b>Tapul</b>	Barangay Hall	Kalang	1,800,000.00	37.46%	674,280.00	Admin	On going
	Multi Purposed Building	Kalang	3,600,000.00		-	Admin	Soon to Start
	Learning Center	Kalang	480,000.00		-	Admin	Soon to Start
	Solar Electrification	Kalang	700,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>6,580,000.00</b>	<b>10.25%</b>	<b>674,280.00</b>		
<b>Tongkil</b>	Barangay Hall	Tabialan	1,800,000.00		-	Admin	Soon to Start
	Flea Market	Tabialan	1,800,000.00		-	Admin	Soon to Start
	Learning Center	Tabialan	480,000.00		-	Admin	Soon to Start
	Water System	Tabialan	600,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>4,680,000.00</b>	<b>0.00%</b>	<b>-</b>		
	<b>Total for Sulu 2</b>		<b>87,000,000.00</b>	<b>3.14%</b>	<b>2,730,600.00</b>		
<b>TAWI TAWI DISTRICT ENGINEERING OFFICE</b>							
<b>Panglima Sugala</b>	Barangay Hall	Parangan	1,800,000.00	35.00%	630,000.00	Admin	On going
	Covered Court	Parangan	3,600,000.00		-	Admin	Soon to Start
	Children's Play Ground	Parangan	480,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,880,000.00</b>	<b>10.71%</b>	<b>630,000.00</b>		
<b>Panglima Sugala</b>	Barangay Hall	Batu Batu	1,800,000.00	35.00%	630,000.00	Admin	On going
	Learnin Center	Batu Batu	480,000.00		-	Admin	Soon to Start
	Water System	Batu Batu	600,000.00		-	Admin	Soon to Start
	School Fencing with Gate	Batu Batu	800,000.00		-	Admin	Soon to Start
	Rehabilitation of Grandstand Roofing	Batu Batu	1,500,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,180,000.00</b>	<b>12.16%</b>	<b>630,000.00</b>		
<b>Simunul</b>	Barangay Hall	Bakong	1,800,000.00	55.00%	990,000.00	Admin	On going
	Covered Court	Bakong	3,600,000.00		-	Admin	Soon to Start
	Solar Street Lights (40 pcs)	Bakong	700,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>6,100,000.00</b>	<b>16.23%</b>	<b>990,000.00</b>		
<b>Simunul</b>	Barangay Hall	Tampakan	1,800,000.00	40.00%	720,000.00	Admin	On going
	Covered Court	Tampakan	3,600,000.00		-	Admin	Soon to Start
	Solar Electrifications	Tampakan	350,000.00		-	Admin	Soon to Start
	Multi Purposed Hall	Tampakan	480,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>6,230,000.00</b>	<b>11.56%</b>	<b>720,000.00</b>		
<b>Simunul</b>	Barangay Hall	Ubol	1,800,000.00	24.00%	432,000.00	Admin	On going
	Covered Court	Ubol	3,600,000.00		-	Admin	Soon to Start
	Learning Center	Ubol	480,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,880,000.00</b>	<b>7.35%</b>	<b>432,000.00</b>		
<b>Bonggao</b>	Barangay Hall	Malassa	1,800,000.00	40.00%	720,000.00	Admin	On going
	Birthing Clinic	Malassa	1,560,000.00		-	Admin	Soon to Start
	Water System Level II	Malassa	1,200,000.00		-	Admin	Soon to Start
	Concrete Footbridge	Malassa	700,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,260,000.00</b>	<b>13.69%</b>	<b>720,000.00</b>		
<b>Bonggao</b>	Barangay Hall	Karungdong	1,800,000.00	70.00%	1,260,000.00	Admin	On going
	Covered Court	Karungdong	3,600,000.00		-	Admin	Soon to Start
	Repair of Pier Head	Karungdong	350,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,750,000.00</b>	<b>21.91%</b>	<b>1,260,000.00</b>		
<b>Bonggao</b>	Barangay Hall	Silugbog	1,800,000.00	80.00%	1,440,000.00	Admin	On going
	Birthing Clinic	Silugbog	1,560,000.00		-	Admin	Soon to Start
	Repair of School Building	Silugbog	700,000.00		-	Admin	Soon to Start
	Hogwire Fencing	Silugbog	700,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>4,760,000.00</b>	<b>30.25%</b>	<b>1,440,000.00</b>		
<b>Bonggao</b>	Barangay Hall	Pagatpat	1,800,000.00	35.00%	630,000.00	Admin	On going
	Covered Court	Pagatpat	3,600,000.00		-	Admin	Soon to Start
	Wood Footbrdge	Pagatpat	350,000.00		-	Admin	Soon to Start
	Solar Electrifications	Pagatpat	350,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>6,100,000.00</b>	<b>10.33%</b>	<b>630,000.00</b>		
<b>Bonggao</b>	Barangay Hall	Pababag	1,800,000.00	80.00%	1,440,000.00	Admin	On going
	Birthing Clinic	Pababag	1,560,000.00		-	Admin	Soon to Start

	Community Learning Center	Pababag	480,000.00		-	Admin	Soon to Start
	Hogwire Fencing	Pababag	700,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>4,540,000.00</b>	<b>31.72%</b>	<b>1,440,000.00</b>		
<b>Sapa-Sapa</b>	Barangay Hall	Top Top	1,800,000.00	25.00%	450,000.00	Admin	On going
	Health Center	Top Top	1,560,000.00		-	Admin	Soon to Start
	Fishlanding/Fishport	Top Top	1,800,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,160,000.00</b>	<b>8.72%</b>	<b>450,000.00</b>		
<b>Sapa-Sapa</b>	Barangay Hall	Look Nato	1,800,000.00	20.00%	360,000.00	Admin	On going
	Health Center	Look Nato	1,560,000.00		-	Admin	Soon to Start
	Solar Electrification	Look Nato	700,000.00		-	Admin	Soon to Start
	Potable Water System	Look Nato	600,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>4,660,000.00</b>	<b>7.73%</b>	<b>360,000.00</b>		
<b>Sapa-Sapa</b>	Barangay Hall	Malanta	1,800,000.00	30.00%	540,000.00	Admin	On going
	Covered Court	Malanta	3,600,000.00		-	Admin	Soon to Start
	Solar Electrifications	Malanta	700,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>6,100,000.00</b>	<b>8.85%</b>	<b>540,000.00</b>		
<b>Languyan</b>	Barangay Hall	Jakarta	1,800,000.00	15.00%	270,000.00	Admin	On going
	Health Center	Jakarta	1,560,000.00		-	Admin	Soon to Start
	Footbridge	Jakarta	350,000.00		-	Admin	Soon to Start
	Renovation of Port	Jakarta	1,500,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,210,000.00</b>	<b>5.18%</b>	<b>270,000.00</b>		
<b>Languyan</b>	Barangay Hall	Parang Pantay	1,800,000.00	10.00%	180,000.00	Admin	On going
	Covered Court	Parang Pantay	3,600,000.00		-	Admin	Soon to Start
	Footbridge	Parang Pantay	350,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,750,000.00</b>	<b>3.13%</b>	<b>180,000.00</b>		
<b>Languyan</b>	Barangay Hall	Sikulis	1,800,000.00	25.00%	450,000.00	Admin	On going
	Birthing Clinic	Sikulis	1,560,000.00		-	Admin	Soon to Start
	Market	Sikulis	1,800,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,160,000.00</b>	<b>8.72%</b>	<b>450,000.00</b>		
<b>Sibutu</b>	Barangay Hall	Hadji Moktar	1,800,000.00	30.00%	540,000.00	Admin	On going
	Concrete Footbridge	Hadji Moktar	1,000,000.00		-	Admin	Soon to Start
	Birthing Clinic	Hadji Moktar	1,560,000.00		-	Admin	Soon to Start
	Community Stage	Hadji Moktar	480,000.00		-	Admin	Soon to Start
	Community Learning Center	Hadji Moktar	480,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,320,000.00</b>	<b>10.15%</b>	<b>540,000.00</b>		
<b>Sibutu</b>	Barangay Hall	Sheik Makdum	1,800,000.00	25.00%	450,000.00	Admin	On going
	Water System Level III	Sheik Makdum	1,000,000.00		-	Admin	Soon to Start
	Community Stage	Sheik Makdum	480,000.00		-	Admin	Soon to Start
	Fishport/Market	Sheik Makdum	1,800,000.00		-	Admin	Soon to Start
	Footbridge	Sheik Makdum	350,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,430,000.00</b>	<b>8.29%</b>	<b>450,000.00</b>		
<b>Sibutu</b>	Barangay Hall	Talisay	1,800,000.00	30.00%	540,000.00	Admin	On going
	Birthing Clinic	Talisay	1,560,000.00		-	Admin	Soon to Start
	Footbridge with Pier Head	Talisay	1,800,000.00		-	Admin	Soon to Start
	Community Learning Center	Talisay	480,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,640,000.00</b>	<b>9.57%</b>	<b>540,000.00</b>		
<b>Sitangkai</b>	Barangay Hall	Baguinda Putih	1,800,000.00	15.00%	270,000.00	Admin	On going
	Multi Purposed Building	Baguinda Putih	3,600,000.00		-	Admin	Soon to Start
	Day Care Center	Baguinda Putih	480,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,880,000.00</b>	<b>4.59%</b>	<b>270,000.00</b>		
<b>Sitangkai</b>	Barangay Hall	Tong gusong	1,800,000.00	85.00%	1,530,000.00	Admin	On going
	Water Break	Tong gusong	1,500,000.00		-	Admin	Soon to Start
	Water System Level II	Tong gusong	1,200,000.00		-	Admin	Soon to Start
	Community Learning Center	Tong gusong	480,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>4,980,000.00</b>	<b>30.72%</b>	<b>1,530,000.00</b>		
<b>Sitangkai</b>	Barangay Hall	Tongmaging	1,800,000.00	26.00%	468,000.00	Admin	On going
	Community Learning Center	Tongmaging	480,000.00		-	Admin	Soon to Start
	Warehouse with Solar Dryer	Tongmaging	1,800,000.00		-	Admin	Soon to Start
	Concrete Pier Head	Tongmaging	700,000.00		-	Admin	Soon to Start
	Water System	Tongmaging	600,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,380,000.00</b>	<b>8.70%</b>	<b>468,000.00</b>		
<b>Tandubas</b>	Barangay Hall	Sallangan	1,800,000.00	21.00%	378,000.00	Admin	On going
	Rehabilitation of Wharf	Sallangan	1,500,000.00		-	Admin	Soon to Start
	Wharf Rest House	Sallangan	1,000,000.00		-	Admin	Soon to Start

	Footbridge	Sallangan	1,000,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,300,000.00</b>	<b>7.13%</b>	<b>378,000.00</b>		
<b>Tandubas</b>	Barangay Hall	Tapian	1,800,000.00	20.00%	360,000.00	Admin	On going
	Water System	Tapian	600,000.00		-	Admin	Soon to Start
	Birthing Clinic	Tapian	1,560,000.00		-	Admin	Soon to Start
	Community Learning Center	Tapian	480,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>4,440,000.00</b>	<b>8.11%</b>	<b>360,000.00</b>		
<b>Tandubas</b>	Barangay Hall	Naungan	1,800,000.00	28.00%	504,000.00	Admin	On going
	Footbridge with Pier Head	Naungan	1,000,000.00		-	Admin	Soon to Start
	Birthing Clinic	Naungan	1,560,000.00		-	Admin	Soon to Start
	Solar Dryer	Naungan	350,000.00		-	Admin	Soon to Start
	Electrification	Naungan	700,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,410,000.00</b>	<b>9.32%</b>	<b>504,000.00</b>		
<b>Mapun</b>	Barangay Hall	Lupa Pula	1,800,000.00	30.00%	540,000.00	Admin	On going
	Drainage System	Lupa Pula	1,200,000.00		-	Admin	Soon to Start
	Water System Level II	Lupa Pula	1,200,000.00		-	Admin	Soon to Start
	Children's Play Ground	Lupa Pula	480,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>4,680,000.00</b>	<b>11.54%</b>	<b>540,000.00</b>		
<b>Mapun</b>	Barangay Hall	Sikub	1,800,000.00	35.00%	630,000.00	Admin	On going
	Health Center	Sikub	1,560,000.00		-	Admin	Soon to Start
	Madrasah Building	Sikub	480,000.00		-	Admin	Soon to Start
	Repair of School Building	Sikub	500,000.00		-	Admin	Soon to Start
	Footbridge	Sikub	700,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,040,000.00</b>	<b>12.50%</b>	<b>630,000.00</b>		
<b>Mapun</b>	Barangay Hall	Duhol Bato	1,800,000.00	34.00%	612,000.00	Admin	On going
	Health Center	Duhol Bato	1,560,000.00		-	Admin	Soon to Start
	Footbridge with Rest House	Duhol Bato	830,000.00		-	Admin	Soon to Start
	Water System Level II	Duhol Bato	1,200,000.00		-	Admin	Soon to Start
	Children's Play Ground	Duhol Bato	480,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,870,000.00</b>	<b>10.43%</b>	<b>612,000.00</b>		
<b>South Ubian</b>	Barangay Hall	Tampakan Dampong	1,800,000.00	35.00%	630,000.00	Admin	On going
	Health Center	Tampakan Dampong	1,560,000.00		-	Admin	Soon to Start
	Multi Purposed Building	Tampakan Dampong	3,600,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>6,960,000.00</b>	<b>9.05%</b>	<b>630,000.00</b>		
<b>South Ubian</b>	Barangay Hall	Bengkol	1,800,000.00	35.00%	630,000.00	Admin	On going
	Community Learning Center	Bengkol	480,000.00		-	Admin	Soon to Start
	Market	Bengkol	1,800,000.00		-	Admin	Soon to Start
	Concrete Water Tank	Bengkol	600,000.00		-	Admin	Soon to Start
	Solar Street Lights	Bengkol	700,000.00		-	Admin	Soon to Start
	<b>Sub total</b>		<b>5,380,000.00</b>	<b>11.71%</b>	<b>630,000.00</b>		
	<b>Total for Tawi Tawi</b>		<b>163,430,000.00</b>	<b>11.76%</b>	<b>19,224,000.00</b>		
<b>MAGUINDANAO FIRST DISTRICT ENGINEERING OFFICE</b>							
<b>DOS</b>	Barangay Hall	Dados	1,650,000.00	95.00%	1,567,500.00	Contract	On going
	Housing Project	Dados	2,500,000.00		-		Soon to Start
	Health Center	Dados	1,300,000.00		-		Soon to Start
	Water System	Dados	500,000.00		-		Soon to Start
	<b>Sub total</b>		<b>5,950,000.00</b>	<b>26.34%</b>	<b>1,567,500.00</b>		
<b>DOS</b>	Barangay Hall	Bugawas	1,650,000.00	95.00%	1,567,500.00	Contract	On going
	Health Center	Bugawas	1,300,000.00		-		Soon to Start
	Water System	Bugawas	500,000.00		-		Soon to Start
	Warehouse with Solar Dryer	Bugawas	1,500,000.00		-		Soon to Start
	<b>Sub total</b>		<b>4,950,000.00</b>	<b>31.67%</b>	<b>1,567,500.00</b>		
<b>North Upi</b>	Barangay Hall	Ganasi	1,650,000.00	100.00%	1,650,000.00	Contract	COMPLETED
	Covered Court	Ganasi	3,000,000.00		-		Soon to Start
	Market Building (4 Division)	Ganasi	1,500,000.00		-		Soon to Start
	<b>Sub total</b>		<b>6,150,000.00</b>	<b>26.83%</b>	<b>1,650,000.00</b>		
<b>Barira</b>	Barangay Hall	Barira	1,650,000.00	100.00%	1,650,000.00	Contract	COMPLETED
	Covered Court	Barira	3,000,000.00		-		Soon to Start
	Housing Project	Barira	1,250,000.00		-		Soon to Start
	<b>Sub total</b>		<b>5,900,000.00</b>	<b>27.97%</b>	<b>1,650,000.00</b>		
<b>Barira</b>	Barangay Hall	Lamin	1,650,000.00	100.00%	1,650,000.00	Contract	COMPLETED
	Covered Court	Lamin	3,000,000.00		-		Soon to Start
	Solar Dryer	Lamin	350,000.00		-		Soon to Start
	Community Learning Center	Lamin	400,000.00		-		Soon to Start

		<b>Sub total</b>	<b>5,400,000.00</b>	<b>30.56%</b>	<b>1,650,000.00</b>		
<b>Datu Blah Sinsuat</b>	Barangay Hall	Matuber	1,650,000.00	90.00%	1,485,000.00	Contract	On going
	Rehabilitation of School Building	Matuber	500,000.00		-		Soon to Start
	Covered Court	Matuber	3,000,000.00		-		Soon to Start
	Water System	Matuber	500,000.00		-		Soon to Start
		<b>Sub total</b>	<b>5,650,000.00</b>	<b>26.28%</b>	<b>1,485,000.00</b>		
<b>Parang</b>	Barangay Hall	Pinantao	1,650,000.00	45.00%	742,500.00	Contract	On going
	Covered Court	Pinantao	3,000,000.00		-		Soon to Start
	Warehouse with Solar Dryer	Pinantao	1,500,000.00		-		Soon to Start
		<b>Sub total</b>	<b>6,150,000.00</b>	<b>12.07%</b>	<b>742,500.00</b>		
<b>Sultan Kudarat</b>	Barangay Hall	Darapanan	1,650,000.00	95.00%	1,567,500.00	Contract	On going
	Covered Court	Darapanan	3,000,000.00		-		Soon to Start
	Water System	Darapanan	500,000.00		-		Soon to Start
	Solar Electrifications	Darapanan	350,000.00		-		Soon to Start
	Community Learning Center	Darapanan	400,000.00		-		Soon to Start
		<b>Sub total</b>	<b>5,900,000.00</b>	<b>26.57%</b>	<b>1,567,500.00</b>		
<b>Sultan Kudarat</b>	Barangay Hall	Damaniog	1,650,000.00	95.00%	1,567,500.00	Contract	On going
	Covered Court	Damaniog	3,000,000.00		-		Soon to Start
	Warehouse with Solar Dryer	Damaniog	1,500,000.00		-		Soon to Start
		<b>Sub total</b>	<b>6,150,000.00</b>	<b>25.49%</b>	<b>1,567,500.00</b>		
<b>Matanog</b>	Barangay Hall	Bayanga Sur	1,650,000.00	55.00%	907,500.00	Contract	On going
	Covered Court	Bayanga Sur	3,000,000.00		-		Soon to Start
	Housing Project	Bayanga Sur	1,250,000.00		-		Soon to Start
		<b>Sub total</b>	<b>5,900,000.00</b>	<b>15.38%</b>	<b>907,500.00</b>		
<b>Buldon</b>	Barangay Hall	Minabay	1,650,000.00	90.00%	1,485,000.00	Contract	On going
	Covered Court	Minabay	3,000,000.00		-		Soon to Start
	Warehouse with Solar Dryer	Minabay	1,500,000.00		-		Soon to Start
		<b>Sub total</b>	<b>6,150,000.00</b>	<b>24.15%</b>	<b>1,485,000.00</b>		
<b>Mother Kabuntalan</b>	Barangay Hall	Bagumbayan	1,650,000.00	100.00%	1,650,000.00	Contract	COMPLETED
	Housing Project	Bagumbayan	2,500,000.00		-		Soon to Start
	Multi Purposed Hall with C.R.	Bagumbayan	500,000.00		-		Soon to Start
	Community Learning Center	Bagumbayan	400,000.00		-		Soon to Start
	Water System	Bagumbayan	500,000.00		-		Soon to Start
		<b>Sub total</b>	<b>5,550,000.00</b>	<b>29.73%</b>	<b>1,650,000.00</b>		
<b>Mother Kabuntalan</b>	Barangay Hall	Pedtad	1,650,000.00	100.00%	1,650,000.00	Contract	COMPLETED
	Housing Project	Pedtad	1,250,000.00		-		Soon to Start
	Covered Court	Pedtad	3,000,000.00		-		Soon to Start
		<b>Sub total</b>	<b>5,900,000.00</b>	<b>27.97%</b>	<b>1,650,000.00</b>		
<b>Sultan Kudarat</b>	Barangay Hall	Simuay Seashore	1,650,000.00	95.00%	1,567,500.00	Contract	On going
	Water System	Simuay Seashore	500,000.00		-		Soon to Start
	Covered Court	Simuay Seashore	3,000,000.00		-		Soon to Start
	Day Care Center	Simuay Seashore	400,000.00		-		Soon to Start
		<b>Sub total</b>	<b>5,550,000.00</b>	<b>28.24%</b>	<b>1,567,500.00</b>		
<b>Northern Kabuntalan</b>	Barangay Hall	Libungan	1,650,000.00	95.00%	1,567,500.00	Contract	On going
	Health Center	Libungan	1,300,000.00		-		Soon to Start
	Water System	Libungan	500,000.00		-		Soon to Start
	Warehouse with Solar Dryer	Libungan	1,500,000.00		-		Soon to Start
	Footbridge	Libungan	500,000.00		-		Soon to Start
		<b>Sub total</b>	<b>5,450,000.00</b>	<b>28.76%</b>	<b>1,567,500.00</b>		
		<b>Total for MAG 1</b>	<b>86,700,000.00</b>	<b>25.69%</b>	<b>22,275,000.00</b>		
<b>MAGUINDANAO SECOND DISTRICT ENGINEERING OFFICE</b>							
<b>Pandag</b>	Barangay Hall	Lepak	1,650,000.00	44.86%	740,190.00		On going
	Covered Court	Lepak	3,000,000.00	5.34%	160,200.00		On going
	Health Center	Lepak	1,300,000.00		-		Soon to Start
		<b>Sub total</b>	<b>5,950,000.00</b>	<b>15.13%</b>	<b>900,390.00</b>		
<b>Talayan</b>	Barangay Hall	Poblacion	1,650,000.00	70.56%	1,164,240.00		On going
	Covered Court	Poblacion	3,000,000.00	10.33%	309,900.00		Soon to Start
	10 Low Cost Housing	Poblacion	2,500,000.00		-		Soon to Start
		<b>Sub total</b>	<b>7,150,000.00</b>	<b>20.62%</b>	<b>1,474,140.00</b>		
<b>Buluan</b>	Barangay Hall	Popol	1,650,000.00	51.54%	850,410.00		On going
	Birthing Clinic	Popol	1,300,000.00		-		Soon to Start
	Community Learning Center	Popol	400,000.00		-		Soon to Start
	Warehouse with Solar Dryer	Popol	1,500,000.00		-		Soon to Start
		<b>Sub total</b>	<b>4,850,000.00</b>	<b>17.53%</b>	<b>850,410.00</b>		

<b>Datu Anggal Midtimbang</b>	Barangay Hall	Poblacion	1,650,000.00	57.06%	941,490.00		On going
	12 Low Cost Housing	Poblacion	3,000,000.00		-		Soon to Start
	Community Learning Center	Poblacion	400,000.00		-		Soon to Start
	Water System (Level I)	Poblacion	500,000.00		-		Soon to Start
	<b>Sub total</b>		<b>5,550,000.00</b>	<b>16.96%</b>	<b>941,490.00</b>		
<b>Datu Piang</b>	Barangay Hall	Buayan	1,650,000.00	93.02%	1,534,830.00		On going
	Covered Court	Buayan	3,000,000.00	10.09%	302,700.00		On going
	Community Learning Center	Buayan	400,000.00		-		Soon to Start
	Water Sanitation	Buayan	600,000.00		-		Soon to Start
	<b>Sub total</b>		<b>5,650,000.00</b>	<b>32.52%</b>	<b>1,837,530.00</b>		
<b>Guindulungan</b>	Barangay Hall	Macasampen	1,650,000.00	52.08%	859,320.00		On going
	Covered Court	Macasampen	3,000,000.00		-		Soon to Start
	5 Low Cost Housing	Macasampen	1,250,000.00		-		Soon to Start
	<b>Sub total</b>		<b>5,900,000.00</b>	<b>14.56%</b>	<b>859,320.00</b>		
<b>Paglat</b>	Barangay Hall	Poblacion	1,650,000.00	100.00%	1,650,000.00		COMPLETED
	Covered Court	Poblacion	3,000,000.00	30.65%	919,500.00		On going
	Water System	Poblacion	500,000.00		-		Soon to Start
	Evacuation Center/Hall	Poblacion	400,000.00		-		Soon to Start
	<b>Sub total</b>		<b>5,550,000.00</b>	<b>46.30%</b>	<b>2,569,500.00</b>		
<b>Pagalungan</b>	Barangay Hall	Galakit	1,650,000.00	61.72%	1,018,380.00		On going
	Covered Court	Galakit	3,000,000.00	2.96%	88,800.00		On going
	Multi Purpose/Hall	Galakit	400,000.00		-		Soon to Start
	Water System	Galakit	500,000.00		-		Soon to Start
	<b>Sub total</b>		<b>5,550,000.00</b>	<b>19.95%</b>	<b>1,107,180.00</b>		
<b>Shariff Aguak</b>	Barangay Hall	Tapikan	1,650,000.00	88.13%	1,454,145.00		On going
	Covered Court	Tapikan	3,000,000.00	4.62%	138,600.00		On going
	Flea Market	Tapikan	1,500,000.00		-		Soon to Start
	<b>Sub total</b>		<b>6,150,000.00</b>	<b>25.90%</b>	<b>1,592,745.00</b>		
<b>South Upi</b>	Barangay Hall	Kuya	1,650,000.00	58.33%	962,445.00		On going
	Covered Court	Kuya	3,000,000.00	6.52%	195,600.00		On going
	Multi Purpose Hall (With C.R.)	Kuya	500,000.00		-		Soon to Start
	Evacuation Center/Hall	Kuya	500,000.00		-		Soon to Start
	<b>Sub total</b>		<b>5,650,000.00</b>	<b>20.50%</b>	<b>1,158,045.00</b>		
<b>GSKP</b>	Barangay Hall	Poblacion	1,650,000.00	97.13%	1,602,645.00		On going
	Covered Court	Poblacion	3,000,000.00	30.65%	919,500.00		On going
	Community Learning Center	Poblacion	400,000.00		-		Soon to Start
	Solar Dryer	Poblacion	350,000.00		-		Soon to Start
	<b>Sub total</b>		<b>5,400,000.00</b>	<b>46.71%</b>	<b>2,522,145.00</b>		
<b>Datu Paglas</b>	Barangay Hall	Manindulo	1,650,000.00	74.44%	1,228,260.00		On going
	Covered Court	Manindulo	350,000.00	8.42%	29,470.00		On going
	Solar Dryer	Manindulo	3,000,000.00		-		Soon to Start
	Community Learning Center	Manindulo	400,000.00		-		Soon to Start
	<b>Sub total</b>		<b>5,400,000.00</b>	<b>23.29%</b>	<b>1,257,730.00</b>		
<b>Datu Hoffer</b>	Barangay Hall	Tuayan	1,650,000.00	87.14%	1,437,810.00		On going
	Covered Court	Tuayan	3,000,000.00	18.26%	547,800.00		On going
	Community Learning Center	Tuayan	400,000.00		-		Soon to Start
	Water Sanitation	Tuayan	600,000.00		-		Soon to Start
	<b>Sub total</b>		<b>5,650,000.00</b>	<b>35.14%</b>	<b>1,985,610.00</b>		
<b>Shariff Saydona</b>	Barangay Hall	Delebong	1,650,000.00	86.98%	1,435,170.00		On going
	Covered Court	Delebong	3,000,000.00	4.38%	131,400.00		On going
	5 Units Low Cost Housing	Delebong	1,250,000.00		-		Soon to Start
	<b>Sub total</b>		<b>5,900,000.00</b>	<b>26.55%</b>	<b>1,566,570.00</b>		
<b>Sultan sa Barongis</b>	Barangay Hall	Paldong	1,650,000.00	94.39%	1,557,435.00		On going
	Covered Court	Paldong	500,000.00	29.22%	146,100.00		On going
	Multi Purposed Hall	Paldong	3,000,000.00		-		Soon to Start
	Evacuation Center (with C.R.)	Paldong	500,000.00		-		Soon to Start
	<b>Sub total</b>		<b>5,650,000.00</b>	<b>30.15%</b>	<b>1,703,535.00</b>		
<b>Total for MAG 2</b>			<b>85,950,000.00</b>	<b>25.98%</b>	<b>22,326,340.00</b>		
<b>LANAO FIRST DISTRICT ENGINEERING OFFICE</b>							
<b>Taraka</b>	Barangay Hall	Salvador Concha	1,650,000.00		-		
	Covered Court	Salvador Concha	3,000,000.00		-		
	Health Center	Salvador Concha	1,300,000.00		-		
	<b>Sub total</b>		<b>5,950,000.00</b>	<b>0.00%</b>	<b>-</b>		
<b>Ditsaan Ramin</b>	Barangay Hall	Lilod Buaya-an	1,650,000.00	35.25%	581,625.00	Admin	On going

	Multi Purpose Building	Lilod Buaya-an	3,000,000.00		-		
	Housing Project	Lilod Buaya-an	1,250,000.00		-		
	<b>Sub total</b>		<b>5,900,000.00</b>	<b>9.86%</b>	<b>581,625.00</b>		
<b>Bumbaran</b>	Barangay Hall	Franfort	1,650,000.00	80.15%	1,322,475.00	Admin	On going
	Water System	Franfort	500,000.00		-		
	Peace Center	Franfort	1,000,000.00		-		
	Rescue Center with CR	Franfort	500,000.00		-		
	Lighting Facilities / Solar	Franfort	700,000.00		-		
	<b>Sub total</b>		<b>4,350,000.00</b>	<b>30.40%</b>	<b>1,322,475.00</b>		
<b>Masiu</b>	Barangay Hall	Sawer	1,650,000.00	20.00%	330,000.00	Admin	On going
	Multi Purpose Building	Sawer	3,000,000.00		-		
	Health Center	Sawer	1,300,000.00		-		
	<b>Sub total</b>		<b>5,950,000.00</b>	<b>5.55%</b>	<b>330,000.00</b>		
<b>Piagapo</b>	Barangay Hall	Bubong Mamaaneng	1,650,000.00	15.00%	247,500.00	Admin	On going
	Multi Purpose Building	Bubong Mamaaneng	3,000,000.00		-		
	Community Learning Center	Bubong Mamaaneng	400,000.00		-		
	Water System	Bubong Mamaaneng	500,000.00		-		
	<b>Sub total</b>		<b>5,550,000.00</b>	<b>4.46%</b>	<b>247,500.00</b>		
<b>Kapai</b>	Barangay Hall	Malna	1,650,000.00	30.45%	502,425.00	Admin	On going
	Covered Court	Malna	3,000,000.00		-		
	Market Building with Stalls	Malna	1,500,000.00		-		
	<b>Sub total</b>		<b>6,150,000.00</b>	<b>8.17%</b>	<b>502,425.00</b>		
<b>Saguiaran</b>	Barangay Hall	Poblacion	1,650,000.00	75.46%	1,245,090.00	Admin	On going
	Public Market	Poblacion	1,500,000.00		-		
	Birthing Clinic	Poblacion	1,300,000.00		-		
	Multi Purpose Building with Hall	Poblacion	1,000,000.00		-		
	<b>Sub total</b>		<b>5,450,000.00</b>	<b>22.85%</b>	<b>1,245,090.00</b>		
<b>Wao</b>	Barangay Hall	Cebuano Group	1,650,000.00	80.78%	1,332,870.00	Admin	On going
	Birthing Clinic	Cebuano Group	1,300,000.00		-		
	Basket ball Court/ Multi Purpose Bldg.	Cebuano Group	3,000,000.00		-		
	<b>Sub total</b>		<b>5,950,000.00</b>	<b>22.40%</b>	<b>1,332,870.00</b>		
<b>Marantao</b>	Barangay Hall	Pagalungan Bakayawan	1,650,000.00	50.00%	825,000.00	Admin	On going
	Housing Project	Pagalungan Bakayawan	1,250,000.00		-		
	Multi Purposed Building	Pagalungan Bakayawan	3,000,000.00		-		
	<b>Sub total</b>		<b>5,900,000.00</b>	<b>13.98%</b>	<b>825,000.00</b>		
<b>Mulondo</b>	Barangay Hall	Bubong Guilopa	1,650,000.00	40.00%	660,000.00	Admin	On going
	Covered Court	Bubong Guilopa	3,000,000.00		-		
	Housing Project	Bubong Guilopa	1,250,000.00		-		
	<b>Sub total</b>		<b>5,900,000.00</b>	<b>11.19%</b>	<b>660,000.00</b>		
<b>Maguing</b>	Barangay Hall	Pindulunan	1,650,000.00	60.54%	998,910.00	Admin	On going
	Housing Project	Pindulunan	2,500,000.00		-		
	Health Center	Pindulunan	1,300,000.00		-		
	<b>Sub total</b>		<b>5,450,000.00</b>	<b>18.33%</b>	<b>998,910.00</b>		
<b>Tagoloan</b>	Barangay Hall	Malingen	1,650,000.00	45.00%	742,500.00	Admin	On going
	Multi Purpose Building	Malingen	3,000,000.00		-		
	Multi Purpose Hall	Malingen	400,000.00		-		
	Day Care Center	Malingen	400,000.00		-		
	<b>Sub total</b>		<b>5,450,000.00</b>	<b>13.62%</b>	<b>742,500.00</b>		
<b>Tamparan</b>	Barangay Hall	Talub	1,650,000.00		-	Admin	On going
	Multi Purposed Building	Talub	3,000,000.00		-		
	Health Center	Talub	1,300,000.00		-		
	<b>Sub total</b>		<b>5,950,000.00</b>	<b>0.00%</b>	<b>-</b>		
<b>Buadipuso Buntong</b>	Barangay Hall	Kala kala	1,650,000.00	42.00%	693,000.00	Admin	On going
	Health Center	Kala kala	1,300,000.00		-		
	Covered Court	Kala kala	3,000,000.00		-		
	<b>Sub total</b>		<b>5,950,000.00</b>	<b>11.65%</b>	<b>693,000.00</b>		
<b>Poona Bayabao</b>	Barangay Hall	Pened	1,650,000.00	89.25%	1,472,625.00	Admin	On going
	Multi Puropose Building	Pened	3,000,000.00		-		
	Birthing Clinic	Pened	1,300,000.00		-		
	<b>Sub total</b>		<b>5,950,000.00</b>	<b>24.75%</b>	<b>1,472,625.00</b>		
	<b>Total for LDS 1</b>		<b>85,800,000.00</b>	<b>12.77%</b>	<b>10,954,020.00</b>		
LANAO SECOND DISTRICT ENGINEERING OFFICE							
<b>Ganassi</b>	Barangay Hall	Campong a Raya	1,650,000.00		-		
	Flea Market	Campong a Raya	1,500,000.00		-		

	Terminal Building	Campong a Raya	1,500,000.00		-	
	Community Learning Center	Campong a Raya	400,000.00		-	
	Peace Center with CR	Campong a Raya	500,000.00		-	
	<b>Sub total</b>		<b>5,550,000.00</b>	<b>0.00%</b>	-	
<b>Balabagan</b>	Barangay Hall	Upper Itil	1,650,000.00		-	
	Covered Court	Upper Itil	3,000,000.00		-	
	Community Learning Center	Upper Itil	400,000.00		-	
	Housing Project	Upper Itil	1,250,000.00		-	
	<b>Sub total</b>		<b>6,300,000.00</b>	<b>0.00%</b>	-	
<b>Balindong</b>	Barangay Hall	Lumbayao	1,650,000.00		-	
	Community Learning Center	Lumbayao	400,000.00		-	
	Multi Puropose Building	Lumbayao	3,000,000.00		-	
	Water System with Water Sanitation	Lumbayao	600,000.00		-	
	<b>Sub total</b>		<b>5,650,000.00</b>	<b>0.00%</b>	-	
<b>Malabang</b>	Barangay Hall	Manggahan	1,650,000.00		-	
	Covered Court	Manggahan	3,000,000.00		-	
	Day Care Center	Manggahan	400,000.00		-	
	<b>Sub total</b>		<b>5,050,000.00</b>	<b>0.00%</b>	-	
<b>Malabang</b>	Barangay Hall	Matling	1,650,000.00		-	
	Housing Project	Matling	2,500,000.00		-	
	Covered Court	Matling	3,000,000.00		-	
	<b>Sub total</b>		<b>7,150,000.00</b>	<b>0.00%</b>	-	
<b>Butig</b>	Barangay Hall	Samer	1,650,000.00		-	
	Covered Court	Samer	3,000,000.00		-	
	Birthing Clinic	Samer	1,300,000.00		-	
	<b>Sub total</b>		<b>5,950,000.00</b>	<b>0.00%</b>	-	
<b>Madamba</b>	Barangay Hall	Tambo	1,650,000.00		-	
	Covered Court	Tambo	3,000,000.00		-	
	Housing Project	Tambo	1,250,000.00		-	
	<b>Sub total</b>		<b>5,900,000.00</b>	<b>0.00%</b>	-	
<b>Pualas</b>	Barangay Hall	Tamlang	1,650,000.00		-	
	Health Center	Tamlang	1,300,000.00		-	
	Water System	Tamlang	500,000.00		-	
	Day Care Center	Tamlang	400,000.00		-	
	Housing Project	Tamlang	1,250,000.00		-	
	<b>Sub total</b>		<b>5,100,000.00</b>	<b>0.00%</b>	-	
<b>Bayang</b>	Barangay Hall	Lumbac Caddayonan	1,650,000.00		-	
	Housing Project	Lumbac Caddayonan	1,250,000.00		-	
	Multi Purpose Building	Lumbac Caddayonan	3,000,000.00		-	
	<b>Sub total</b>		<b>5,900,000.00</b>	<b>0.00%</b>	-	
<b>Calanogas</b>	Barangay Hall	Taguranao	1,650,000.00		-	
	Housing Project	Taguranao	2,500,000.00		-	
	Flea Market	Taguranao	1,500,000.00		-	
	<b>Sub total</b>		<b>5,650,000.00</b>	<b>0.00%</b>	-	
<b>Madalum</b>	Barangay Hall	Sugod	1,650,000.00		-	
	Community Learning Center	Sugod	400,000.00		-	
	Day Care Center	Sugod	400,000.00		-	
	Flea Market	Sugod	1,500,000.00		-	
	<b>Sub total</b>		<b>3,950,000.00</b>	<b>0.00%</b>	-	
<b>Kapatagan</b>	Barangay Hall	Bakikis	1,650,000.00		-	
	Covered Court	Bakikis	3,000,000.00		-	
	Community Learning Center	Bakikis	400,000.00		-	
	<b>Sub total</b>		<b>5,050,000.00</b>	<b>0.00%</b>	-	
<b>Tugaya</b>	Barangay Hall	Pandi Ranao	1,650,000.00		-	
	Health Center	Pandi Ranao	1,300,000.00		-	
	Day Care Center	Pandi Ranao	400,000.00		-	
	Housing Project	Pandi Ranao	2,500,000.00		-	
	<b>Sub total</b>		<b>5,850,000.00</b>	<b>0.00%</b>	-	
<b>Sultan Dumalundong</b>	Barangay Hall	Lumbac	1,650,000.00		-	
	Covered Court	Lumbac	3,000,000.00		-	
	Water System	Lumbac	500,000.00		-	
	Community Learning Center	Lumbac	400,000.00		-	
	<b>Sub total</b>		<b>5,550,000.00</b>	<b>0.00%</b>	-	
<b>Tubaran</b>	Barangay Hall	Tangkal	1,650,000.00		-	

	Community Learning Center	Tangkal	400,000.00		-		
	Box Culvert	Tangkal	1,500,000.00		-		
	Housing Project	Tangkal	1,250,000.00		-		
	Maternal Home	Tangkal	1,300,000.00		-		
	<b>Sub total</b>		<b>6,100,000.00</b>	0.00%	-		
	<b>TOTAL FOR LDS 2</b>		<b>84,700,000.00</b>	0.00%	-		
	<b>2017 ARMM-HELPS PROJECTS</b>		<b>855,810,000.00</b>	15.78%	135,045,960.00		